STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

Montana State Library
3 0864 1006 8653 7

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men. Emp.	% Com.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (16) 43, I 90-3 (11) 180, F 184 (15) & F 191 (22) Superior E & W, Deer Lodge-No. & So., Bearmouth-Deer Lodge & Pablo Kalispell	23.720	Tschache Bros. $30,067.43	Seeding and Mulching	7/25/62	4/30/63	10/29/62	--	--	21
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr., Agg. Surf., P.M.S. 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	--	--	25
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton - East & West	----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P.	8/29/62	8/31/63	10/15/62	--	--	21
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton - East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	--	--	12
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr., Agg. Surf., PMS, and Drain	10/24/62	450 Cal. Days	10/31/62	--	--	15
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	--	--	5
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	----	Pew Const. Co. & Pew Bridge Co. $217,461.94	Dual 341.5' Steel O.P.	12/19/62	5/31/64	1/9/63	--	--	0
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr., Agg. Surf., PMS, and Drain	11/28/62	400 Cal. Days	12/10/62	--	--	6
I 90-2 (11) 114 U-2 Piltzville-E to Clinton-W.	4.799	Strandberg & Assoc. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	--	--	65
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	--	--	72
F-FG 215 (7) Higgins Ave. - Missoula Rd.	0.252	Sletten Const. $988,381.36	Gr., Agg. Surf., PMS, Dr., & 972.0' Str.	9/27/61	6/30/63	10/16/61	--	--	98
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S. Birch, Inc. & $997,276.53	Gr., Agg. Surf., PMS, and Drain	7/25/62	300 Cal. Days	8/14/62	Winter Shutdown 11/28/62		24
F-FG 219 (16) U-2 Missoula-Arlee	----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway Over R.R. O.P.	3/28/62	10/31/62	7/3/62	Winter Shutdown 12/5/62		51
S.M.P. 3299-62-Granite-Lake-Missoula-Ravalli & Sanders Counties	----	Mountain Const. $225,445.00	Crushing and Stockpiling	8/29/62	250 Cal. Days	10/17/62	--	--	35

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1963

Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Grade and Drain	12/19/62	250 Cal. Days	1/15/63	--	7	1
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968 935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	--	--	63
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & Skinner Enter. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	--	--	95
S 325 (1) U-1 Libby-Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	--	--	28
S 277 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Winter Shut. 10/16/62		33
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1 (15) 37 Armstead-No. & So.	7.775	Elec.Prod.Co. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	10/2/62	Completed 11/9/62		
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave.,PMS Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Winter Shut.11/21/62		60
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.12/7/62		
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.11/26/62		32
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	------	W. R. Cahoon $556,921.56	5 Structures	5/23/62	9/30/63	7/12/62	--	--	21
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	--	--	8
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Winter Shut.11/16/62		31
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $277,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Winter Shut.12/14/62		95
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney Const. $158,716.79	-Structures	12/19/62	10/31/63	Not Started			
IFIG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity-Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem.Stab. Base, PM Bit.Surf.,Dr. Signing & Delineation	12/27/62	400 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1963

Division 210 - Continued									
I-IG 90-4 (7) 205 U-2 Opportunity Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	Not Started			
I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	Not Started			
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	--	--	9
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Winter Shut.11/30/62		24
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62	--	--	1
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	--	--	13
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	--	4	1
S 304 (8) Galen-Anaconda	0.765 7.408	Nilson-Smith $194,766.69	Gr.,Agg.Surf.,PM Bit. Surf. & Dr.	12/19/62	150 Cal. Days	Not Started			
ROW 412 (2) Mont.City-E.Helena	3.696	Maronick Const. $5,331.00	Fencing	1/31/63	100 Cal. Days	Not Started	--		
S 412 (3) Mont.City-E.Helena	3.696	Maronick Const. $302,466.93	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	1/31/63	200 Cal. Days	Not Started			
SMP 4799-62,Silver Bow, Madison,Beaverhead & Jefferson	-----	Walter Laas $80,500.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	--	--	70
Division 220 - Bozeman									
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 66(2)U2, S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston, Cardwell- Boulder,Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shut.9/6/62		73
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	Pl. Mix Bit. Surf.	11/28/62	180 Cal. Days	Not Started			
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Winter Shut.11/13/62		80
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut.10/26/62		93
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
ROW S 370 (13) Bozeman-Wilsall	-----	Bohlenn Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr.,Cem.Stab.Base, Pl. Mis Bit.Surf. & Dr.	10/24/62	220 Cal. Days	Not Started			

MONTHLY C STRUCTION REPORT
Month Ending January 31, 1963

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Susp.	71
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62	84
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	-- --	81
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	-- --	93
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	-- --	90
I 15-4 (14) 184 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	-- --	99
I 15-4(15)186,I 15-4(16)194 & I 15-4(17)207,Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter $36,576.73	Signing	1/31/63	180 Cal. Days	Not Started		
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf.,Pl.Mix Bit.Surf.,Dr. & Signing	1/31/63	450 Cal.	Not Started		
I-IG 15-4 (19) 211 Lyons Creek-South	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	Not Started		
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Winter Shut.10/25/62	93
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Winter Shut.11/19/62	88
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/61	100 Cal. Days	9/27/62	Winter Shut.12/8/62	92
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-No. & Pershing-So.	11.565	Hilde Const. Co. $1,299,692.36	Gr.,Agg.Surf.,Pl.Mix Bit.Surf.	10/24/62	350 Cal. Days	11/9/62	Winter Shut.12/3/62	1
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Winter Shut.11/28/62	18
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started		
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.,Stab.Base Surf.,Pl.MixSurf. & Dr.	10/24/62	11/5/62	12/4/62	-- --	8
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Winter Shut.11/29/62	35
U 149(15) & U-FG 395(6) Gt.Falls-Ft.Benton & 14th & 15thSt.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem.Stab. Base Surf.,Pl.Mix Bit.Surf. Conc.Pave.,Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	-- --	1

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1963

Division 310 - Continued								
F 149 (16) Gt.Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Winter Shut.11/28/62	59
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Winter Shut.10/31/62	82
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	-- --	94
SMP 2599-62, Lewis & Clark, Cascade, Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Winter Shut.11/21/62	6
Division 320 - Havre								
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter Shut.11/7/62	85
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Winter Shut.12/31/62	84
F 210(3), F 277(4) & F 227(6),Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/12/62	250 Cal. Days	11/8/62	-- --	0
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch,Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Winter Shut.11/6/62	73
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	Not Started		
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	250 Cal. Days	11/9/62	Fair 10	26
S 290 (12) Geraldine-Ft.Benton	1.688	N. A. Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	-- --	69
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	11/16/62	220 Cal. Days	Not Started		
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Winter 12 Shut.11/20/62	76
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	Not Started		
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A.Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMA, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Winter Shut.11/5/62	94
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Winter Shut.11/15/62	22
F 213 (4) Towne St. Br.	-----	N. A. Nelson $117,500.00	Repair of 3 piers	6/27/62	12/31/62	8/29/62	Completed 1/7/63	
S 264 (3) Van Norman-No.	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Winter Shut.12/5/62	25
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Aff. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started		

MONTHLY C)TRUCTION REPORT
Month Ending January 31, 1963

Division 410 - Continued									
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress.Br.	10/24/62	10/31/63	Not Started			
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.11/7/62		93
SMP 4299-62 Richland & Dawson	-----	A.Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	--	--	50
Division 420 - Wolf Point									
F 144 (6) U-2 1st Ave.-No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	--	--	99
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	270 Cal. Days	10/9/62	Winter Shut.12/7/62		23
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	12/19/62	220 Cal. Days	Not Started			
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	8/29/62	220 Cal. Days	10/23/62	--	--	9
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Winter Shut.12/10/62		58
Division 430 - Lewistown									
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	Not Started			
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	250 Cal. Days	10/12/62	Winter Shut.12/10/62		17
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Winter Shut.11/2/62		67
U 112(3), U 229(15) & U 235 (23), Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	140 Cal. Days	5/14/62	Winter Shut.10/26/62		86
F 235(25) & F 235(31) Armington-Lewistown	11.467	S.Birch,Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,Pl.Mix Bit.Surf.,Dr. & 81.5' Br.	12/19/62	240 Cal. Days	Not Started			
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	9/13/62	Fair	3	97
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	--	--	40
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	--	--	92
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	43
I 90-8 (11) 444 West Billings-Interchange	0.071	W.P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	--	--	12

Division 510 - Continued

I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	3	48
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	--	--	49
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain Laurel-South	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf., Pl.Mix Bit.Surf. & Dr.	1/31/63	400 Cal. Days	Not Started			
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. Co. $525,214.14	Structures	1/31/63	6/30/64	Not Started			
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.282	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	Not Started			
I 90-8 (23) 447 U-1 Yellowstone Riv. Br.	-----	Peter Kiewit Co. $49,343.80	Approaches & Riprap=	12/4/62	4/30/63	12/12/62	Fair	7	66
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	--	--	75
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Poor	--	71
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	--	--	60
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Prestress. Conc. Beam Underpass	6/25/62	12/31/62	7/13/62	--	--	84
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Poor	5	6
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	52
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,Pl.Mix Bit. Surf.,Dr. & 143.0' OP	1/31/63	400 Cal. Days	Not Started			
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	Not Started			
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	--	15
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	--	--	56
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S.Base, Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	9	44
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Steel Br.	11/28/62	6/30/64	1/8/63	Good	10	2
F-FG 258 (12) Wyo. Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	10/12/62	150 Cal. Days	Not Started			

MONTHLY C TRUCTION REPORT
Month Ending January 31, 1963

Division 510 - Continued								
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	-- --	17
U-F 296 (15) U-2 Billings-Lavina	-----	Walter Mackin $17,742.20	35.0' TT Br.	5/23/62	12/31/62	11/9/62	Completed 1/2/62	
Division 520 - Miles City								
S 45 (6), Brandenberg-Garland-Miles City	-----	F.L.Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	Not Started		
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	-- --	91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West, Miles City-East & West	33.646	Elec.Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Winter Shut.12/14/62	75
F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shut.10/15/62	75
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Winter Shut.11/27/62	73
SMP 0999-62, Custer, Fallon & Rosebud	-----	Schultz & Lindsay $94,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	12/4/62	Fair 27	59

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (16) 43, I 90-3 (11) 180, F 184 (15) & F 191 (22) Superior-E. & W.,Deer Lodge-No. & So., Bearmouth-Deer Lodge & Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding and Mulching	7/25/62	4/30/63	10/29/62	--	--	21
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,P.M.S. & 17.25' Jr. Gr.Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	22	28
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P.	8/29/62	8/31/63	10/15/62	Fair	--	52
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	--	1	12
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr/,Agg.Surf.,PMS, & Dr.	10/24/62	450 Cal. Days	10/31/62	--	--	15
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	14	7
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. & Pew Bridge Co. $217,461.94	Dual 341.5' Steel O.P.	12/19/62	5/31/64	1/9/63	Fair	6	0
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	--	--	6
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Assoc. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	--	5	65
I 90-2 (16) 81 Huson-West	-----	N. A. Nelson Co. $655,716.64	878.88' St. Br. & 123.0' Conc.Interch.	2/20/63	9/30/64	Not Started			
I-IG 90-2 (18) 32 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' St. & Conc. Structure	2/20/63	11/30/64	Not Started			
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	--	4	72

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 110 - continued									
F-FG 215 (7) Higgins Ave.-Missoula	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	--	--	98
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & $997,276.53	Gr.,Agg.Surf.,PMS, & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut.11/28/62		24
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR O.P.	3/28/62	10/31/62	7/3/62	Winter Shut.12/5/62		51
SMP 3299-62, Granite, Lake Missoula, Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Poor	7	45
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Grade & Drain	12/19/62	250 Cal. Days	1/15/63	Fair	16	19
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Const. $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	--	64
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & Skinner Enter. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	--	--	95
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	--	--	28
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Winter Shut.10/16/62		33
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1(16) 37,I-IG 15-2(15) 118,F 43(18),I-IG 90-7(12) 327,F 185(7) & F 217(15) Ida.Line-Dillon, Dillon-Butte, Wisdom-Divide,Livingston-S.& E., Livingston-W.,Gardiner-Livingston	28.714	N. D. Robinson $26,196.15	Seeding	2/20/63	4/30/63	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Winter Shut.11/21/62		60
I 15-2 (14) 127 U-2 Butte Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.12/7/62		84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.11/26/62		
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	11	23

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 210 - continued

I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Good	12	11
I-IG 15-2 (17) 130 U-1 & S 213(4),Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Winter Shut.	31 11/16/62	
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $277,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Winter Shut.	95 12/14/62	
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney Const. $158,716.79	Structures	12/19/62	10/31/63	Not Started			
S 85 (00) & S 85 (3) Units 1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	Not Started			
S 85 (00) & S 85 (3) Units 2 Idaho Line-Armstead	-----	Ralph Huckaba $64,722.58	3 Conc. Bridges	2/20/63	10/31/63	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem.Stab. Base,PM Bit.Surf.,Dr., Signing & Delineation	12/27/62	400 Cal. Days	Not Started			
I-IG 90-4 (7) 205 U-2 Opportunity Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	Not Started			
I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	Not Started			
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	--	--	9
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Winter Shut	24 11/30/62	
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62	--	--	1
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	--	--	13
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	--	--	1
S 304 (8) Galen-Anaconda	0.765 7.408	Nilson-Smith $194,766.69	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	150 Cal. Days	Not Started			
ROW 412 (2) Mont.City-E.Helena	3.696	Maronick Const. $5,331.00	Fencing	1/31/63	100 Cal. Days	Not Started			
S 412 (3) Mont.City-E.Helena	3.696	Maronick Const. $302,466.93	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	1/31/63	200 Cal. Days	Not Started			
SMP 4799-62,Silver Bow, Madison,Beaverhead & Jefferson	-----	Walter Laas $80,500.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	--	--	75

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 220 - Bozeman								
F 13(6)U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 66(2)U2, S 273(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston, Cardwell-Boulder,Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shut.9/6/62	73
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	Pl. Mix Bit.Surf.	11/28/62	180 Cal. Days	Not Started		
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/61	Winter Shut. 11/13/62	80
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut. 10/26/62	93
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started		
ROW S 370 (13) Bozeman-Wilsall	-----	Bohleen Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	Not Started		
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr.,Cem.Stab.Base,Pl. Mix Bit.Surf. & Dr.	10/24/62	220 Cal. Days	Not Started		
DISTRICT THREE - GREAT FALLS								
Division 310 - Great Falls								
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Susp.	71
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut. 12/10/62	84
I 15-4 (9) 194 U-1 Helena Hill Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	-- --	81
I 15-4 (9) 194 U-2 Helena Hill Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	-- --	93
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	-- --	90
I 15-4 (14) 185 Helena-No.	1.248	Skinner Enter. $18,975.37	Signing & Delineation	4/25/62	60 Cal. Days	5/21/62	Completed 2/15/63	
I 15-4(15)186,I 15-4(16)194 & I 15-4(17) 207,Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enterprises $36,576.73	Signing	1/31/63	180 Cal. Days	Not Started		
I 15-4 (18) 210 U-1 & I 15-4 (21) 210 Lyons Creek-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf., Pl.Mix Bit.Surf.,Dr. & Signing	1/31/63	450 Cal. Days	2/21/63	Good	5 0
I-IG 15-4 (19) 211 Lyons Creek-South	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	Not Started		

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 310 - Continued								
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Winter Shut.10/25/62	93
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Winter Shut.11/19/62	88
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/61	100 Cal. Days	9/27/62	Winter Shut.12/8/62	92
I 15-5 (18) 239 Hardy Creek-Cascade	9.702	Tschache Bros. $26,054.66	Seeding	2/20/63	4/30/63	Not Started		
I 15-6 (5) 311 U-1 & & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. Co. $1,299,692.36	Gr.,Agg.Surf.,Pl.Mix Bit.Surf.	10/24/62	350 Cal. Days	11/9/62	Winter Shut.12/3/62	1
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Winter Shut.11/28/62	18
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started		
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.,Stab.Base Surf.,Pl.Mix Surf. & Dr.	10/24/62	11/5/62	12/4/62	-- --	9
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Winter Shut.11/29/62	35
U 149(15) & U-FG 395(6) Great Falls-Ft.Benton & 14th & 15th St.-Great Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem.Stab. Base, Pl. Mix Bit. Surf. Conc.Pave.,Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Fair 14	5
F 149 (16) Gt. Falls-Ft. Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Winter Shut.11/28/62	59
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Winter Shut.10/31/62	82
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	-- --	94
SMP 2599-62, Lewis & Clark, Cascade,Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Winter Shut.11/21/62	6
Division 320 - Havre								
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter Shut.11/7/62	85
I 15-8 (11) 383 U-1 Pondera Co.-Canadian Line	4.483	Zook Bros. $1,005,497.67	Gr.,Agg.Surf.,PMS,Dr., Signing & 256.0' OP	2/20/63	340 Cal. Days	Not Started		
I 15-8 (11) 383 U-2 Pondera Co.-Canadian Line	4.483	Peter & Doug.Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	Not Started		
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Winter Shut.12/31/62	84
F 210(3), F 277(4) & F 277(6) Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	-- --	0

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 320 - Havre								
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S. Birch & Sons	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Winter Shut.11/6/62	69
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	Not Started		
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	10/24/62	250 Cal. Days	11/9/62	Fair 10	26
S 290 (12) Geraldine-Ft.Benton	1.688	N. A. Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair 7	69
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	Not Started		
S 339 (9) U-1 Fort Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Winter Shut.11/20/62	76
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	Not Started		
DISTRICT FOUR - GLENDIVE								
Division 410 - Glendive								
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A.Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Winter Shut.11/5/62	94
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Winter Shut.11/15/62	22
S 264 (3) Van Norman-No.	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Winter Shut.12/5/62	25
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started		
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	Not Started		
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut. 11/7/62	93
SMP 4299-62 Richland & Dawson	-----	A. Lalone $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Good 20	68
Division 420 - Wolf Point								
F 144 (6) U-2 1st Ave.-No.-Glasgow	-----	Watters Const. $14,881.22	Traffic Signals	12/20/61	450 Cal. Days	4/30/62	Completed 2/8/63	
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	9/25/62	270 Cal. Days	10/9/62	Winter Shut.12/7/62	23
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	12/19/62	220 Cal. Days	Not Started		
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,Pl.Mix Bit.Surf. & Dr.	8/29/62	220 Cal. Days	10/23/62	-- --	9
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Winter Shut.12/10/62	58

MONTHLY CONSTRUCTION REPORT
MOnth Ending February 28, 1963

Division 430 - Lewistown								
F 26(7), F 103(11) F 333(30) & F 333(32), Roundup-Grass, Grass Range-Malta & Lewistown-Roy	34.502	Johnson & Sons $9,832.85	Seeding	2/25/63	4/30/63	Not Started		
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	Not Started		
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	250 Cal. Days	10/12/62	Winter Shut.12/10/62	17
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Winter Shut.11/2/62	67
U 112(3), U 229(15) & U 235 (23), Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	140 Cal. Days	5/14/62	Winter Shut.10/26/62	86
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,PMS, Dr. & 81.5' Br.	12/19/62	240 Cal. Days	Not Started		
F 333 (31) Grass Range-Malta	-----	Morgen & Oswood $86,411.44	173.0' Conc. Br.	8/29/62	12/31/62	9/13/62	Completed 2/6/63	
DISTRICT FIVE - BILLINGS								
Division 510 - Billings								
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	-- --	40
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	-- --	92
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	-- --	43
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	-- --	12
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor 27	49
I 90-8 (15) 438 Laurel-Billings	6.423	N. D. Robinson $11,974.50	Seeding	2/20/63	4/30/63	Not Started		
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	Fair 7	59
I-IG 90-8(17) 433 U-1 & F 134 (6), Laurel-Mossmain & Laurel-South	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	Not Started		
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. Co. $525,214.14	Structures	1/31/63	6/30/64	2/25/63	-- 3	1
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.282	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	Not Started		

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 510 - Continued									
I 90-8 (23) 447 U-1 Yellowstone Riv. Br.	-----	Peter Kiewit Co. $49,343.80	Approaches & Riprap	12/4/62	4/30/63	12/12/62	Completed 2/15/63		
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Fair	3	75
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034m576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	7	75
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big HornE. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	-	2	60
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Conc. U.P.	6/25/62	12/31/62	7/13/62	-		84
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Fair	7	8
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62			52
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-West	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr & 143.0' OP	1/31/63	400 Cal. Days	Not Started			
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal Days	Not Started			
S 192 (3) Kings Ave Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	-	15
S 207 (3) Busby-Wyo Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	--	-	56
U-FG 228 (16) Laurel-Billings	1.466	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S.Base, Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	20	54
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Steel Br.	11/28/62	6/30/64	1/8/63	Poor	6	2
F-FG 258 (12) Wyo. Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl.Mix Bit.Surf.	10/12/62	150 Cal. Days	Not Started			
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	--	--	17
Division 520 - Miles City									
S 45 (6), Brandenberg Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	Not Started			
I 94 3 (3) 114 U-3 & I 94-4 (9) 119 U-2	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Winter Shut.1/8/63		91
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119, Hathaway-East & West, Miles City-East & West	33.646	Elec.Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Winter Shut.12/14/62		75

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1963

Division 520 - continued

F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shut.	75 10/15/62	
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Winter 7 Shut.	73 11/27/62	
SMP 0999-62, Custer, Fallon & Rosebud	-----	Schultz & Lindsay $94,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	12/4/62	Fair	15	95

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (16) 43, I 90-3 (11) 180, F 184 (15) & F 191 (22) Superior-E. & W.,Deer Lodge-No. & So., Bearmouth-Deer Lodge & Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	10/29/62	--	--	21
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr. Gr. Sept.	8/29/62	350 Cal. Days	9/18/62	Fair	25	29
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P.	8/29/62	8/31/63	10/15/62	Good	11	65
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Fair	1	19
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	--	--	15
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63		2	1
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	26	9
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. & Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	10	3
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr., Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	39	12
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Assoc. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	Fair	10	65
I 90-2 (16) 81 Huson-West	-----	N. A. Nelson Co. $655,716.64	878.88' St. Br. & 123.0' Conc.Interch.	2/20/63	9/30/64	Not Started			
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' St. & Conc. Structure	2/20/63	11/30/64	3/27/63	--	--	0
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Fair	5	73

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

Division 110 - Continued									
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	Not Started			
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	Not Started			
F-FG 215 (7) Higgins Ave.-Missoula	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	--	--	98
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S. Birch & Sons $997,276.53	Gr.,Agg.Surf.,PMS, & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut.11/28/62		24
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR O.P.	3/28/62	10/31/62	7/3/62	Winter Shut.12/5/62		51
SMP 3299-62,Granite,Lake, Missoula,Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Poor	13	51
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	20	6
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Contracting $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	18	66
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & Skinner Enter. $34,321.80	Traffic Signals, Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	--	--	95
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	--	--	28
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Winter Shut.10/16/62		33
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1(16) 37, I-IG 15-2(15) 118,F 43(18),I-IG 90-7(12) 327,F 185(7) & F 217(15) Idaho Line-Dillon,Dillon-Butte, Wisdom-Divide,Livingston-S.&E., Livingston-W.,Gardiner-Livingston	28.714	N. D. Robinson $26,196.15	Seeding	2/20/63	4/30/63	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Resumed 3/6/63		60
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.12/7/62		84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Winter Shut.11/26/62		32
I-IG 15-2(16)126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	16	30

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

Division 220 - Bozeman									
F 13(6) U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 66(2)U2, S 276(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston,Cardwell-Boulder,Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shut.	73 9/6/62	
S 28(7) & S 28(8) McLeod-Big Timber	8.843	Peter Kiewit Sons' $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	Not Started			
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	Pl. Mix Bit. Surf.	11/28/62	180 Cal. Days	Not Started			
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	Winter Shut.	87 11/13/62	
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut.	93 10/26/62	
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
ROW S 370 (13) Bozeman-Wilsall	-----	Bohleen Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr.,Cem.Stab.Base,Pl. Mix Bit.Surf. & Dr.	10/24/62	220 Cal. Days	3/26/63	--	13	--
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Susp.	71	
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.	90 12/10/62	
I 15-4 (9) 194 U-1 Helena Hill Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	--	--	82
I 15-4 (9) 194 U-2 Helena Hill Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	--	--	93
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	--	--	92
I 15-4(15)186,I 15-4(16) 194 & I 15-4(17) 207,Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.73	Signing	1/31/63	180 Cal. Days	Not Started			
I 15-4(8)210U-1 & I 15-4 (21)210, Lyons Creek-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf.,PMS, Dr. & Sining	1/31/63	450 Cal. Days	2/21/63	Good	15	1
I 15-4(18)210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

Division 310 - Continued								
I-IG 15-4 (19) 211 Lyons Creek-South	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good 13 2	
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Winter 93 Shut.10/25/62	
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Winter 88 Shut.11/19/62	
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/61	100 Cal. Days	9/27/62	Winter 92 Shut.12/8/62	
I 15-5 (18) 239 Hardy Creek-Cascade	9.702	Tschache Bros. $26,054.66	Seeding	2/20/63	4/30/63	Not Started		
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. Co. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Winter 1 Shut.12/3/62	
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Winter 18 Shut.11/28/62	
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started		
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.,Stab. Base Surf.,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	-- 27 18	
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS	7/25/62	240 Cal. Days	10/11/62	Winter 35 Shut.11/29/62	
U 149(15) & U-FG 395(6) Gt. Falls-Ft. Benton & 14th & 15th Sts.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Good 14 12	
F 149 (16) Gt. Falls-Ft. Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Winter 59 Shut.11/28/62	
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Winter 82 Shut.10/31/62	
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	-- -- 94	
S 290(16) & S 307(12) Geraldine-Ft.Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS Dr. & Widen. Bridges	3/27/63	260 Cal. Days	Not Started		
SMP 2599-62, Lewis & Clark Cascade,Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Winter 6 Shut.11/21/62	
Division 320 - Havre								
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter 85 Shut.11/7/62	
I 15-8 (11) 383 U-2 Pondera Co.-Can. Line	4.483	Peter & Doug Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	Not Started		
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Winter 84 Shut.12/31/62	

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

Division 320 - Continued									
F 210(3),F 277(4)& F 277(6) Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Poor	--	1
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Winter Shut.11/6/62		69
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininer $7,900.10	Fencing	11/29/62	150 Cal. Days	3/18/63		3	25
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	250 Cal. Days	11/9/62	Good	40	37
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	13	69
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	Not Started			
S 339 (9) U-1 Ft. Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Winter		76
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A. Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr	10/25/61	300 Cal. Days	11/14/61	Winter Shut.11/5/62		94
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Winter Shut.11/15/62		22
S 264 (3) Van Norman-No.	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Fair	10	26
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	Not Started			
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	Not Started			
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.11/7/62		93
SMP 4299-62 Richland & Dawson	-----	A. Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Good	18	86
Division 420 - Wolf Point									
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Fair	12	23
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	Not Started			
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	--	--	9

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

Division 420 - Continued									
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Winter Shut.12/10/62	58	
Division 430 - Lewistown									
F 26(7), F 103(11) F 333(30) & F 333(32),Roundup-Grass Grass Range-Malta & Lewistown-Roy	34.502	Johnson & Sons $9,832.85	Seeding	2/25/63	4/30/63	Not Started			
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	Not Started			
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	250 Cal. Days	10/12/62	--	23	19
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg. Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Winter Shut.11/2/62	67	
U 112(3), U 229(15) & U 235 (23), Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS	4/30/62	140 Cal. Days	5/14/62	Winter Shut.10/26/62	86	
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,PMS, & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Good	32	2
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf., PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	--	2	40
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	--	--	92
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	43
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Good	6	14
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	42	53
I 90-8 (15) 438 Laurel-Billings	6.423	N. D. Robinson $11,974.50	Seeding	2/20/63	4/30/63	Not Started			
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	Good	4	96
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain & Laurel-So.	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	30	1
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Construction $525,214.14	Structures	1/31/63	6/30/64	2/25/63	Good	12	2

Division 510 - Continued									
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.282	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	Not Started			
I 94-1 (5) 51 Yellowstone Co. Intermstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Good	3	75
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S. Arkwright $1,034.576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	4	75
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,BigHorn E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	2	61
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Conc. U.P.	6/25/62	12/31/62	7/13/62	--	--	84
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS	9/25/62	400 Cal. Days	10/27/62	Good	20	9
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Fair	3	55
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	23	4
I 94-2 (6) 61 U-2 Hysham-W.	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	Not Started			
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	Gr.,Agg. Surf.,PMS	3/27/63	280 Cal.	Not Started			
S 192 (3) Kings Ave. Road-West	0.033	W. P. Roscoe $90,768.90	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/62	Fair	6	16
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS	9/29/62	200 Cal. Days	10/15/62	Fair	9	58
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	32	59
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Steel Br.	11/28/62	6/30/64	1/8/63	Fair	15	5
F-FG 258 (12) Wyo. Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit.Surf.	10/12/62	150 Cal. Days	3/11/63	Good	10	15
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS	8/25/62	300 Cal. Days	10/1/62	Fair	50	23
Division 520 - Miles City									
S 45 (6), Brandenberg Garland-Miles City	-----	F.L.Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	3/18/63	Fair	4	4
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Fair	3	92
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119 Hathaway-E. & W., Miles City-E. & W.	33.646	Elec. Prod. Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Winter Shut.12/14/62		75

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1963

Division 520 - Continued							
F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter 75 Shut.10/15/62
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Winter 73 Shut.11/27/62
S 326 (4) Otter-Ashland	5.074	Husman Bros. $261,798.16	Gr.,Agg.Surf.,Dr. & 101.5' Conc. Br.	3/27/63	180 Cal. Days	Not Started	
SMP 0999-62, Custer, Fallon & Rosebud	----	Schultz & Lindsay $94,102.85	Cr. & Stockpiling	6/27/62	180 Cal. Days	12/4/62	Completed 3/2/63

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (16) 43, I 90-3 (11) 180, F 184 (15) & F 191 (22) Superior-E. & W.,Deer Lodge-No. & So., Bearmouth-Deer Lodge & Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	10/29/62	--	--	21
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Good	25	34
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P.	8/29/62	8/31/63	10/15/62	Good	13	75
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	--	--	20
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Good	38	19
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal.	3/25/63	Fair	2	12
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Fair	18	13
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. & Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	6	8
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	50	18
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Assoc. Senecal & mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	Good	10	76
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Co. $655,716.64	878.88' St. Br. & 123.0' Conc. Interch.	2/20/63	9/30/64	Not Started			
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' St. & Conc. Structure	2/20/63	11/30/64	3/27/63	Fair	10	0
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Good	7	94

MONTHLY CONSTRUCTION REPORT

Month Ending April 30, 1963

Division 110 - Continued)									
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	--	4	0
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	Not Started			
F-FG 215 (7) Higgins Ave.-Missoula	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	--	--	98
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S. Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	--	20	29
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR O.P.	3/28/62	10/31/62	7/3/62	--	4	51
SMP 3299-62,Granite, Lake, Missoula, Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Poor	11	62
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	20	12
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Contracting $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	55	68
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & $34,321.80	Traffic Signals, Signs Lighting	7/25/62	60 Cal. Days	8/17/62	--	--	95
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Fair	8	31
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	--	--	33
DISTRICT TWO - BUTTE									
Division 210 - Butte									
Seal Coating Projects I 15-1 (11) U-4, Idaho Line-Dillon, Beaverhead Co.	48.851	R. J. Studer & Sons $161,868.00	Seal Coating	4/24/63	90 Cal. Days	Not Started			

I-IG-ING 15-4 (4) 182 U-5, L. & C. Co. Line-No. in L. & C. Co.
I 15-4 (5) 185 U-3, Helena-No., L. & C. Co.
I-IG 90-7 (9) 327 U-5, Livingston-So. & E.,Park Co.
F 42 (1) U-3, Idaho Line-Wisdom, Beaverhead Co.
F 185 (6) U-2, Livingston-West, Park Co.
F 214 (3) U-2, Prospect Ave.-Helena, L. & C. Co.
S 6 (4) U-2, Townsend-Canyon Ferry-Clasoil, Broadwater Co.
S 291 (6) U-2, Avon-Helmville Road, Powell Co.
S 330 (1) U-2, East Helena-SW, Jefferson & L. & C. Cos.

Division 210 - Continued

I 15-1 (16) 37, I-IG 15-2 (15) 118, F 43 (18), I-IG 90-7 (12 327, F 185 (7) & F 217 (15) Idaho Line-Dillon, Dillon-Butte, Wisdom-Divide, Livingston-S.& E., Livingston-W., Gardiner-Livingston	28.714	N.D.Robinson $26,196.15	Seeding	2/20/63	4/30/63	4/6/63	Good	10	90
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	--	11	60
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.	12/7/62	84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	65	39
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	13	36
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	13	15
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Winter Shut.	11/16/62	31
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $277,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Winter Shut.	12/14/62	95
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	Not Started			
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney Const. $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Fair	9	4
S 85 (00) & S 85 (3)U-1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	3/21/63	Good	42	3
S 85 (00) & S 85 (3) U-2 Idaho Line-Armstead	-----	Ralph Huckaba $64,722.58	3 Conc. Bridges	2/20/63	10/31/63	Not Started			
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem.Stab. Base,PM Bit.Surf.,Dr.	12/27/62	400 Cal. Days	3/11/63	Good	43	6
I-IG 90-4 (7) 205 U-2 Opportunity Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Good	19	5
I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	Fair	3	10

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Division 210 - Continued									
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Good	70	30
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J.C.Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Winter Shut.	4 11/30/62	24
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62	Poor	14	21
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	Fair	14	44
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Good	17	11
S 304 (8) Galen-Anaconda	0.765 7.408	Nilson-Smith $194,766.69	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	150 Cal. Days	4/4/63	Good	25	15
ROW 412 (2) Mont.City-E.Helena	3.696	Maronick Const. $5,331.00	Fencing	1/31/63	100 Cal. Days	Not Started			
S 412 (3) Mont.City-E.Helena	3.696	Maronick Const. $302,466.93	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	200 Cal. Days	3/6/63	Good	22	21
SMP 4799-62,Silver Bow. Madison,Beaverhead & Jefferson	-----	Walter Laas $80,500.00	Cr. & Stockpiling	7/25/62	150 Cal. Days	8/13/62	Fair	7	94
Division 220 - Bozeman									
F 13(6) U2, F 43(15)U2, F 217(12)U2, F 217(13)U2, S 9(9)U2, S 66(2)U2, S 276(3)U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston, Cardwell- Boulder, Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shut.	73 9/6/62	
S 28 (7) & S 28 (8) McLeod-Big Timber	8.843	Peter Kiewit $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	Not Started			
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	Pl. Mix Bit. Surf.	11/28/62	180 Cal. Days	Not Started			
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	Winter Shut.	87 11/13/62	
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut.	93 10/26/62	
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	Not Started			
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	Not Started			
ROW S 370 (13) Bozeman-Wilsall	----	Bohleen Const. $635.05	Resetting of Fence	10/24/62	40 Cal. Days	4/4/63	Completed 4/17/63		

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Division 210 - Continued									
S 370 (15)	6.736	R. J. Sundling	Gr.,Cem.Stab.Base,Pl.	10/24/62	220 Cal.	3/26/63	Good	17	5
Bozeman-Wilsall		$386,262.07	MixBit.Surf. & Dr.		Days				
SMP 3499-63	-----	R.J.Sundling & Son	Cr. & Stockpiling	4/24/63	120 Cal.	Not Started			
Park, Sweetgrass & Gallatin		$96,300.00			Days				
DISTRICT THREE-GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (6) 186 U-1	9.994	Zook Bros.	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal.	5/16/62	Susp.	6	71
& S 2 (15) U-1, Helena-No.		$1,924,473.59			Days				
& Lake Helena-West									
I 15-4 (6) 186 U-4	8.170	Strandberg &	Fencing	4/25/62	250 Cal.	5/16/62	Winter		90
Helena-No.		Senecal & Mininger			Days		Shut.12/10/62		
		$40,106.15							
I 15-4 (9) 194 U-1	12.663	McNutt & Baulne	Gr.,Surf.,PMS, Dr. &	6/14/61	400 Cal.	7/19/61	--	20	82
Helena Hill-Sieben		$3,788,848.75	Dual 118.0' Str.		Days				
I 15-4 (9) 194 U-2	12.663	Tschache Bros.	Fencing & Cattle Gd.	6/14/61	150 Cal.	6/28/61	--	--	93
Helena Hill-Sieben		$79,149.25			Days				
I 15-4 (12) 207 U-1	3.388	King & McLaughlin	Gr.,Surf.,PMS, Fencing	10/25/61	300 Cal.	11/6/61	--	25	93
Sieben-No. & So.		$2,110,638.04	& Dr.		Days				
I 15-4 (15) 186, I 15-4	24.221	Skinner Enter.	Signing	1/31/63	180 Cal.	Not Started			
(16) 194 & I 15-4 (17) 207,		$36,576.73			Days				
Helena-No.,Helena Hill-									
Sieben & Sieben-No. & So.									
I 15-4 (18) 210 U-1 & I 15-4	2.088	F & S Contracting	Gr.,Agg.Surf.,PMS, Dr.	1/31/63	450 Cal.	2/21/63	Good	37	9
(21) 210, Lyons Creek=So.		$2,388.727.75	& Signing		Days				
I 15-4 (18) 210 U-2	2.088	Grand Fence Co.	Fencing	3/27/63	250 Cal.	Not Started			
Lyons Creek-So.		$19,297.00			Days				
I-IG 15-4 (19) 211	-----	Sletten Const.	Structures	1/31/63	7/31/64	3/14/63	Good	20	9
Lyons Creek-South		$407,524.68							
I 15-5 (13) 239 U-1	9.702	Baltrusch Const.	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal.	4/24/61	Good	--	93
Hardy Creek-Cascade		$1,741,788.17			Days				
I 15-5 (13) 239 U-3	9.702	Boulet Const.	Fencing	3/22/61	200 Cal.	5/2/61	00	4	88
Hardy Creek-Cascade		$60,050.85			Days				
Seal Coat Projects	35.39	R.J.Studer & Sons	Seal Coating	4/24/63	70 Cal.	Not Started			
I 15-5 (13) 239 U-4, Hardy		$84,996.50			Days				
Creek-Cascade, Cascade Co.									
S 13 (5) U-2, Rudyard-Goldstone, Hill Co.									
S 82 (1) U-2, Choteau-Farmington, Teton Co.									
S 290 (13) U-2, Geraldine-Fort Benton, Chouteau Co.									
S 301 (8) U-2, Havre-Simpson-Canadian Line, Hill Co.									
I 15-5 (17) 239	9.702	Skinner Enter.	Signing & Delineation	4/25/61	100 Cal.	9/27/62	Winter		92
Hardy Creek-Cascade		$21,450.14			Days		Shut.12/8/62		
I 15-5 (18) 239	9.702	Tschache Bros.	Seeding	2/20/63	4/30/63	4/5/63	Completed		
Hardy Creek-Cascade		$26,054.66					4/25/63		

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Division 310 - Continued									
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Poor	56	9
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Jorseph Hurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Poor	2	18
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No.& So.,Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started			
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.,Stab. Base Surf.,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Fair	--	28
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Poor	5	37
U 149 (15) & U-FG 395 (6) Gt. Falls-Ft. Benton & 14th & 15th Sts.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Poor	16	14
F 149 (16) Gt.Falls-Ft. Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Winter Shut.		59 11/28/62
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	Not Started			
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	--	--	82
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	--	--	94
SMP 2599-62, Lewis & Clark Cascade, Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	--	--	6
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter Shut.		85 11/7/62
I 15-8 (11) 383 U-1 Pondera Co. Line-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS,Dr., Signing & 256.0' OP	4/24/63	340 Cal. Days	Not Started			
I 15-8 (11) 383 U-2 Pondera Co. Line-Can.Line	4.483	Peter & Doug Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	2	8
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	--	--	84
F 210(3),F 277(4) & F 277(6) Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	--	--	1
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Winter Shut.		69 11/6/62

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Div. 320 - Continued									
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	3/18/63	Good	2	60
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	250 Cal. Days	11/9/62	Good	30	52
S 290 (12) Geraldine-Ft.Benton	1.688	N.A.Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	13	75
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen. Bridges	3/27/63	260 Cal.	Not Started			
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	Not Started			
S 339 (9) U-1 Ft. Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Winter Shut.	11/20/62	76
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A. Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Winter Shut.	11/5/62	94
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Winter Shut.	11/15/62	22
S 264 (3) Van Norman-No.	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Good	16	64
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	Not Started			
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	4/15/63	--	--	1
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	Not Started			
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.	11/7/62	93
SMP 4299-62 Richland & Dawson	-----	A.Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Good	8	93
Division 420 - Wolf Point									
Seal Coat Projects I 94-7 (4) 233 U-2, Wibaux-E. & W.,Wibaux Co.	47.991	R.J.Studer & Sons $107,288.00	Seal Coating	4/24/63	70 Cal. Days	Not Started			
F 84 (30) U-2, Wolf Point-No. Dakota Line, Roosevelt Co.									
S 73 (4) U-2, Reserve-No. Dakota Line, Sheridan Co.									
S 239 (2) U-2, Nashua-No., Valley Co.									
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Good	49	37

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Division 420 - Continued									
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Fair	22	11
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Fair	42	17
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Fair	23	59
Division 430 - Lewistown									
Seal Coat Projects F 26 (6) U-2, Roundup-Grass Range Road in Fergus Co. F 103 (10) U-2, Lewistown-Roy,Fergus Co. F 333 (27) U-3, Grass Range-Malta, Fergus Co. F 333 (28) U-2, Grass Range-Malta, Fergus Co. S 49 (7) U-2, Fort Logan-White Sulphur Springs, Meagher Co.	31.649	R.J.Studer & Sons $61,960.20	Seal Coating	4/24/63	60 Cal. Days	Not Started			
F 26 (7), F 103 (11), F 333 (30) & F 333 (32), Roundup-Grass Range, Grass Range-Malta & Lewistown-Roy	34.502	Johnson & Sons $9,832.85	Seeding	2/25/63	4/30/63	4/9/63	--	--	21
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	Not Started			
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg. Surf.,PMS & Dr.	9/25/62	250 Cal. Days	10/12/62	Fair	32	32
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Winter Shut.	11/2/62	67
U 112 (3), U 229 (15) & U 235 (23), Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	140 Cal. Days	5/14/62	Winter Shut.	10/26/62	86
S 121 (4) Utica-Hobson	1.027	F. Tindall $283,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	Not Started			
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S. Birch, Inc. & $835,388.26	Gr.,Agg.Surf.,PMS, & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Good	37	8
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S. Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	12	43
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Associates $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Fair	7	95
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	43

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Division 510 - Continued

I 90-7 (11) 387 & I 90-8 (18) 388 Reedpoint-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W. P. Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Good	7	16
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S. Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	42	56
I 90-8 (15) 438 Laurel-Billings	6.423	N. D. Robinson $11,974.50	Seeding	2/20/63	4/30/63	4/16/63	--	--	0
I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F. L. Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	Fair	2	98
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain & Laurel-So.	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	58	9
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Construction $525,214.14	Structures	1/31/63	6/30/64	2/25/63	Fair	11	6
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63		2	0
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Fair	9	80
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S. Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Good	15	77
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	--	--	61
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Conc. U.P.	6/25/62	12/31/62	7/13/62	Fair	5	90
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S. Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	45	14
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Fair	3	61
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Fair	18	7
I 94-2 (6) 61 U-2 Hysham-W.	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Fair	2	5
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	280 Cal. Days	4/15/63	Good	15	2
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	--	16
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	Fair	14	69

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1963

Division 510 - Continued									
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	38	63
S 236 (8) Custer-Musselshell	1.156	W. P. Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Steel Br.	11/28/62	6/30/64	1/8/63	Fair	7	10
F-FG 258 (12) Wyo. Line-Bridger	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	10/12/62	150 Cal. Days	3/11/63	Fair	25	25
U-F 296 (15) U-1 Billings-Lavina	4.181	NW E ngr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS	8/25/62	300 Cal. Days	10/1/62	Fair	45	26
Division 520 - Miles City									
S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	3/18/63	Fair	7	18
I 94-3 (3) 114 U-3 & I 94-4 (9) 119 U-2 Hathaway-East & West	6.246	Hout Fencing $31,598.00	Fencing	7/19/61	150 Cal. Days	4/18/62	Completed 4/8/63		
Seal Coat Projects I 94-3 (3) 114 U-4, Hathaway-East and West, Rosebud Co.	61.134	R.J.Studer & Sons $124,000.00	Seal Coating	4/24/63	80 Cal. Days	Not Started			
I 94-4 (6) 136 U-3, Miles City-East, Custer Co.									
I 94-4 (8) 120 U-4, Hathaway-East, Custer Co.									
I 94-4 (9) 119 U-3, Hathaway-East and West, Custer Co.									
F 86 (20) U-2, Miles City-No. Dak. Line, Custer Co.									
F 156 (10) U-2, Olive-Miles City, Custer Co.									
F 156 (11) U-3, Olive-Miles City, Custer Co.									
S 136 (2) U-2, Wyoming Line-Belfry, Carbon Co.									
S 260 (3) U-2, Lodge Grass-St. Xavier, Big Horn Co.									
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119 Hathaway-E. & W., M.City-E. & W.	33.646	Elec.Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Fair	4	90
F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shut.10/15/62		75
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/62	Winter Shut.11/27/62		75
S 326 (4) Otter-Ashland	5.074	Husman Bros. $261,798.16	Gr.,Agg.Surf.,Dr. & 101.5' Conc. Br.	3/27/63	180 Cal. Days	4/15/63	Fair	22	6
April 23rd Letting									
SMP 206-0701-02-01 Shop & Office, Great Falls	----	A.T.Klemens & Son $19,788.00	Air Conditioning						

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
I 90-1 (16) 43, I 90-3 (11) 180, F 184 (15) & F 191 (22) Superior-E. & W., Deer Lodge-No. & So., Bearmouth-Deer Lodge & Pablo-Kalispell	23.720	Tschache Bros. $30,067.43	Seeding & Mulching	7/25/62	4/30/63	10/29/62	Comp. 5/11/63		
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Good	38	44
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P.	8/29/62	8/31/63	10/15/62	Good	6	95
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	--	--	20
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Good	45	32
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	--	--	18
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	24	31
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. & Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	8	11
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Good	104	30
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Assoc. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	Good	12	93
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Good	2	99
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	8	1
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/62	11/30/64	3/27/63	Good	13	2

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 110 - Continued									
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	8	8
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Fair	1	5
F-FG 215 (7) Higgins Ave.-Missoula	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Good	5	99
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Good	24	32
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR O.P.	3/28/62	10/31/62	7/3/62	Good	4	89
SMP 3299-62,Granite,Lake, Missoula, Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Good	20	77
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	25	25
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Contracting $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	20	83
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & Skinner Enter. $34,321.80	Traffic Signals, Signs Lighting	7/25/62	60 Cal. Days	8/17/62	Fair	2	98
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Fair	12	50
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Fair	25	44
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1 (11) U-4, Idaho Line-Dillon, Beaverhead Co.	48.851	R.J.Studer & Sons $161,868.00	Seal Coating Projects	4/24/63	90 Cal. Days	Not Started			

I-IG-ING 15-4 (4) 182 U-4, L. & C. Co. Line-No. in L. & C. Co.
I 15-4 (5) 185 U-3, Helena-No., L. & C. Co.
I-IG 90-7 (9) 327 U-4, Livingston-So. & E. Park Co.
F 42 (1) U-3, Idaho Line-Wisdom, Beaverhead Co.
F 185 (6) U-2, Livingston-West, Park Co.
F 214 (3) U-2, Prospect Ave.-Helena, L. & C. Co.
S 6 (4) U-2, Townsend-Canyon Ferry-Clasoil, Broadwater Co.
S 291 (6) U-2, Avon-Helmville Road, Powell Co.
S 330 (1) U-2, East Helena-SW, Jefferson & L. & C. Cos.

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 210 - Continued

I 15-1 (16) 37, I-IG 15-2 (15) 118, F 43 (18, I-IG 90-7 (12) 327, F 185 (7) & F 217 (15) Idaho Line-Dillon, Dillon-Butte, Wisdom-Divide, Livingston-S. & E., Livingston-W.,Gardiner-Livingston	28.714	N.D.Robinson $26,196.15	Seeding	2/20/63	4/30/63	4/6/63	Comp. 4/30/63		
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Dr., Signing & 17.25' Jr. Gr.	5/22/63 Sep.	330 Cal. Days	Not Started			
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	--	Waddell Const. Co. $227,643.48	Structures	5/22/63	7/31/64	Not Started			
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	200 Cal. Days	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	46	62
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.	84	12/7/62
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	54	48
I-IG 15-2 (16) 126 U-2 & I 115-2(2) 126 U-2 Butte Urban	-----	W.R.Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	22	50
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Good	10	25
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	--	13	31
I-IG 15-2 (17) 130 U-2 E. Butte Interchange	-----	Waddell Const. $277,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Fair	6	96
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	Not Started			
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Good	19	10
S 85 (00) & S 85 (3) U-1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	3/21/63	Good	40	45
S 85 (00) & S 85 (3) U-2 Idaho Line-Armstead	-----	Ralph Huckaba $64,722.58	3 Conc. Bridges	2/20/63	10/31/63	4/30/63	Fair	4	7

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 210 - Continued									
I-IG 90-4 (7) 205 U-1	4.493	Peter Kiewit Co.	Gr.,Agg.Surf.,Cem.Stab.	12/27/62	400 Cal.	3/11/63	Good	45	13
& F-FG 68 (12) U-1	2.684	$1,988,113.75	Base,PM Bit.Surf.,Dr.		Days				
Opportunity Junc.E. & W.									
I-IG 90-4 (7) 205 U-2	-----	Cahill-Mooney	Structures	12/19/62	5/31/64	3/11/63	Good	17	13
Opportunity Junc.-E. & W.		$313,870.40							
I-IG 90-4 (7) 205 U-3	4.493	Skinner Enter.	Fencing	12/19/62	200 Cal.	4/4/63	Fair	--	32
Opportunity Junc.-E. & W.		$24,711.48			Days				
I-IG 90-6 (5) 276 U-1	5.495	Earl L. McNutt	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal.	10/15/62	Good	70	47
Three Forks-Logan		$1,202,853.72			Days				
I-IG 90-6 (5) 276 U-2	5.495	J.C.Denton	Fencing	9/25/62	200 Cal.	10/29/62	Fair	3	38
Three Forks-Logan		$31,899.35			Days				
I 90-6 (7) 278	-----	Haggerty-Messmer	Structures	9/25/62	9/30/63	11/29/62	Good	34	34
Three Forks-Logan		$181,131.02							
I 90-6 (8) 277	-----	Haggerty-Messmer	Structures	9/25/62	8/31/63	10/26/62	Good	34	53
Three Forks-Logan		$159,278.88							
I-IG 90-6 (9) 276	-----	A & B Const.	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Good	22	21
Three Forks-Logan		$472,077.33							
U-F 242 (16)	0.816	Kiely Const.	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	130 Cal.	Not Started			
Butte-Boulder		$132,105.51			Days				
S 304 (8)	0.765	Nilson-Smith	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	150 Cal.	4/4/63	Good	20	62
Galen-Anaconda	7.408	$194,766.69			Days				
ROW 412 (2)	3.696	Maronick Const.	Fencing	1/31/63	100 Cal.	5/8/63	Good	2	51
Mont.City-E.Helena		$5,331.00			Days				
S 412 (3)	3.696	Maronick Const.	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	200 Cal.	3/6/63	Good	24	48
Mont.City-E.Helena		$302,466.93			Days				
SMP 4799-62,Silver Bow,	-----	Walter Laas	Cr. & Stockpiling	7/25/62	150 Cal.	8/13/62	Comp.		
Madison,Beaverhead & Jefferson		$80,500.00			Days		5/25/63		
Division 220 - Bozeman									
F 13(6) U2, F 43(15)U2,	69.841	United Paving	Seal Coat	4/23/62	60 Cal.	7/27/62	Winter	73	
F 217(12)U2, F 217(13)U2,		$131,985.62			Days		Shut.9/6/62		
S 9 (9)U2, S 66(2)U2, S 276(3) U2									
Livingston-So.,Wisdom-Divide,									
Gardiner-Livingston, Cardwell-									
Boulder, Emigrant Br. & App.,									
Pray Siding-Mill Creek									
S 28 (7) & S 28 (8)	8.843	Peter Kiewit	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal.	5/13/63	Poor	17	1
McLeod-Big Timber		$490,254.34			Days				
F 76 (7)	20.553	Schultz & Lindsay	Pl. Mix Bit.Surf.	11/28/62	180 Cal.	Not Started		54	
Gallatin Gateway-So.		$383,231.00			Days				
I-IG 90-6 (2) 309 U-1	5.275	Goodfellow Bros.	Gr.,Surf.,PMS, Dr. &	5/24/61	420 Cal.	6/15/62	Winter	88	
Rocky Canyon Road		$4,058,435.93	3 Structures		Days		Shut.11/13/62		
I-IG 90-6 (2) 309 U-2	5.275	Tschache Bros.	Fencing	6/5/61	150 Cal.	6/22/61	Winter	93	
Rocky Canyon Road		$39,885.60			Days		Shut.10/26/62		

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 220 - Continued									
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	Not Started			
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	Not Started			
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base,PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Good	20	19
SMP 3499-63 Park, Sweetgrass & Gallatin	-----	R.J.Sundling & Son $96,300.00	Cr. & Stockpiling	4/24/63	120 Cal. Days	5/24/63	Good	12	11
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	--	9	90
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.	90 12/10/62	
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/61	Poor	13	85
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Fair	2	93
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	18	94
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.73	Signing	1/31/63	180 Cal. Days	5/1/63	--	--	8
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Creek-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf.,PMS, Dr. & Signing	1/31/63	450 Cal. Days	2/21/63	Good	45	16
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	Not Started			
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good	16	20
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	--	99
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Fair	2	99

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 310 - Continued

I 15-5 (13) 239 U-4, Hardy Creek-Cascade, Cascade Co.	35.39	R.J.Studer & Sons $84,996.50	Seal Coating Projects	4/24/63	70 Cal. Days	Not Started			
S 13 (5) U-2, Rudyard-Goldstone, Hill Co.									
S 82 (1) U-2, Choteau-Farmington, Teton Co.									
S 290 (13) U-2, Geraldine-Fort Benton, Chouteau Co.									
S 301 (8) U-2, Havre-Simpson-Canadian Line, Hill Co.									
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.14	Signing & Delineation	4/25/61	100 Cal. Days	9/27/62	--	--	92
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Good	54	21
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Fair	2	21
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & So., Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	Not Started			
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $486,194.42	Gr.,Agg.Surf.,Stab. Base Surf.,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Fair	11	39
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Poor	3	37
U 149 (15) & U-FG 395 (6) Gt. Falls-Ft. Benton & 14th & 15th Sts.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Poor	24	21
F 149 (16) Gt.Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Good	63	64
F 149 (19) & F 252 (15) Gt.Falls-Ft.Benton-Havre	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	Not Started			
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	Not Started			
F 238 (8)U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	Good	22	96
F 238 (8) U-2 Wolf Creek-Augusta	-----	Watters Const. $133,734.30	294.0' Steel Br.	1/18/62	10/31/62	3/6/62	Comp. 5/19/63		
SMP 2599-62, L. & C., Cascade, Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	--	--	28
SMP 206-0701-02-01 Shop & Office, Great Falls	-----	A.T.Klemens & Sons $19,788.00	Air Conditioning						

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter Shut.	11/7/62	85
I 15-8 (11) 383 U-1 Pondera Co. Line-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr., Signing & 256.0' OP	4/24/63	340 Cal. Days	Not Started			
I 15-8 (11) 383 U-2 Pondera Co. Line-Can.Line	4.483	Peter & Doug Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	2	19
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr.	5/22/63	400 Cal. Days	Not Started			
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	Not Started			
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	Not Started			
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	--	--	99
F 210(3),F 227(5) & F 227(6) Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Fair	15	2
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	15	85
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	3/18/63	--	--	60
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	250 Cal. Days	11/9/62	Good	25	80
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	29	93
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63			
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	Not Started			
S 339 (9) U-1 Ft. Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Good	--	78
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Fair	10	17
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A.Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Good		99
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Fair	1	30
S 264 (3) Van Norman-No.	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Good	26	88

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	5/6/63	Fair	33	6
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	4/15/63	Good	7	22
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	Not Started			
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.	93	11/7/62
SMP 4299-62 Richland & Dawson	-----	A.Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Good	--	95
Division 420 - Wolf Point									
I 94-7 (4) 233 U-3,Wibaux E. & W.,Wibaux Co.	47.991	R.J.Studer & Sons $107,288.00	Seal Coating Projects	4/24/63	70 Cal. Days	Not Started			
F 84 (30) U-2, Wolf Point- No. Dakota Line, Roosevelt Co.									
S 73 (4) U-2, Reserve-No.Dakota Line, Sheridan Co.									
S 239 (2) U-2, Nashua-No., Valley Co.									
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Fair	40	53
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Fair	25	32
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Good	53	34
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Good	8	68
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	10	47
I 90-7 (8) 387 U-2 & I-IG 90-8 (12) 388 U-3 Reed Point-East & West	-----	Strandberg & Assoc. $251,586.34	7 Structures	4/6/62	5/31/63	6/12/62	Comp. 5/28/63		
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	43
I 90-7 (11) 387 & I 90-8 (18) 388 Reedpoint-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	--	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	72	67
I 90-8 (15) 438 Laurel-Billings	6.423	N.D.Robinson $11,974.50	Seeding	2/20/63	4/30/63	4/16/63	Comp. 5/3/63		

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 510 - Continued

I 90-8 (16) 437 U-2 Mossmain-Billings	-----	F.L.Flynn Co. $43,334.44	73.94' Conc. Br.	5/23/62	5/31/63	11/6/62	Comp. 4/27/63		
I-IG 90-8 (17) 433 U-1 & F 134 (6),Laurel-Mossmain & Laurel-So.	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Good	71	19
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Construction $525,214.14	Structures	1/31/63	6/30/64	2/25/63	Good	18	11
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Fair	2	22
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Good	15	91
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Good	23	80
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	--	--	61
I 94-2 (4) 51 U-2 Big Horn-E. & W.	-----	Schultz & Lindsay $53,881.70	178.0' Conc. U.P.	6/25/62	12/31/62	7/13/62	Comp. 5/23/63		
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	55	22
I 94-2 (5) 55 U-2 Big Horn-East	6.434	Walter Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	92
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Fair	41	19
I 94-2 (6) 61 U-2 Hysham-W.	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Fair	2	22
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	280 Cal. Days	4/15/63	Good	23	14
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	--	19
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	--	--	95
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S.Base, Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Fair	28	69
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	--	--	12
F-FG 258 (12) Wyo. Line-Bridge	12.924	Schultz & Lindsay $186,808.40	Pl. Mix Bit. Surf.	10/12/62	150 Cal. Days	Comp. 5/20/63			
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Fair	40	37
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. Co. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

Division 520 - Miles City								
S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/30/63	3/18/63	Fair	5 28
I 94-3 (3) 114 U-4, Hathaway East & West, Rosebud Co.	61.134	R.J.Studer & Sons $124,000.00	Seal Coating Projects	4/24/63	80 Cal. Days	Not Started		
I 94-4 (6) 136 U-3, Miles City-East, Custer Co.								
I 94-4 (8) 120 U-4, Hathaway-East, Custer Co.								
I 94-4 (9) 119 U-3, Hathaway-East and West, Custer Co.								
F 86 (20) U-2, Miles City-No. Dak. Line, Custer Co.								
F 156 (10) U-2, Olive-Miles City, Custer Co.								
F 156 (11) U-3, Olive-Miles City, Custer Co.								
S 136 (2) U-2, Wyoming Line-Belfry, Carbon Co.								
S 260 (3) U-2, Lodge Grass-St. Xavier, Big Horn Co.								
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119 Hathaway-E. & W., M.City-E. & W.	33.646	Elec. Prod.Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	--	-- 90
F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr., Agg.Surf., PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Winter Shut.	75 10/15/62
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr., Agg.Surf., PMS, Dr.	5/29/63	300 Cal. Days	Not Started		
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr., Agg.Surf., PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/63	Good	32 92
S 326 (4) Otter-Ashland	5.074	Husman Bros. $261,798.16	Gr., Agg.Surf., Dr. & 101.5' Conc. Br.	3/27/63	180 Cal. Days	4/15/63	Good	26 39
DISTRICT SIX - LEWISTOWN								
Division 610 - Lewistown								
F 26 (6) U-2, Roundup-Grass Range Road in Fergus Co.	31.649	R.J.Studer & Sons $61,960.20	Seal Coating Projects	4/24/63	60 Cal. Days	Not Started		
F 103 (10) U-2, Lewistown-Roy, Fergus Co.								
F 333 (27) U-2, Grass Range-Malta, Fergus Co.								
F 333 (28) U-2, Grass Range-Malta, Fergus Co.								
S 49 (7) U-2, Fort Logan-White Sulphur Springs, Meagher Co.								
F 26 (7), F 103 (11) F 333 (30) & F 333 (32), Roundup-Grass Range, Grass Range-Malta & Lewistown-Roy	34.502	Johnson & Sons $9,832.85	Seeding	2/25/63	4/30/63	4/9/63	Comp. 5/20/63	
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	4/29/63	--	-- 32
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr., Agg.Surf., PMS & Dr.	9/25/62	250 Cal. Days	10/12/62	Good	26 44
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Fair	20 67

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1963

U 112 (3), U 229 (15) & U 235 (23), Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	140 Cal. Days	5/14/62	--	--	94
S 121 (4) Utica-Hobson	1.027 11.616	F.Tindall $283,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Fair	--	1
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Good	35	23
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland Cos.	-----	F.Tindall $223,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	Not Started			

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division One - Missoula									
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Good	44	49
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P	8/29/62	8/31/63	10/15/62	Good	2	97
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal.	10/2/62	Fair	--	22
I 90-1 (20) 75 & I 90-2 (19) 78, Alberton-E. & W. & Alberton-E.	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal Days	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Fair	45	37
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	--	--	18
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	24	37
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. & Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	8	16
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Good	108	46
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Assoc. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	Good	11	97
I-IG 90-2 (12) 118 U-2 Piltzville-Clinton	-----	A & B Const. $91,717.05	284.5' Conc. Br.	4/25/62	6/30/63	8/14/62	Completed 6/7/63		
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	16	3
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Fair	22	5
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	18	18

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 110 - Continued									
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	6
I 90-2 (22) 108 Van Burean St.	---	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Structures	6/26/63	5/31/65	Not Started			
F-FG 215 (7) Higgins Ave.-Missoula	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	--	3	99
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	--	19	33
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR O.P.	3/28/62	10/31/62	7/3/62	Fair	3	99
SMP 3299-62,Granite,Lake, Missoula,Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Fair	14	85
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	25	35
F 87 (12) Plains-Elmo	9.893	Schultz & Lindsay $214,408.28	PMS	6/26/63	100 Cal. Days	Not Started			
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Contracting $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Fair	25	89
U 257 (14) U-2 Idaho St.-Kalispell	1.068	Hollingsworth & Skinner Enter. $34,321.80	Traffic Signals,Signs & Lighting	7/25/62	60 Cal. Days	8/17/62	Completed 6/14/63		
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Good	27	74
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Fair	20	52
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1 (11) U-4, Idaho Line-Dillon, Beaverhead Co.	48.851	R.J.Studer & Sons	Seal Coating Projects	4/24/63	90 Cal. Days	Not Started			

I-IG-ING 15-4 (4) 182 U-4, L. & C. Co. Line-No. in L. & C. Co.p
I 15-4 (5) 185 U-3, Helena-No., L. & C. Co.
I-IG 90-7 (9) 327 U-4, Livingston-So. & E. Park Co.
F 42 (1) U-3, Idaho Line-Wisdom, Beaverehead Co.
F 185 (6) U-2, Livingston-West, Park Co.
F 214 (3) U-2, Prospect Ave.-Helena, L. & C. Co.
S 6 (4) U-2, Townsend-Canyon Ferry-Clasoil, Broadwater Co.
S 291 (6) U-2, Avon-Helmville Road, Powell Co.
S 330 (1) U-2, East Helena-SW, Jefferson & L. & C. Cos.

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

DISTRICT TWO - BUTTE Continued

I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Dr., Signing & 17.25' Jr.Gr.	5/22/63	330 Cal. Days Sep.	Not Started			
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. Co.	Structures	5/22/63	7/31/64	Not Started			
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	200 Cal. Days	Not Started			
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf., Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	54	63
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.	84 12/7/62	
I-IG 15-2 (16) 126 U-1 & I 155-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc. Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	42	56
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	30	53
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	13	30
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Streets	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	--	17	34
I-IG 15-2 (17) 130 U-2 E.Butte Interchange	-----	Waddell Const. $277,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Fair	9	99
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	Not Started			
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Fair	11	14
S 85 (00) & S 85 (3) U-1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	3/21/63	Good	38	66
S 85 (00) & S 85 (3) U-2 Idaho Line-Armstead	-----	Ralph Huckaba $64,722.58	3 Conc. Bridges	2/20/63	10/31/63	4/30/63	Fair	6	22
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity-Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem.Stab. Base,PM Bit.Surf.,Dr.	12/27/62	400 Cal. Days	3/11/63	Good	38	19
I-IG 90-4 (7) 205 U-2 Opportunity-Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Good	26	24

MONTHLY CONSTRUCTION REPORT

Month Ending June 30, 1963

I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	35
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Good	65	59
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J.C.Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	--	--	41
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62	Good	29	46
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	Good	29	65
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Fair	16	23
U-F 242 (16) Butte-Boulder	0.816	Kiely Const. $132,105.51	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	130 Cal. Days	Not Started			
S 304 (8) Galen-Anaconda	0.765 7.408	Nilson-Smith $194,766.69	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	150 Cal. Days	4/4/63	Good	18	83
ROW 412 (2) Mont.City-E.Helena	3.696	Maronick Const. $5,331.00	Fencing	1/31/63	100 Cal. Days	5/8/63	Fair	2	61
S 412 (3) Mont.City-E.Helena	3.696	Maronick Const. $302,466.93	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	200 Cal. Days	3/6/63	Fair	18	58
Division 220 - Bozeman									
F 13(6) U2, F 43(15)U2, F 217(12) U2, F217(13) U2 S 9(9) U2, S 66(2) U2, S 276(3) U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston, Cardwell-Boulder, Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Winter Shut.9/6/63		73
S 28 (7) & S 28 (8) McLeod-Big Timber	8.843	Peter Kiewit $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	5/13/63	Good	39	13
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	PMS	11/28/62	180 Cal. Days	5/24/63	Good	42	23
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	Winter Shut.11/13/62		91
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Winter Shut.10/26/62		97
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	6/17/63	Good	7	15
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Fair	51	7
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	Fair	3	11
F 209 (5) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Agg.Surf.,PMS, Dr. & 4 20.0' Brs.	6/26/63	240 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 220 - Continued								
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Good	26 23
SMP 3499-63 Park, Sweetgrass & Gallatin	-----	R.J.Sundling & Son $96,300.00	Cr. & Stockpiling	4/24/63	120 Cal. Days	5/24/63	Good	12 40
DISTRICT THREE - GREAT FALLS								
Division 310 - Great Falls								
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	--	-- 90
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62	96
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/63	Fair	44 91
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Poor	-- 95
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	28 95
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.73	Signing	1/31/63	180 Cal. Days	5/1/63	Fair	5 38
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Contracting	Gr.,Agg.Surf.,PMS, Dr. & Signing	1/31/63	450 Cal. Days	2/21/63	Good	42 21
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	Not Started		
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Fair	9 23
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	99
I 15-5 (13) 239 U-3 Hardy Creek-Cascade	9.702	Boulet Const. $60,050.85	Fencing	3/22/61	200 Cal. Days	5/2/61	Completed 6/7/63	
I 15-5 (13) 239 U-4, Hardy Creek-Cascade, Cascade Co.	35.39	R.J.Studer & Sons $84,996.50	Seal Coating Projects	4/24/63	70 Cal.	Not Started		
S 13 (5) U-2, Rudyard-Goldstone, Hill Co.								
S 82 (1) U-2, Choteau Farmington, Teton Co.								
S 290 (13) U-2, Geraldine-Fort Benton, Chouteau Co.								
S 301 (8) U-2, Havre-Simpson-Canadian Line, Hill Co.								
I 15-5 (17) 239 Hardy Creek-Cascade	9.702	Skinner Enter. $21,450.15	Signing & Delineation	4/25/61	100 Cal. Days	9/27/62	Completed 6/7/63	

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 310 - Continued									
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Good	48	30
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Good	3	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	6/19/63	Fair	5	1
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $48,194.42	Gr.,Agg.Surf.,Stab. Base Surf.,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Fair	36	47
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Fair	34	44
U 149 (15) & U-FG 395 (6) Gt.Falls-Ft. Benton	0.361	Sletten Const.	Gr.,Agg.Surf.,Cem.	11/28/62	350 Cal. Days	12/5/62	Fair	14	29
¢ 14th & 15th Sts.-Gt.Falls	1.495	Robertson & Cave $891,230.63	Stab.Base,PMS, Dr. & Structures						
F 149 (16) Gt. Falls-Ft.Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Good	28	79
F 149 (19) & F 252 (15) Gt.Falls-Ft.Benton-Havre	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	Not Started			
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	3	0
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilzon-Smith $736,044.20	Gr.,Agg.Surf.,PMS & Dr.	1/18/62	200 Cal. Days	4/16/62	--	--	96
SMP 2599-62, L. & C., Cascade, Pondera & Teton Cos.	---	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Fair	--	46
SMP 206-0701-02-01 Shop & Office, Great Falls	---	A.T.Klemens & Sons $19,788.00	Air Conditioning	4/23/63	60 Cal.	4/14/63	--		
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can. Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Winter	—	89
I 15-8 (11) 383 U-1 Pondera Co. Line-Can. Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr. Signing & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	18	3
I 15-8 (11) 383 U-2 Pondera Co.-Line-Can. Line	4.483	Peter & Doub Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	2	43
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS,Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Fair	14	0
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	6/17/63	Fair	6	1
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 320 - Continued									
S 188 (4) Galata-No.	10.095	O'Neil Const. $246,315.18	Gr.,Agg.Surf. & Dr.	7/2/62	250 Cal. Days	8/13/62	Completed 6/10/63		
F 210(3), F 227(5) & F 227(6),Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Fair	28	4
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch, Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	--	--	85
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	3/18/63	Fair	2	60
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	250 Cal. Days	11/9/62	Fair	4	93
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Fair	4	97
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Fair	36	8
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	Not Started			
S 339 (9) U-1 Ft. Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62			84
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal.	5/2/63	Fair	11	36
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-7 (4) 233 U-1 Wibaux-West	6.169	A.Lalonde $1,054,732.96	Gr.,Agg.Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/14/61	Completed 6/5/63		
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Good	4	85
S 264 (3) Van Norman-No.	5.290	Joe Mayo & Son $121,214.44	Gr.,Agg.Surf. & Dr.	10/24/62	200 Cal. Days	11/14/62	Completed 6/26/63		
F 315 (16) U-1 Van Norman-Glasgow	11.42	Beltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	5/6/63	Good	63	19
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	4/15/63	Fair	--	31
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Good	45	10
S 398 (2) No. Of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.	11/7/63	93
SMP 4299-62 Richland & Dawson	-----	A.Lalonde $117,120.00	Cr. & Stockpiling	7/25/62	250 Cal. Days	10/29/62	Completed 6/14/63		

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 420 - Wolf Point									
I 94-7 (4) 233 U-3,Wibaux-E. & W. Wibaux Co.	47.991	R. J. Studer & Sons $107,288.00	Seal Coating Projects	4/24/63	70 Cal. Days	Not Started			
F 84 (3) U-2, W. Point-No. Dak. Line, Roosevelt Co.									
S 73 (4) U-2, Reserve-No.Dak. Line, Sheridan Co.									
S 239 (2) U-2, Nashua-No., Valley Co.									
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Good	31	60
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Fair	25	38
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Good	47	45
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	Not Started			
S 368 (17) Glasgow-Opheim-Can. Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	Not Started			
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	--	--	68
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	77	50
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	43
I 90-7 (11) 387 & I 90-8 (18) 388 Reedpoint-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	--	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	44	67
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Good	66	27
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Construction $525,214.14	Structures	1/31/63	6/30/64	2/25/63	Fair	16	14
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Good	4	37
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Good	5	94

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 510 - Continued									
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Poor	30	84
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	--	--	61
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	52	29
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W. Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	92
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	51	22
I 94-2 (6) 61 U-2 Hysham-W.	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Fair	1	28
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	280 Cal. Days	4/15/63	Fair	23	23
F 187(13),F 230(7) & U 296(14),Billings-E.	0.100	Midland Elec. Co. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	Not Started			
S 192 (3) Kings Ave. Road West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	--	--	19
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	Good	12	97
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S.Base, Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Good	32	75
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	--	--	12
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Fair	55	45
S 322 (7) Hardin-Sarpy	6.308	Maronick Const $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Good	23	8
Division 520 - Miles City									
S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/20/63	3/18/63	Fair	4	38
I 94-3 (3) 114 U-4, Hathaway-E.& W.,Rosebud Co.	61.134	R.J.Studer & Sons $124,000.00	Seal Coating Projects	4/24/63	80 Cal. Days	6/11/63	--	--	--

I 94-4 (6) 136 U-3, Miles City-E.,Custer Co.
I 94-4 (8) 120 U-4, Hathaway-E.,Custer Co.
I 94-4 (9) 119 U-3, Hathaway-E. & W.,Custer Co.
F 86 (20) U-2, Miles City-No.Dak. Line, Custer Co.
F 156 (10) U-2, Olive-Miles City,Custer Co. F 156 (11) U-3, Olive Miles City, Custer Co.
F 136 (2) U-2, Wyo. Line-Belfry, Carbon Co., S 260 (3) U-2, Lodge Grass-St. Xavier, Big Horn Co.

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1963

Division 520 - Continued								
I 94-3 (7) 114, I 94-4 (10) 127, I 94-4 (12) 119 Hathaway-E. & W.,M.City-E. & W.	33.646	Elec.Prod. Corp. $74,736.69	Signing & Delineation	6/25/62	120 Cal. Days	11/1/62	Completed 6/12/63	
F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Fair 28	81
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS & Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	Fair 8	2
S 259 (2) U-1 Rosebud-Cartersville-E.	9.033	Weaver Const. $418,119.38	Gr.,Agg.Surf.,PMS, Dr. & 38' TT Br.	3/28/62	200 Cal. Days	4/17/63	Completed 6/17/63	
S 326 (4) Otter-Ashland	5.074	Husman Bros. $261,798.16	Gr.,Agg.Surf.,Dr. & 101.5' Conc. Br.	3/27/63	180 Cal. Days	4/15/63	Good 47	70
DISTRICT SIX - LEWISTOWN								
Division 610 - Lewistown								
F 26 (6) U-2, Roundup-Grass Range, Fergus Co.	31.649	R.J.Studer & Sons $61,960.20	Seal Coating Projects	4/24/63	60 Cal. Days	6/22/63	Good 34	41
F 103 (10) U-2, Lewistown-Roy, Fergus Co.								
F 333 (27) U-2, Grass Range-Malta, Fergus Co.								
F 333 (28) U-2, Grass Range-Malta, Fergus Co.								
S 49 (7) U-2, Fort Logan-White Sulphur Springs, Meagher Co.								
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	4/29/63	-- --	32
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	250 Cal. Days	10/12/62	Fair 4	46
S 68 (5) U-1 Hilger-Winifred-Big Sandy	13.011	Gus M. Albert $327,341.54	Agg.Surf. & PMS	7/2/62	120 Cal. Days	8/9/62	Completed 6/12/63	
F 103 (12) Lewistown-Roy	20.416	Peter Kiewit $342,695.90	PMS	6/26/63	120 Cal. Days	Not Started		
U 112 (3), U 229 (15) & U 235 (23), Main St.-Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS & Dr.	4/30/62	140 Cal. Days	5/14/62	-- --	97
S 121 (4) Utica-Hobson	1.027 11.616	F.Tindall $283,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Fair --	14
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Fair 29	29
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland Counties	-----	F.Tindall $223,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	Not Started		

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division One - Missoula									
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	33	60
I 90-1 (17) 75 U-2 & I 90-2 (13) 78 U-2 Alberton-East & West	-----	Pew Bridge Co. $115,982.81	219.5' Conc. U.P. 123.0' Conc. O.P.	8/29/62	8/31/63	10/15/62	Completed 7/1/63		
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Poor	1	27
I 90-1 (20) 75 & I 90-2 (19) 78, Alberton-E. & W. & Alberton-E.	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal. Days	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Good	42	46
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	--	--	18
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	24	47
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. & Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	14	43
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS &	11/28/62	400 Cal. Days	12/10/62	Good	60	52
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Assoc. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I-IG 90-2 (12) 118 U-1 Piltzville-Clinton	-----	Watters Const. $233,014.57	Dual 353.0' O.P.	2/21/62	6/30/63	3/21/62	Completed 7/26/63		
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Fair	19	6
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Fair	15	5
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	40	26

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1963

I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	6
I 90-2 (22) 108 Van Buren St.	-----	Pew Const. Co. & Pew Bridge. Co. $767,908.24	2 Dual Steel Structures	6/26/63	5/31/65	7/9/63		7	0
I 90-2 (23) 110 Bonner Interchange	-----	Hightower & Lubrecht $68,112.40	244.5' U.P.	7/24/63	5/31/64	Not Started			
F-FG 215 (7) Higgins Ave.-Missoula	0.252	Sletten Const. $988,381.36	Gr.,Agg.Surf.,PMS, Dr. & 972.0' Str.	9/27/61	6/30/63	10/16/61	Completed 7/17/63		
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Son $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Good	49	34
F-FG 219 (16) U-2 Missoula-Arlee	-----	Riklin Const. $61,618.24	173.0' Conc. Beam Highway over RR O.P.	3/28/62	10/31/62	7/3/62	Completed 7/13/63		
SMP 3299-62,Granite,Lake, Missoula,Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Good	8	94
Division 120 - Kalispell									
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	25	52
F 87 (12) Plains-Elmo	9.893	Schultz & Lindsay $214,408.28	PMS	6/26/63	100 Cal. Days	Not Started			
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Contracting $968,935.33	Gr.,Agg.Surf.,PMS &	4/23/62	250 Cal. Days	5/10/62	Fair	25	96
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS &	7/25/62	140 Cal. Days	8/14/62	Good	18	98
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS &	6/28/62	220 Cal. Days	7/16/62	Good	27	72
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I 15-1 (11) U-4, Idaho Line-Dillon, Beaverhead Co.	48.851	R.J.Studer & Sons $161,868.00	Seal Coating Projects	4/24/63	90 Cal.	7/15/63	Good	26	9

I-IG-ING 15-4 (4) 182 U-4, L. & C. Co. Line-No. in L & E. Co.
I 15-4 (5) 185 U-3, Helena-No., L. & C. Co.
I-IG 90-7 (9) 327 U-4, Livingston-So. & E.-Park Co.
F 42 (1) U-3, Idaho Line-Wisdom, Beaverhead Co.
F 185 (6) U-2, Livingston-West, Park Co.
F 214 (3) U-2, Prospect Ave.-Helena, L. & C. Co.
S 6 (4) U-2, Townsend-Canyon Ferry-Clasoil, Broadwater Co.
S 291 (6) U-2, Avon-Helmville Road, Powell Co.
S 330 (1) U-2, East Helena-SW, Jefferson & L. & C. Cos.

MONTHLY C STRUCTION REPORT
Month Ending July 31, 1963

Division 210 - Continued

I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Dr.,Signing & 17.25' Jr.Gr.Sep.	5/22/63	330 Cal. Days	Not Started			
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. Co. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	--	--	0
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	--	--	0
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	67	63
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U. S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.12/7/62		84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	52	64
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	33	58
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	8	44
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem.Stab. Base, Conc. Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Poor	17	34
I-IG 15-2 (17) 130 U-2 E.Butte Interchange	-----	Waddell Const. $277,822.62	3 Structures	4/25/62	6/30/63	5/28/62	Completed 7/12/63		
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	Not Started			
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff.Co. Line-Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	Not Started			
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	Good	6	26
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Fair	11	25
S 85 (00) & S 85 (3) U1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	3/21/63	Good	24	85
S 85 (00) & S 85 (3) U2 Idaho Line-Armstead	-----	Ralph Huckaba $64,722.58	3 Conc Brs.	2/20/63	10/31/63	4/30/63	Fair	5	38

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1963

Division 210 - Continued									
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity-Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	44	25
I-IG 90-4 (7) 205 U-2 Opportunity-Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Good	28	32
I-IG 90-4 (7) 205 U-3 Opportunity-Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	Poor	2	39
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Good	82	68
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	--	--	41
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	9/25/62	9/30/63	11/29/62	Fair	28	56
I 90-6 (8) 277 Three Forks-Logan	-----	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	Good	28	82
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.33	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Fair	19	27
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base,Conc.Pave. & Signing	7/24/63	260 Cal. Days	Not Started			
U-F 242 (16) Butte-Boulder	0.816	Kiely Const. $132,105.51	Gr.,Agg.Surf.,PMS	5/22/63	130 Cal. Days	7/22/63	--	--	0
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. Co. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	Not Started			
S 304 (8) Galen-Anaconda	0.765 7.408	Nilson-Smith $194,766.69	Gr.,Agg.Surf.,PMS &	12/19/62	150 Cal. Days	4/4/63	Completed 7/13/63		
ROW 412 (2) Mont.City-E.Helena	3.696	Maronick Const. $5,331.00	Fencing	1/31/63	100 Cal. Days	5/8/63	Good	2	98
S 412 (3) Mont.City-E.Helena	3.696	Maronick Const. $302,466.93	Gr.,Agg.Surf.,PMS &	1/31/63	200 Cal. Days	3/6/63	Good	25	74
Division 220 - Bozeman									
F 13(6) U2, F 43(15) U2, F 217(12) U2, F 217(13) U2 S 9(9) U2, S 66(2) U2, S 276(3) U2 Livingston-So.,Wisdom-Divide, Gardiner-Livingston, Cardwell-Boulder, Emigrant Br. & App., Pray Siding-Mill Creek	69.841	United Paving $131,985.62	Seal Coat	4/23/62	60 Cal. Days	7/27/62	Completed 7/25/63		
S 28 (7) & S 28 (8) McLeod- Big Timber	8.843	Peter Kiewit $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	5/13/63	Good	35	33
F 76 (7) Gallatin Gateway-So.	20.553	Schultz & Lindsay $383,231.00	PMS	11/28/62	180 Cal. Days	5/24/63	Good	42	46
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	Fair	24	95

MONTHLY C[illegible]TRUCTION REPORT
Month Ending July 31, 1963

Division 220 - Continued									
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	97
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	6/17/63	Good	3	80
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Fair	7	12
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	Good	3	27
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr.,Agg.Surf.,PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Good	41	32
SMP 3499-63 Park,Sweetgrass & Gallatin	-----	R.J.Sundling & Son $96,300.00	Cr. & Stockpiling	4/24/63	120 Cal. Days	5/24/63	--	--	58
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1,Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS &	4/25/62	400 Cal. Days	5/16/62	Fair	14	72
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.		97 12/10/62
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/63	Good	40	99
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Poor	--	95
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Fair	29	99
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Fair	--	52
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf.,PMS, & Signing	1/31/63	450 Cal. Days	2/21/63	Good	44	26
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	Not Started			
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good	20	37
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Agg.Surf.,PMS,Dr. & Signing	Subj. to Comp. of Utility Agreement	420 Cal. Days				

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1963

Division 310 - Continued

I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	Subj.to Comp. of Utility Agreement	250 Cal. Days				
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' Steel Br.	7/24/63	11/30/64	Not Started			
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Fair	2	99
I 15-5 (13) 239 U-4,Hardy Creek-Cascade, Cascade Co.	35.39	R.J.Studer & Sons $84,996.50	Seal Coating Projects	4/24/63	70 Cal. Days	Not Started			
S 13 (5) U-2, Rudyard-Goldstone, Hill Co.									
S 82 (1) U-2, Choteau-Farmington, Teton Co.									
S 290 (13) U-2, Geraldine-Fort Benton, Chouteau Co.									
S 301 (8) U-2, Havre-Simpson-Can. Line, Hill Co.									
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS &	10/24/62	350 Cal. Days	11/9/62	Good	53	40
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Poor	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	6/19/63	Fair	6	6
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $48,194.42	Gr.,Agg.Surf.,Stab. Base, PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Fair	22	55
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Good	31	65
U 149 (15) & U-FG 395 (6) Gt. Falls-Ft. Benton & 14th & 15th Sts.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Fair	14	46
F 149 (16) Gt. Falls-Ft. Benton	9.726	Schultz & Lindsay $603,123.97	Gr.,Agg.Surf.,PMS & Dr.	5/23/62	280 Cal. Days	8/21/62	Completed 7/25/63		
F 149 (19) & F 252 (15) Gt. Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Fair	20	2
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	--	0
F 238 (8) U-1 Wolf Creek-Augusta	8.476	Nilson-Smith $736,044.20	Gr.,Agg.Surf.,PMS &	1/18/62	200 Cal. Days	4/16/62	Completed 7/2/62		
U 277 (6) & U 288 (6) Gt. Falls Sts.	2.416 0.175	Cascade Electric $179,611.09	Traffic Signs,Signins, Curbs, St.Widening & PMS	7/24/63	150 Cal. Days	Not Started			
SMP 2599-62, L. & C., Cascade, Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Fair	--	57

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1963

Division 310 - Continued									
SMP 206-0701-02-01 Shop & Office, Gt. Falls	-----	A.T.Klemens & Sons $19,788.00	Air Conditioning	4/23/63	60 Cal.	4/14/63			
Division 320 - Havre									
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	--	--	95
I 15-8 (11) 383 U-1 Pondera Co. Line-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Signing & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	19	10
I 15-8 (11) 383 U-2 Pondera Co. Line-Can.Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	1	45
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Good	50	--
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	6/17/63	Fair	8	8
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Fair	--	5
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS &	10/12/62	250 Cal. Days	11/8/62	Fair	28	12
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch,Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	--	--	85
ROW S 266 (2) Browning-Babb	10.464	Senecal & Mininger $7,900.10	Fencing	11/29/62	150 Cal. Days	3/18/63	Completed 7/10/63		
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	250 Cal. Days	11/9/62	--	--	98
S 290 (12) Geraldine-Ft. Benton	1.688	N.A.Nelson $526,260.65	Gr.,Surf.,PMS, Dr. & 708.0' St. Br.	7/19/61	7/31/63	8/16/61	Completed 7/1/63		
S 290 (16) & S 307 (12 Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Good	48	19
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	7/18/63	Fair	9	12
S 339 (9) U-1 Ft. Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS &	4/25/62	220 Cal. Days	8/22/62	Good	23	95
SMP 1899-62, Blaine Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Fair	13	54
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
I 94-7 (5) 233 Wibaux-East & West	15.220	Tschache Bros. $27,438.29	Signing & Delineation	10/24/62	100 Cal. Days	11/26/62	Completed 7/16/63		
I 94-7 (6) 233 Wibaux-East & West	15.220	N. D. Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	5/6/63	Good	64	39

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1963

Division 410 - Continued									
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	4/15/63	Poor	3	31
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Good	58	36
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	Not Started			
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.74	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	5/30/62	Winter Shut.	93 11/7/63	
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	Not Started			
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Prestress. Br.	7/24/63	6/30/64	Not Started			
Division 420 - Wolf Point									
I 94-7 (4) 233 U-3, Wibaux-E.&W.,Wibaux Co. F 84 (30) U-2, W.Point-No.Dak.Line, Roosevelt Co. S 73 (4) U-2, Reserve-No.Dak.Line, Sheridan Co. S 239 (2) U-2, Nashua-No.,Valley Co.	47.991	R.J.Studer & Sons $107,288.00	Seal Coating Projects	4/24/63	70 Cal. Days	7/22/63	--	--	--
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Good	24	66
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Fair	35	56
F 193 (12) Culberton-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Fair	23	53
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Fair	--	1
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	Not Started			
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS &	7/2/62	240 Cal. Days	8/22/62	Fair	20	75
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
S 26 (10) St. Xavier-Hardin	0.056	Walter Mackin $55,143.88	101.5' Br. & App.	7/24/63	11/30/63	Not Started			
F 46 (6) Hardin-Custer	11.309	Schultz & Lindsay $163,882.56	PMS	7/24/63	150 Cal. Days	Not Started			
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	27	54
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	Fair	2	46

MONTHLY C STRUCTION REPORT
Month Ending July 31, 1963

Division 510 - Continued

I 90-7 (11) 387 U I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Poor	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	2	67
I-IG 90-8 (17) 433 U-1 & F 134 (6),Laurel-Mossmain	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS &	1/31/63	400 Cal. Days	3/12/63	Good	63	34
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	----	Cop Construction $525,214.14	Structures	1/31/63	6/30/64	2/25/63	Good	19	20
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Poor	--	40
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	--	--	95
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Good	36	87
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	--	--	61
I 94-2 (5) 55 U-1 Big Horn-East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS &	9/25/62	400 Cal. Days	10/27/62	Good	42	33
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	92
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	66	38
I 94-2 (6) 61 U-2 Hysham-W.	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Fair	2	33
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	280 Cal. Days	4/15/63	Fair	33	31
F 187(13),F 230(7) & U 296 (14), Billings-E.	0.100	Midland Elec.Co. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	Not Started			
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	Poor	--	19
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	Fair	2	99
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.PMS & Dr.	11/29/62	11/30/63	1/29/62	Good	30	78
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	8	13

MONTHLY (STRUCTION CO.
Month Ending July 31, 1963

Division 510 - Continued									
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Good	82	54
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Good	20	24
Division 520 - Miles City									
S 45 (6), Brandenberg Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/20/63	3/18/63	Good	5	68
I 94-3 (3) 114 U-4, Hathaway-E. & W.,Rosebud Co.	61.134	R.J.Studer & Sons $124,000.00	Seal Coating Projects	4/24/63	80 Cal. Days	6/11/63	Completed 7/20/63		
I 94-4 (6) 136 U-3, Miles City-E.,Custer Co.									
I 94-4 (8) 120 U-4, Hathaway-E.,Custer Co.									
I 94-4 (9) 119 U-3, Hathaway-E. & W.,Custer Co.									
F 86 (20) U-2, Miles City-No.Dak.Line, Custer Co.									
F 156 (10) U-2, Olive-Miles City, Custer Co.,									
F 156 (11) U-3, Olive-Miles City, Custer Co.									
F 136 (2) U-2, Wyo. Line-Belfry, Carbon Co.									
S 260 (3) U-2, Lodge Grass-St.Xavier, Big Horn Co.									
I 94-3 (8) 114 Hathaway-East & West, Rosebud Co.	35.116	N. D. Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	Not Started			
I 94-4 (11) 119, Miles City-E. & W., Custer Co.									
F 135 (18), Forsyth-Miles City, Custer Co.									
F 86 (22), Miles City-No. Dak. Line, Custer Co.									
F 157 (16) U-1 Miles City-Jordan	5.00	Hilling Const. $296,315.69	Gr.,Agg.Surf.,PMS & Dr.	1/24/62	200 Cal. Days	4/10/62	Completed 7/15/63		
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	Good	55	11
S 326 (4) Otter-Ashlant	5.074	Husman Bros. $261,798.16	Gr.,Agg.Surf.,Dr. & 101.5' Conc. Br.	3/27/63	180 Cal. Days	4/15/63	Good	25	88
DISTRICT SIX - LEWISTOWN									
Division 610 - Lewistown									
F 26 (6) U-2, Roundup-Grass Range, Fergus Co.	31.649	R.J.Studer & Sons $61,960.20	Seal Coating Projects	4/24/63	60 Cal. Days	6/22/63	--	--	72
F 103 (10) U-2, Lewistown-Roy, Fergus Co.,									
F 333 (27) U-2, Grass Range-Malta, Fergus Co.									
F 333 (28) U-2, Grass Range-Malta, Fergus Co.									
S 49 (7) U-2, Fort Logan-White Sulphur Springs, Meagher Co.									
ROW F 28 (3) Roundup-Grass Range	5.833	Senecal & Mininger $13,031.18	Fencing	11/28/62	150 Cal. Days	4/29/63	Poor	--	32
F 28 (4) Roundup-Grass Range	5.833	S.Arkwright $551,587.84	Gr.,Agg.Surf.,PMS &	9/25/62	250 Cal. Days	10/12/62	Fair	30	52
F 103 (12) Lewistown-Roy	20.416	Peter Kiewit $342,695.00	PMS	6/26/63	120 Cal. Days	7/20/63	--	--	0

MONTHLY C STRUCTION REPORT
Month Ending July 31, 1963

Division 610 - Continued

U 112 (3), U 229 (15) & U 235 (23), Main St., Lewistown	1.976	Robertson & Blossom $319,924.89	Gr.,Agg.Surf.,PMS &	4/30/62	140 Cal. Days	5/14/62	Completed 7/22/63		
S 121 (4) Utica-Hobson	1.027 11.616	F. Tindall $283,918.43	Gr.,Agg,Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Fair	--	33
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Sons $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Good	25	34
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland Counties	-----	F.Tindall $223,454.00	Cr. & Stockpiling	5/22/63	275 Cal. Days	Not Started			

B. P. R.
MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

July 15, 196

PROJECT	LOCATION	LENGTH	TYPE WORK	& WORK COMPLETE	* TRAFFIC CONDITION
2-A2,B2, 12-A2, Two-Medicine Road	Jct. St. Rte. 49, No. of E. Glacier - Two Medicine Lake, in Glacier Park	7.2	Gr., Base, B.S.T.	86	C
5-1(1), 5-2(1)	Bull Lake Section on St Rte. 202, Lincoln/Sanders Co. Line N. & S.	13.8	Base, Plant Mix Pavement	87	C
8-A3	Apgar-West in Glacier Park	10.9	Advance Clearing	82	A
G-1(1) Clark Fork Highway	Intermittent Sections on 10-A, Idaho Line - South-Easterly	6.5	Grading, Base, Rd. Mix Paving	78	C
RAD 7(1) Lewistown A.F.B.	Jct. U.S. 191 North of Lewistown Easterly to Maiden	8.7	Gr., Base, B.S.T.	96	C
11-1(1) Lewis and Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Gr., Base, Prime	60	D

PROJECT	LOCATION	LENGTH	TYPE WORK	% WORK COMPLETE	TRAFFIC CONDITION
13-3(1) Columbia Falls-Glacier Park	On U.S. 2, Bear Crk. Section, 6 Miles southeast of Glacier Co. Line, Southwesterly toward Essex	4.1	Gr., Base, B.S.T.	55	D
20-1(1) Bitterroot-Bighole	Jct/U.S. 93 in Idaho, Easterly to 9 Miles West of Wisdom on State Rte. 43	17.1	Base, Plant Mix Paving	11	D
32-1(1) YGB Line	On U.S. 89, Neihart-Southerly over King's Hill	26.9	Plant Mix Paving (Completed July, 1963)	100	B
ERFO 42(1) Madison River	On State Rte. 499 from Jct/State Rte. 287 - Easterly through Quake Slide Area.	7.1	Grade Base, Plant Mix Paving	43	D-A
43-1(1) Yellowstone Canyon	11 Miles North of Gardiner on U.S. B9 - Northerly	5.8	Grade, Base, B.S.T. (Completed June, 1963)	100	B
59-2(1) Red Lodge-Cooke City	Wyoming Line - Southerly on U.S. 212	8.7	Grade, Base, Plant Mix Paving	7	D

B.S.T. - Bituminous Surface Treatment
*A - Traffic not affected - Project off PTW.
B - Traffic over completed project - No delays.
C - Traffic through paving operations - Slight delays and/or one lane usage.
D - Traffic through grading and/or base gravel operations - Minor delays.

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Empl.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr.Gr.Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	25	69
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Fair	3	48
I 90-1 (20) 75 U I 90-2 (19) 78, Alberton-E. & W. & Alberton-E.	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal. Days	Not Started			
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' St. & C. Br.	8/28/63	6/30/65	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Fair	57	55
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	--	--	18
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	15	56
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	11	65
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf., PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	56	60
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Ass. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	Not Started			
I 90-2 (16) 81 Huson-West	-----	N. A. Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Good	23	10
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	14	7
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	30	33
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	Poor	2	7

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 11-30 - Continued									
I 90-2 (22) 108 Van Buren St.	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struc.	6/26/63	5/31/65	7/9/63	Good	12	2
I 90-2 (23) 110 Bonner Interchange	-----	Hightower & Lubrecht $68,112.40	-244.5' U.P.	7/24/63	5/31/64	8/26/63	Fair	3	1
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Son $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Good	50	52
S 407 (2) Alberton-Lolo Hot Spgs.	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr. & 456.9' St. Br.	8/28/63	10/31/64	Not Started			
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	Not Started			
SMP 3299-62,Granite,Lake, Missoula,Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Fair	16	97
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RM Bit.Surf.,Dr. & Structures	8/28/63	8/31/65	Not Started			
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	25	65
F 87 (12) Plains-Elmo	9.893	Schultz & Lindsay $214,408.28	PMS	6/26/63	100 Cal. Days	8/20/63	Good	55	10
F 191 (19) U-1 Pablo-Kalispell	5.548	F & S Contracting $968,935.33	Gr.,Agg.Surf.,PMS & Dr.	4/23/62	250 Cal. Days	5/10/62	Comp. 8/7/63		
S 325 (1) U-1 Libby Fish Hatchery	3.358	Walter Laas $217,754.21	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	140 Cal. Days	8/14/62	Comp. 8/16/63		
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Fair	--	99
DISTRICT TWO - Butte									
Division 21-30 - Butte									
I 15-1 (11) U-4, Idaho Line-Dillon, Beaverhead	48.851	R.J.Studer & Sons $161,868.00	Seal Coating Projects	4/24/63	90 Cal. Days	7/15/63	Good	56	45
I-IG-ING 15-4 (4) 182 U-4, L. & C. Co. Line-No. in L. & C. Co.									
I 15-4 (5) 185 U-3, Helena-No., L. & C. Co.									
I-IG 90-7 (9) 327 U-5, Livingston-So. & E.-Park Co.									
F 42 (1) U-3, Idaho Line-Wisdom, Beaverhead Co.									
F 185 (6) U-2, Livingston-West, Park Co.									
F 214 (3) U-2, Prospect Ave.-Helena, L. & C. Co.									
S 6 (4) U-2, Townsend-Canyon Ferry-Clasoil, Broadwater Co.									
S 291 (6) U-2, Avon-Helmville Road, Powell Co.									
S 330 (1) U-2, East Helena-SW, Jefferson & L. & C. Cos.									
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS,Dr. Signing & 17.25' Jr.Gr.Sep.	5/23/63	330 Cal. Days	7/25/63	8	0	

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 21-30 - Continued

I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Fair	8	6
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	--	--	0
I 15-2 (14) 127 U-1 F 207 (8) and F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	38	76
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/62	Winter Shut.12/7/62		84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Good	20	77
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	36	69
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	Not Started			
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	12	56
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/62	Fair	50	45
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	52
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	Not Started			
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff.Co.Line-Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	Not Started			
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	Good	--	80
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Fair	18	43
S 85 (00) U1 & S 85 (3) U1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	3/21/63	Good	8	98
S 85 (00) U2 & S 85 (3) U2 Idaho Line-Armstead	-----	Ralph Huckaba $64,722.58	3 Conc. Brs.	2/20/63	10/31/63	4/30/63	Good	4	69
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr.	12/27/62	400 Cal. Days	3/11/63	Good	59	31
I-IG 90-4 (7) 205 U-2 Opportunity Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Good	24	54

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963
DISTRICT THREE - GREAT FALLS

Division 31-30 - Great Falls

I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Fair	23	87
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut. 12/10/62		98
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/63	--	--	99
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	--	--	99
I 15-4 (12) 207 U-1 Sieben-No. & So.	3.388	King & McLaughlin $2,110,638.04	Gr.,Surf.,PMS, Fencing & Dr.	10/25/61	300 Cal. Days	11/6/61	Comp. 8/22/63		
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Fair	2	71
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf.,PMS, & Signing	1/31/63	450 Cal. Days	2/21/63	Good	46	33
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Poor	2	0
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good	21	62
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Contracting $2,539,164.27	Gr.,Agg.Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	9	1
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	Not Started			
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	--	--	0
I 15-5 (13) 239 U-1 Hardy Creek-Cascade	9.702	Baltrusch Const. $1,741,788.17	Gr.,Surf.,PMS & Dr.	3/22/61	420 Cal. Days	4/24/61	Comp. 7/29/63		
I 15-5 (13) 239 U-4,Hardy Creek-Cascade,Cascade Co.	35.39	R.J.Studer & Sons $84,996.50	Seal Coating	4/24/63	70 Cal. Days	8/7/63			
S 13 (5) U-2, Rudyard-Goldstone, Hill Co.									
S 82 (1) U-2, Choteau-Farmington, Teton Co.									
S 290 (13) U-2, Geraldine-Fort Benton, Chouteau Co.									
S 301 (8) U-2, Havre-Simpson-Can. Ine, Hill Co.									
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Good	65	51

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 31-30 - Continued									
I 15-6 (5) 311 U-2 I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	Poor	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Sign. & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,408.23	Structures	10/24/62	9/30/63	6/19/63	Good	10	19
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $48,194.42	Gr.,Agg.Surf.,Stab. Base, PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Good	27	74
S 131 (3) U-1 Brady-East	6.526	Schultz & Lindsay $297,051.15	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	240 Cal. Days	10/11/62	Comp. 8/14/63		
U 149 (15) & U-FG 395 (6) Gt.Falls-Ft. Benton & 14th & 15th Sts.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Good	12	60
F 149 (19) & F 252 (15) Gt.Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Good	45	10
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	--	0
U 277 (6) & U 288 (6) Gt. Falls Sts.	2.416 0.175	Cascade Electric $179,611.09	Traffic Signs,Sign., Curbs,St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Fair	3	0
SMP 2599-62, L. & C., Cascade,Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Fair	--	82
SMP 206-0701-02-01 Shop & Office, Gt. Falls	-----	A.T.Klemens & Sons $19,788.00	Air Conditioning	4/23/63	60 Cal. Days	4/14/63	--	--	
Division 32-30 - Havre									
S 12 (9) Harlem-Turner-Can.Line	5.866	Richardson Const. $288,159.83	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	150 Cal. Days	7/2/62	Comp. 8/9/63		
I 15-8 (11) 383 U-1 Pondera Co. Line-Can. Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Good	51	21
I 15-8 (11) 383 U-2 Pondera Co. Line-Can.Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	46
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Good	55	18
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	6/17/63	Good	21	20
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Fair	7	20
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Good	45	24

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 32-30 - Continued									
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch,Inc. & S.Birch & Sons $794,267.45	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Good	20	95
S 266 (4) Browning-Babb	10.464	Naranche & Konda $544,706.74	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	250 Cal. Days	11/9/62	Comp. 8/21/63		
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS,Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Good	54	36
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	7/18/63	Good	35	95
S 339 (9) U-1 Ft. Benton-Chester	6.500	Richardson Const. $421,229.67	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	220 Cal. Days	8/22/62	Comp. 7/30/63		
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	--	--	69
DISTRICT FOUR - GLENDIVE									
Division 42-30 - Glendive									
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	5/6/63	Good	60	61
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	4/15/63	Good	9	68
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $9,991.00	Fencing	8/28/63	150 Cal. Days	Not Started			
S 318 (4) & S 347 (11) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	Not Started			
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T.T.Br.	8/28/63	200 Cal. Days	Not Started			
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Good	32	72
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	--	--	2
S 398 (2) No. of Plevna-Baker	9.640	Joe Mayo & Son $237,417.75	Gr.,Agg.Surf. & Dr.	4/25/62	250 Cal. Days	6/30/63	Comp. 8/30/63		
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Fair	11	3
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Prestress.Br.	7/24/63	6/30/64	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 42-30 - Wolf Point									
I 94-7 (4) 233 U-3 Wibaux-E.& W.,Wibaux Co. F 84 (30) U-2, W.Point-No.Dak.Line, Roosevelt Co. S 73 (4) U-2, Reserve-No.Dak.Line, Sheridan Co. S 239 (2) U-2, Nashua-No., Valley Co.	47.991	R.J.Studer & Sons $107,288.00	Seal Coating Proj.	4/24/63	70 Cal. Days	7/22/63	Comp. 8/7/63		
F 144 (8), Glasgow-Nashua F 153 (9), Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17), & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seeding	8/28/63	4/30/64	Not Started			
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Fair	40	73
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Good	32	88
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Good	45	69
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Good	37	62
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gud M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	Not Started			
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Fair	--	93
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
S 26 (10) St. Xavier-Hardin	0.056	Walter Mackin $55,143.88	101.5' Br. & App.	7/24/63	11/30/63	8/22/63	--	3	1
F 46 (6) Hardin-Custer	11.309	Schultz & Lindsay $163,882.56	PMS	7/24/63	150 Cal. Days	Not Started			
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Fair	40	57
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	46
I 90-7 (11) 387 I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Poor	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	2	69
I-IG 90-8 (17) 433 U-1 & F 134 (6),Laurel-Mossmain	5.282 0.661	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Poor	4	41

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 51-30 - Continued									
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Construction $525,214.15	Structures	1/31/63	6/30/64	2/25/63	Good	21	28
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Fair	3	42
I 94-1 (5) 51 Yellowstone Co. Interstate	-----	Husman Bros. $294,400.62	580.25' St. Br.	12/20/61	7/31/63	3/19/62	Comp. 8/14/63		
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Good	15	95
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Good	3	69
I 94-2 (5) 55 U-1 Big Horn East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	42	42
I 94-2 (5) 55 U-2 Big Horn-East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	Fair	4	96
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	55	55
I 94-2 (6) 61 U-2 Hysham-W.	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Fair	2	44
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	280 Cal. Days	4/15/63	Good	23	49
F 187 (13),F 230(7) & U 296 (14), Billings-E.	0.100	Midland Elec. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	Not Started			
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/62	Poor	--	19
S 207 (3) Busby-Wyo. Line	3.900	Empire Sand & Grav. $247,377.39	Gr.,Agg.Surf.,PMS & Dr.	9/29/62	200 Cal. Days	10/15/62	Comp. 7/29/63		
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.PMS & Dr.	11/29/62	11/30/63	1/29/62	Good	85	90
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	13	22
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Good	86	80
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Good	43	52
Division 52-30 - Miles City									
S 45 (6),Brandenberg Garland-Miles City	-----	F.L.Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/20/63	3/18/63	Good	6	92
I 94-3 (8) 114 Hathaway-East & West,Rosebud Co.	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	Not Started			
I 94-4 (11) 119, Miles City-E. & W.,.Custer Co.									
F 135 (18), Forsyth-Miles City, Custer Co. & F 86 (22) Miles City-No.Dak.Line, Custer Co.									

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1963

Division 52-30 - Continued									
F 157 (19)	10.937	Peter Kiewit	Gr.,Agg,Surf.,PMS,	5/29/63	300 Cal.	6/17/63	Good	110	38
Miles City-Jordan		$717,294.53	& Dr. & Structures		Days				
S 326 (4)	5.074	Husman Bros.	Gr.,Agg.Surf.,Dr.	3/27/63	180 Cal.	4/15/63	Comp.		
Otter-Ashland		$261,798.16	& 101.5' Conc. Br.		Days		8/15/63		
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 26 (6) U-2, Roundup	31.649	R.J.Studer & Sons	Seal Coating Proj.	4/24/63	60 Cal.	6/22/63	--	--	72
Grass Range, Fergus Co.		$61,960.20			Days				
F 103 (10) U-2, Lewistown-Roy, Fergus Co.									
F 333 (27) U-2, Grass Range-Malta, Fergus Co.									
F 333 (28) U-2, Grass Range-Malta, Fergus Co.									
S 49 (7) U-2, Fort Logan-White Sulphur Springs, Meagher Co.									
ROW F 28 (3)	5.833	Senecal & Mininger	Fencing	11/28/62	150 Cal.	4/29/63	Good	4	58
Roundup-Grass Range		$13,031.18			Days				
F 28 (4)	5.833	S.Arkwright	Gr.,Agg.Surf.,PMS	9/25/62	250 Cal.	10/12/62	Fair	40	62
Roundup-Grass Range		$551,587.84	& Dr.		Days				
F 33 (6) & F 108 (9)	8.039	S.Arkwright	Gr.,Agg.Surf.,PMS	8/28/63	350 Cal.	Not Started			
Billings-Roundup & Roundup-So.		$1,228,482.56	& Dr.		Days				
F 103 (12)	20.416	Peter Kiewit	PMS	6/26/63	120 Cal.	7/20/63	Fair	--	3
Lewistown-Roy		$352,695.00			Days				
S 121 (4)	1.027	F.Tindall	Gr.,Agg.Surf.,PMS	4/24/63	160 Cal.	5/20/63	Good	--	77
Utica-Hobson	11.616	$283,918.43	& Dr.		Days				
F 235 (25) & F 235 (31)	11.467	S.Birch, Inc. &	Gr.,Agg.Surf.,PMS	12/19/62	240 Cal.	3/18/63	Good	50	45
Armington-Lewistown		S.Birch & Son	& 81.5' Br.		Days				
		$835,388.26							
SMP 2399-63	-----	F.Tindall	Cr. & Stockpiling	5/22/63	275 Cal.	Not Started			
Fergus, Judith Basin, Meagher,		$223,454.00			Days				
Musselshell, Petroleum & Wheatland Counties									
SMP 208-3211-02	---	Palmer Const.	Office & Shop	6/18/63	12/20/63	8/21/63			
Lewistown		$195,255.00							

August 3, 1963

PROJECT	LOCATION	LENGTH	TYPE WORK	% WORK. COMP. & EST. COMP. DATE	CONTRACTOR & CONTRACT AMOUNT
2-A2, B2, 12-A2 Two Medicine Road	Jct. St. Rte. 49, North of E. Glacier-Two Medicine Lake in Glacier Park	7.2	Gr.,Base,B.S.T.	100 Aug/63	Naranche & Konda $ 388,096.00
8-A-3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	90 Sept/63	N. D. Robinson Const. $ 117,528.00
6-1 (1) Clark Fork Highway	Intermittent Sections on U.S. 10-A,IdahoLine-So.-Easterly	6.5	Grading, Base, Rd. Mix Paving	100 Sept/63	Crick & Sons $ 297,463.30
11-1 (1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Gr., Base, Prime	78 Oct/63	Weaver Construction $1,230,511.50
13-3 (1) Columbis Falls-Glacier Park	On U.S. 2, Bear Crk, Section, 6 Mi. SE of Glacier Co. Line, Southwesterly toward Essex	4.1	Gr., Base, B.S.T.	70 Oct/63	N. D. Robinson Const. $ 288,703.00
20-1 (1) Bitterroot-Bighole	Jct/U.S. 93 in Idaho, Easterly to 9 Mi. west of Wisdom on State Rte. 43	17.1	Base, Plant Mix Paving	32 July/64	Curtis Construction $ 704,566.70
ERFO 42 (1) Madison River	On State Rte. 499 from Jct/ State Rte. 287 - Easterly through Quake Slide area	7.1	Grade, Base, Plt. Mix Paving	73 Sept/63	Zook Bros. Const. $ 496,251.50
59-2 (1) Red Lodge-Cooke City	Wyoming Line-Southerly on U. S. 212	8.7	Grade, Base, Plt. Mix Paving	27 Oct/64	McLaughlin, Inc. $ 982,628.00

B.S.T. - Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending Sept. 30, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr.Gr.Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	16	76
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Fair	7	64
I 90-1 (20) 75 & I 90-2 (19) 78, Alberton-E. & W. & Alberton-E.	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal. Days	9/17/63	Fair	3	5
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Br.	8/28/63	6/30/65	9/19/63	--	5	0
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Fair	30	63
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Fair	3	20
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	10	58
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	10	81
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	48	66
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Asso. Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Fair	2	1
I 90-2 (16) 81 Huson-West	------	N. A. Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Good	21	16
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	20	9
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Fair	38	39
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	7

MONTHLY CONSTRUCTION REPORT
Month Ending Sept. 30, 1963

Division 11-30 - Continued									
I 90-2 (22) 108 Van Buren St.	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struc.	6/26/63	5/31/65	7/9/63	Good	13	4
I 90-2 (23) 110 Bonner Interchange	-----	Hightower & Lubrect $68,112.40	-244.5' UP	7/24/63	5/31/64	8/26/63	Good	8	14
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Son $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Good	50	61
S 407 (2) Alberton-Lolo Hot Spgs.	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr. & 456.9' St. Br.	8/28/63	10/31/64	9/10/63	--	2	0
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	Not Started			
SMP 3299-62, Granite, Lake, Missoula,Ravalli & Sanders	-----	Mountain Const. $225,445.00	Cr. & Stockpiling	8/29/62	250 Cal. Days	10/17/62	Completed 9/6/63		
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Fair	6	1
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	20	85
F 87 (12) Plains-Elmo	9.893	Schultz & Lindsay $214,408.28	PMS	6/26/63	100 Cal. Days	8/20/63	Completed 9/19/63		
S 377 (2) Whitefish-North	4.021	Murphy Bros. $455,814.70	Gr.,Agg.Surf.,PMS & Dr.	6/28/62	220 Cal. Days	7/16/62	Completed 8/30/63		
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
I 15-1 (11) U-4, Idaho Line-Dillon, Beaverhead	48.551	R.J.Studer & Sons $161,868.00	Seal Coating Projects	4/24/63	90 Cal. Days	7/15/63	Completed 9/27/63		
I-IG-ING 15-4 (4) 182 U-4, L. & C. Co. Line-No. in L. & C. Co.									
I 15-4 (5) 185 U-3, Helena-No., L. & C. Co.									
I-IG 90-7 (9) 327 U-5, Livingston-So. & E.-Park Co.									
F 42 (1) U-3, Idaho Line-Wisdom, Beaverhead Co.									
F 185 (6) U-2, Livingston-West, Park Co.									
F 214 (3) U-2, Prospect Ave.-Helena, L. & C. Co.									
S 6 (4) U-2, Townsend-Canyon Ferry-Clasoil, Broadwater Co.									
S291 (6) U-2, Avon-Helmville Road, Powell Co.									
S 330 (1) U-2, East Helena-SW, Jefferson & L. & C. Cos.									
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Dr. Signing & 17.25' Jr.Gr.Sep.	5/23/63	330 Cal. Days	7/25/63	Good	28	16
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Fair	8	16
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Good	3	20

MONTHLY CONSTRUCTION REPORT
Month Ending Sept. 30, 1963

Division 21-30 - Continued

I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Good	32	90
I 15-2 (14)127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/3 /61	200 Cal. Days	7/6/62	Winter Shut.12/7/62		84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Good	28	85
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	42	76
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	Fair	3	4
I-IG 15-2 (16) 126 U-4 Butte-Urban	------	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Fair	11	68
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base, Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/63	Fair	35	61
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	--	--	57
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	--	--	0
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff.Co.Line-Sieben No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	Not Started			
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	--	--	80
F-FG 68 (12) U-2 Anaconda-East	------	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Good	14	61
S 85 (00) U1 & S 85 (3) U1 Idaho Line-Armstead	11.967	Naranche & Konda $652,003.43	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal. Days	3/21/63	--	--	98
S 85 (00) U2 & S 85 (3) U2 Idaho Line-Armstead	----	Ralph Huckaba $64,722.58	3 Conc. Brs.	2/20/63	10/31/63	4/30/63	Good	4	88
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity Junc.-E. & W.	4.493 2.684	Peter Kiewit Co. $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	88	31
I-IG 90-4 (7) 205 U-2 Opportunity Junc.-E. & W.	-----	Cahill-Mooney $313,870.40	Structures	12/19/62	5/31/64	3/11/63	Fair	28	57
I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	83
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl L. McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Good	60	87

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1963

Division 21-30 - Continued									
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	--	--	41
I 90-6 (7) 278 Three Forks-Logan	-----	Haggerty-Messmer $181,131.02	Structures	8/25/62	9/30/63	11/29/62	Good	8	99
I 90-6 (8) 277 Three Forks-Logan	------	Haggerty-Messmer $159,278.88	Structures	9/25/62	8/31/63	10/26/62	Completed 8/30/63		
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.63	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Good	19	56
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base,Conc.Pave. & Signing	7/24/63	260 Cal. Days	Not Started			
U-F 242 (16) Butte-Boulder	0.816	Kiely Const. $132,105.51	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	130 Cal. Days	7/22/63	Good	10	50
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Fair	--	10
ROW 412 (2) Mont.City-E.Helena	3.696	Maronick Const. $5,331.00	Fencing	1/31/63	100 Cal. Days	5/8/63	Completed 9/20/63		
S 412 (3) Mont.City-E.Helena	3.696	Maronick Const. $302,466.93	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	200 Cal. Days	3/6/63	Completed 9/20/63		
Division 22-30 - Bozeman									
S 28 (7) & S 28 (8) McLeod-Big Timber	8.843	Peter Kiewit $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	5/13/63	Good	35	72
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	--	--	99
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	97
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delin.	6/25/62	90 Cal. Days	6/17/63	--	--	80
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Good	63	33
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son-Fencing $30,287.25		4/24/63	200 Cal. Days	5/31/63	--	--	60
F 209 (4) G.Gateway-Bozeman	5.455	R.J.Sundling & Son-Gr.,Agg.Surf.,PMS, $471,102.29	Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Fair	28	11
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	Not Started			
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Good	33	80
SMP 3499-63 Park,Sweetgrass & Gallatin	-----	R.J.Sundling & Son-Cr. & Stockpiling $96,300.00		4/24/63	120 Cal. Days	5/24/63	--	--	59

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1963
DISTRICT THREE - GREAT FALLS
Division 31-30 - Great Falls

I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Good	26	95
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.	12/10/62	98
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/63	--	--	99
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	--	--	99
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No.,Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Fair	2	79
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Contracting $2,388,727.75	Gr.,Agg.Surf.,PMS, & Signing	1/31/63	450 Cal. Days	2/21/63	Good	65	41
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Fair	2	9
I-IG 15-4 (19) 211 Lyons Creek-So.	------	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good	21	70
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. $2,539,164.27	Gr.,Agg.,PMS, Dr. & Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Fair	8	3
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	Not Started			
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	--	5	0
I 15-5 (13) 239 U-4,Hardy Creek-Cascade, Cascade Co.	35.39	R.J.Studer & Sons $84,996.50	Seal Coating Projects	4/24/63	70 Cal. Days	Completed 8/20/63			
S 13 (5) U-2, Rudyard-Goldstone, Hill Co.									
S 82 (1) U-2, Choteau-Farmington, Teton Co.									
S 290 (13) U-2, Geraldine-Fort Benton, Chouteau Co.									
S 301 (8) U-2, Havre-Eimpson-Can. Line, Hill Co.									
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Fair	38	60
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	--	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Sign. & Delineation	4/24/63	200 Cal. Days	Not Started			

MONTHLY (STRUCTION REPORT
Month Ending September 30, 1963

Division 31-30 - Continued									
I 15-7 (3) 312 U-2 Brady-No. & So.	----	Lewis Const.	Structures	10/24/62	9/30/63	6/19/63	Good	14	59
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $48,194.42	Gr.,Agg.Surf.,Stab. Base,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Good	11	86
U 149 (15) & U-G 395 (6) Gt.Falls-Ft.Benton & 14th & 15th Sts.-Gt. Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Good	10	78
F 149 (19) & F 252 (15) Gt.Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Good	44	21
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	--	2
U 277 (6) & U 388 (6) Gt.Falls Sts.	2.416 0.175	Cascade Elec. $179,611.09	Traffic Signs, Sign., Curbs,St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Good	28	16
SMP 2599-62, L. & C., Cascade,Pondera & Teton Cos.	-----	Chas. Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Fair	--	92
SMP 206-0701-02-01 Shop & Office, Gt. Falls	-----	Klemens & Sons $19,788.00	Air Conditioning	4/23/63	60 Cal. Days	4/14/63	Completed 9/13/63		
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co. Line-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Good	87	29
I 15-8 (11) 383 U-2 Pondera Co. Line-Can.Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Fair	2	50
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Good	80	27
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	6/17/63	Good	5	37
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Fair	12	34
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junc.-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Good	69	38
F 260 (7) & F 353 (8) W.Glacier-E.Glacier & E.Glacier-Browning	5.761	S.Birch,Inc. & S.Birch & Sons	Gr.,Agg.Surf.,PMS & Dr.	4/20/62	250 Cal. Days	5/14/62	Completed 9/5/63		
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Good	52	50
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Con.Br.,Gr., Agg.Surf.RMS & Dr.	9/25/63	8/31/64	Not Started			
S 316 (7) Central Ave.-Cutbank	0.437	Interstate Cont. $70,708.70	Gr.,Agg.Surf.,PMS & Dr.	11/16/62	220 Cal. Days	7/18/63	Completed 9/18/63		
SMP 1899-62, Blaine, Choteau, Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	--	--	69

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1963

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.184 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing, Gr.,Agg.Surf., PMS,Dr.,Widen 106.0' & one 123.0' OP	400 Cal. Br.Days	9/25/63	Not Started			
I 94-6 (8) 221 U-2 Wibaux Co.Line-W.	12.764	J.C.Denton $76,267.30	Fencing	250 Cal.	9/25/63	Not Started			
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	-Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	5/6/63	Good	31	77
F 315 (16) U-2 Van Norman-Glasgow	-----	Walter Mackin $46,935.42	133.0' Prestress. Br.	10/24/62	10/31/63	4/15/63	Good	4	99
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $9,991.00	Fencing	8/28/63	150 Cal. Days	9/19/63	--	--	0
S 318 (4), S 347 (11) & FHP 55-1(1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Fair	25	1
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T.T. Br.	8/28/63	200 Cal. Days	9/16/63	Good	13	3
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Good	--	85
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Fair	--	10
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Good	16	19
S 401 (3) U-2 Plevna-Willard	----	Walter Mackin $82,961.72	2-131.5' Prestress.Br.	7/24/63	6/30/64	Not Started			

Division 42-30 - Wolf Point

F 144 (8), Glasgow-Nashua F 153 (9), Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17) & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seeding	8/28/63	4/30/64	Not Started			
F 153 (8) Dodson-Malta	8.990	Baltrusch & Affil. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Good	20	80
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Good	15	99
F 193 (12) Culberton-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Good	20	87
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut.9/11/63		

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1963

Division 42-30 - Continued									
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Fair	50	13
S 402 (3) Culbertson-McCabe-Bainville	7.778	Hilling Const. $294,423.63	Gr.,Agg.Surf.,PMS & Dr.	7/2/62	240 Cal. Days	8/22/62	Completed 9/19/63		
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
S 26 (10) St.Xavier-Hardin	0.056	Walter Mackin $55,143.88	101.5' Br.& App.	7/24/63	11/30/63	8/22/63	Fair	8	10
F 46 (6) Hardin-Custer	11.309	Schultz & Lindsay $163,882.56	PMS	7/24/63	150 Cal. Days	9/24/63	--	8	1
I 90-7 (8) 387 U-1 & I-IG 90-8 (12) 388 U-1 Reed Point-East & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	20	58
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	46
I 90-7 (11) 387 & I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Poor	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Fair	25	70
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain	5.282 0.66k	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	23	43
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. $525,214.15	Structure	1/31/63	6/30/64	2/25/63	Good	21	35
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	42
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Sign. & Delination, Gr.,Agg.Surf. & PMS	9/25/63	350 Cal. Days	Not Started			
I 90-8 (25) 438, Laurel-NE	6.137								
F 228 (19) U-1,West Billings Interchange	0.522								
S-SG 192 (4) U-1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2, West Billings Interchange	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	Not Started			
F 228 (19) U-2, Laurel- Billings &	0.522								
S-SG 192 (4) U-2, Kings Ave.	0.958								
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	9	98

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1963

Division 51-30 - Continued									
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	--	79
I 94-2 (5) 55 U-1 Big Horn East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Good	37	47
I 94-2 (5) 55 U-2 Big Horn East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5),Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Good	20	64
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	Good	2	69
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,266.69	-Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Fair	23	61
F 187 (13), F 230 (7) & U 296 (14), Billings-E.	0.100	Midland Elec. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	9/25/63	--	2	0
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/62	--	--	19
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,0443,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Good	45	98
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Fair	7	25
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Fair	60	90
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Good	32	68
Division 52-30 - Miles City									
S 45 (6), Brandenberg-Garland-Miles City	-----	F. L. Flynn Co. $79,284.06	214.5' Br.	10/24/62	9/20/63	3/18/63	Completed 9/19/63		
I 94-3 (8) 114 Hathaway-East & West, Rosebud Co.	35.116	N.D.Robinson $24,603.00	Seeding Projects	7/24/63	4/30/64	Not Started			
I 94-4 (11) 119, Miles City-E. & W.,Custer Co.									
F 135 (18), Forsyth-Miles City, Custer Co. & F 86 (22) Miles City-No. Dak. Line, Custer Co.									
F 157 (19) Miles City-Jordan	10.937	Peter Kiewit $717,294.53	Gr.,Agg.Surf.,PMS, Dr. & Structures	5/29/63	300 Cal. Days	6/17/63	Good	65	56
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
F 26 (6) U-2, Roundup Grass Range,Fergus Co.	31.649	R.J.Studer & Sons $61,960.20	Seal Coating Projects	4/24/63	60 Cal. Days	Completed 9/4/63			
F 103 (10) U-2, Lewistown-Roy, Fergus Co.									
F 333 (27) U-2, Grass Range-Malta, Fergus Co.									
F 333 (28) U-2, Grass Range-Malta, Fergus Co.									
S 49 (7) U-2, Fort Logan-White Sulphur Springs, Meagher Co.									

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1963

Division 61-30 - Continued

ROW F 28 (3)	5.833	Senecal & Mininger-Fencing		11/28/62	150 Cal. Days	4/29/63	--	--	97
Roundup-Grass Range		$13,031.18							
F 28 (4)	5.833	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	250 Cal. Days	10/12/62	Fair	34	68
Roundup-Grass Range		$551,587.84							
F 33 (6) & F 108 (9)	8.039	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	--	--	0
Billings-Roundup & Roundup-So.		$1,228,482.56							
F 103 (12)	20.416	Peter Kiewit	PMS	6/26/63	120 Cal. Days	7/20/63	Good	0-	67
Lewistown-Roy		$352,695.00							
S 121 (4)	1.027	F.Tindall	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter Shut.	9/13/63	96
Utica-Hobson	11.616	$283,918.43							
F 235 (25) & F 235 (31)	11.467	S.Birch, Inc. & S.Birch & Son	Gr.,Agg.Surf.,PMS= & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Good	45	63
Armington-Lewistown		$835,388.26							
SMP 2399-63	-----	F. Tindall	Cr. & Stockpiling	5/22/63	275 Cal. Days	9/24/63	--	--	1
Fergus, Judith Basin, Meagher		$223,454.00							
Musselshell, Petroleum & Wheatland Cos.									
SMP 208-3211-02	-----	Palmer Const.	Office & Shop	6/18/63	12/20/63	8/21/63			
Lewistown		$195,255.00							

D MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	SEPT. 30,1963 % WORK COMPLETED & EST.COMPLETION DATE	PERCENT TIME USED	CONTRACTOR & CONTRACT AMOUNT
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	90 Oct. ~~Sept~~/63 (Work suspended-awaiting burning season)	70	N. D. Robinson Const. $ 117,528.00
11-1(1) Lewis & Clark	On U.S.12 from Idaho Line to Jct.U.S. 93 at Lolo	32.5	Gr. Base, Prime.	88 Oct/63	132	Weaver Construction Co. $ 1,230,511.50
13-3(1) Columbia Falls Glacier Park	On U.S. 2, Bear Crk. Section, 6Mi. Southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr.Base, B.S.T.	80 July/64	88	N. D. Robinson Const. $ 288,703.00
20-1(1) Bitterroot-Bighole	Jct/US 93 in Idaho, Easterly to 9 miles West of Wisdom on State Route 43	17.1	Base, Plant Mix Paving	56 July/64	66	Curtis Construction Co. $ 704,566.70
ERFO 42(1) Madison River	On State Rte.499 from Jct/ State Route 287-Easterly through Quake Slide area	7.1	Grade, Base, Plt. Mix Paving	85 Oct/63	105	Zook Brothers Const. Co. $ 496,251.50
59-2(1) Red Lodge-Cooke City	Wyoming Line - southerly on U.S. 212	8.7	Grade, Base, Plt. Mix Paving	45 Oct/64	60	McLaughlin, Inc. $ 982,628.00
55-1(1) Ekalaka S 347(11)	On State Secondary Rte.323 4.5 Mi. S.E. of Ekalaka-S.E.	2.5	Grade, Base, Bit. Plt. Mix Paving (Contract awarded by State 8-28-63)	1.5 Sept./64	3	Wickens Brothers $ 486,018.00 ($250,000 FH Funds)
						Total Contract $746,575.80

B.S.T. - Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr.Gr.Sep.	8/29/62	350 Cal. Days	9/18/62	Fair	29	96
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Good	3	97
I 90-1 (20) 75 & I 90-2 (19) 78, Alberton-E. & W. & Alberton-E.	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal. Days	9/17/63	Fair	--	30
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Br.	8/28/63	6/30/65	9/19/63	Fair	5	0
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' Steel Struct.	10/30/63	7/31/65	Not Started			
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf., PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Good	27	71
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Good	4	29
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Good	16	75
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Good	5	97
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS & Dr.	11/28/62	400 Cal. Days	12/10/62	Fair	46	74
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Fair	2	25
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Good	26	27
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	24	12
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Good	40	49
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	7

Division 11-30 - Continued									
I 90-2 (22) 108 Van Buren St.	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Good	11	6
I 90-2 (23) 110 Bonner Interchange	-----	Hightower & Lubrecht $68,112.40	-244.5' UP	7/24/63	5/31/64	8/26/63	Good	8	68
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Fair	45	85
S 407 (2) Alberton-Lolo Hot Springs	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr. & 456.9' St. Br.	8/28/63	10/31/64	9/10/63	Fair	12	4
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	Fair	2	0
Division 12-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Fair	18	7
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr., & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	20	90
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	Not Started			
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Dr. Signing & 17.25' Jr.Gr.	5/23/63	330 Cal. Days	7/25/63	Good	52	30 Sep.
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Good	7	27
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.		38 10/29/63
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Fair	11	96
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/63	Fair	3	84
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	15	90
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W.R.Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Good	21	87
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	Good	3	21
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W.R.Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Good	20	73

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 21-30 - Continued

I-IG 15-2 (17) 130 U-1	1.296	King & McLaughlin	Gr.,Agg.Surf.,Cem.	4/25/62	300 Cal.	5/7/63	Good	20	91
& S 213 (4), Butte Sts.		$732,528.92	Stab.Base,Conc.Pave.,PMS & Dr.		Days				
I-IG 15-2 (17) 130 U-3	1.470	U.S.Steel Corp.	Fencing	4/25/62	150 Cal.	7/9/62	Good	--	99
E.Butte Interchange		$18,124.79			Days				
I 15-2 (19) 126	5.751	Lewis Const.	Lighting,Signing &	7/24/63	10 Cal.	9/ 24/63	Good	10	13
Butte-E. & W.		$154,155.80	Delineation		Days				
I 15-4 (11) 182 &	28.239	N.D.Robinson	Seeding	7/24/63	4/30/64	Not Started			
I 90-6 (12) 309	5.275	$25,186.30							
Jeff.Co.Line-Sieben-No. & So.									
& Rocky Canyon									
ROW F-FG 68 (8)	2.684	Skinner Enter.	Fencing	4/24/63	100 Cal.	7/18/63	--	--	80
Anaconda-East		$6,411.71			Days				
F-FG 68 (12) U-2	-----	Cahill-Mooney	Structures	12/19/62	10/31/63	3/11/63	Good	26	76
Anaconda-East		$158,716.79							
S 85 (00) U1 & S 85 (3) U1	11.967	Naranche & Konda	Gr.,Agg.Surf. & Dr.	2/20/63	280 Cal.	3/21/63	Completed		
Idaho Line-Armstead		$652,003.43			Days		10/13/63		
S 85 (00) U2 & S 85 (3) U2	-----	Ralph Huckaba	3 Conc. Brs.	2/20/63	10/31/63	4/30/63	Completed		
Idaho Line-Armstead		$64,722.58					10/24/63		
I-IG 90-4 (7) 205 U-1	4.493	Peter Kiewit Co.	Gr.,Agg.Surf.,Cem.	12/27/62	400 Cal.	3/11/63	Fair	75	43
& F-FG 68 (12) U-1	2.684	$1,988,113.75	Stab.Base,PMS, Dr.		Days				
Opportunity Junc.-E. & W.									
I-IG 90-4 (7) 205 U-2	-----	Cahill-Mooney	Structures	12/19/62	5/31/64	3/11/63	Fair	7	70
Opportunity Junc.-E. & W.		$313,870.40							
I-IG 90-4 (7) 205 U-3	4.493	Skinner Enter.	Fencing	12/19/62	200 Cal.	4/4/63	--	--	83
Opportunity Junc.-E. & W.		$24,711.48			Days				
I-IG 90-6 (5) 276 U-1	5.495	Earl McNutt	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal.	10/15/62	Good	25	98
Three Forks-Logan		$1,202,853.72			Days				
I-IG 90-6 (5) 276 U-2	5.495	J.C.Denton	Fencing	9/25/62	200 Cal.	10/29/62	Good	6	48
Three Forks-Logan		$31,899.35			Days				
I 90-6 (7) 278	-----	Haggerty-Messmer	Structures	8/25/62	9/30/63	11/29/62	Completed		
Three Forks-Logan		$181,131.02					9/26/63		
I-IG 90-6 (9) 276	-----	A & B Const.	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Fair	21	66
Three Forks-Logan		$472,077.63							
I-IG 90-6 (15) 276	10.437	Peter Kiewit	Agg.Surf.,Cem.Stab.	7/24/63	260 Cal.	10/22/63	Fair	--	1
Three Forks-Manhattan		$2,148,762.96	Base,Conc.Pave. & Signing		Days				
U-F 242 (16)	0.816	Kiely Const.	Gr.,Agg.Surf.,PMS &	5/22/63	130 Cal.	7/22/63	Good	20	85
Butte-Boulder		$132,105.51	Dr.		Days				
F 249 (15)	0.552	Winslow Const.	Gr.,Dr. & Slide Area	10/30/63	100 Cal.	Not Started			
Garrison-Helena		$56,463.75	Stabilization		Days				
F 264 (8)	6.394	Hilde Const.	Gr.,Agg.Surf.,PMS &	7/24/63	320 Cal.	8/20/63	Good	15	22
Townsend-W.S.Springs		$697,672.86	Dr.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 22-30 - Bozeman									
S 28 (7) & S 28 (8) McLeod-Big Timber	8.843	Peter Kiewit $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	5/13/63	Good	6	99
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	--	--	99
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	--	--	99
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20 ,838.81	Signing & Delineation	6/25/62	90 Cal. Days	6/17/63	--	--	99
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Good	62	60
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son-Fencing $30,287.25		4/24/63	200 Cal. Days	5/31/63	--	--	60
F 209 (4) G.Gateway-Bozeman	5.455	R.J.Sundling & Son-Gr.,Agg.Surf.,PMS, $471,102.29	Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Good	46	30
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Fair	8	0
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut.	9/23/63	80
SMP 3499-63 Park,Sweetgrass & Gallatin	-----	R.J.Sundling & Son-Cr. & Stockpiling $96,300.00		4/24/63	120 Cal. Days	5/24/63	--	--	86
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	--	--	98
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.	12/10/62	99
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/63	--	--	99
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	--	--	99
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Fair	2	89
I 15-4 (18) 210 U-1 & I 15-4 (21) 210,Lyons Cr.-So.	2.088	F & S Cont. Co. $2,388,727.75	Gr.,Agg.Surf.,PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Good	42	52
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Fair	2	25
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good	13	82
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. Co. $2,539,164.27	Gr.,Agg.,PMS, Dr. & Dr. & Signing	8/1/63	420 Cal. Days	8/19;63	Good	--	10

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 31-30 - Continued									
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Poor	--	5
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	8	3
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Good	61	71
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	--	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	---	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Good	9	69
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $48,194.42	Gr.,Agg.Surf.,Stab. Base,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Good	28	99
U 149 (15) & U-FG 395 (6) Gt.Falls-Ft.Benton & 14th & 15th Sts.-Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Fair	--	90
F 149 (19) & F 252 (15) Gt. Falls-Ft. Benton	9.438	Robertson & Blossom $523,233.62	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Fair	45	34
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	6	5
U 277 (6) & U 388 (6) Gt.Falls Sts.	2.416 0.175	Cascade Elec. $179,611.09	Traffic Signs,Sign., Curbs,St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Good	12	43
SMP 2599-62, L. & C., Cascade, Pondera & Teton Cos.	-----	Chas.Shannon $135,846.66	Cr. & Stockpiling	7/25/62	250 Cal. Days	11/8/62	Completed 10/4/63		
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.Line-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	49	55
I 15-8 (11) 383 U-2 Pondera Co. Line-Can.Line	4.483	P. & D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Good	100	46
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	6/17/63	Good	10	78
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Good	12	61
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $158,340.08	213.0' Br. & SPP	10/30/63	8/31/64	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 32-30 - Continued									
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Good	55	55
S 290 (16) & S 307 (12 Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	Good	53	68
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	--	--	0
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	Not Started			
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	--	10	70
DISTRICT FOUR - GLENDIVE									
Division 41-30 - Glendive									
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.184 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing, Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	29	1
I 94-6 (8) 221 U-2 Wibaux Co.Line-W.	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	Not Started			
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	Not Started			
F 315 (16) U-1 Van Norman-Glasgow	11.42	Baltrusch & Affil. $828,674.45	-Gr.,Agg.Surf. & Dr.	9/25/62	250 Cal. Days	5/6/63	Completed 10/31/63		
F 315 (16) U-2 Van Norman-Glasgow	----	Walter Mackin $46,935.42	133.0' Br.	10/24/62	10/31/63	4/15/63	Completed 9/27/63		
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $9,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Fair	2	31
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Good	34	17
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T.T. Br.	8/28/63	200 Cal. Days	9/16/63	Good	18	23
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Good	17	93
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Good	22	38
S 401 (3) u-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Fair	23	37

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 41-30 - Continued									
S 401 (3) U-2 Plevna-Willard	----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Fair	5	7
Division 42-30 - Wolf Point									
F 144 (8), Glasgow-Nashua F 153 (9), Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17) & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seeding	8/28/63	4/30/64	9/29/63	Fair	2	28
F 153 (8) Dodson-Malta	8.990	Baltrusch & Aff. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Fair	4	95
S 159 (4) Dodson-So.	7.445	O'Neil Const. $250,801.70	Gr.,Agg.Surf.,PMS & Dr.	12/19/62	220 Cal. Days	3/28/63	Completed 9/30/63		
F 193 (12) Culbertson-Plentywood	11.592	Richardson Const. $703,716.82	Gr.,Agg.Surf.,PMS & Dr.	8/29/62	220 Cal. Days	10/23/62	Completed 10/16/63		
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut.9/11/63		88
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Fair	45	41
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
S 26 (10) St. Xavier-Hardin	0.056	Walter Mackin $55,143.88	101.5' Br. & App.	7/24/63	11/30/63	8/22/63	Good	7	56
F 46 (6) Hardin-Custer	11.309	Schultz & Lindsay $163,882.56	PMS	7/24/63	150 Cal. Days	9/24/63	Fair	39	45
I 90-7 (8) 387 U-1 I-IG 90-8 (12) 388 U-1 Reed Point-West & West	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	27	61
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	46
I 90-7 (11) 387 & I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Signing & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Poor	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	22	75
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Poor	2	44
I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. $525,214.15	Structure	1/31/63	6/30/64	2/25/63	Fair	19	40
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	Fair	2	43

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 51-30 - Continued

I 90-8 (19) 443 U-1, West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Agg.Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Fair	7	0
I 90-8 (25) 438,Laurel-NE,	6.137								
F 228 (19) U-1,West Blgs.Inter.	0.422								
& S-SG 192 (4) U-1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2, West Billings Interchange,	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	Not Started			
F 228 (19) U-2,Laurel-Blgs. &	0.522								
S-SG 192 (4) U-2, Kings Ave.	0.958								
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Fair	6	99
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Fair	3	99
I 94-2 (5) 55 U-1 Big Horn East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	Fair	8	53
I 94-2 (5) 55 U-2 Big Horn East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Fair	16	67
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	66
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Fair	2	95
F 187 (13), F 230 (7) & U 296 (14), Billings-E.	0.100	Midland Elec. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	9/25/63	Fair	4	30
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/62	--	--	19
U-FG 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Good	12	99
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs,Signals & Lighting	10/30/63	5/31/64	Not Started			
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	Good	20	66
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	Fair	25	96
S 322 (7) Hardin-Sarpy	6.308	Maronick Const. $417,699.92	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	270 Cal. Days	6/7/63	Fair	19	82
SMP 0299-63, Big Horn, Stillwater & Yellowstone	----	Empire Sand & Grav. $108,250.00	Cr. & Stockpiling	10/30/63	4/30/64	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1963

Division 52-30 - Miles City								
I 94-3 (8) 114	35.116	N.D.Robinson	Seeding Projects	7/24/63	4/30/64	Not Started		
Hathaway-East & West,		$24,603.00						
I 94-4 (11) 119, Miles City-E. & W.,								
F 135 ('8), Forsyth-Miles City & F 86 (22) Miles City-No.Dak. Line								
F 157 (19)	10.937	Peter Kiewit	Gr.,Agg.Surf.,PMS,	5/29/63	300 Cal.	6/17/63	Good	75	72
Miles City-Jordan		$717,294.53	Dr. & Structures		Days			
DISTRICT SIX - LEWISTOWN								
Division 61- 30 - Continued								
ROW F 28 (3)	5.833	Senecal & Mininger	-Fencing	11/28/62	150 Cal.	4/29/63	--	--	97
Roundup-Grass Range		$13,031.18			Days			
F 28 (4)	5.833	S.Arkwright	Gr.,Agg.Surf.,PMS	9/25/62	250 Cal.	10/12/62	Fair	40	84
Roundup-Grass Range		$551,587.84	& Dr.		Days			
F 33 (6) & F 108 (9)	8.039	S.Arkwright	Gr.,Agg.Surf.,PMS	8/28/63	350 Cal.	9/20/63	--	--	8
Billings-Roundup & Roundup-So.		$1,228,482.56	& Dr.		Days			
F 103 (12)	20.416	Peter Kiewit	PMS	6/26/63	120 Cal.	Completed		
Lewistown-Roy		$352,695.00			Days	10/13/63		
S 121 (4)	1.027	F.Tindall	Gr.,Agg.Surf.,PMS	4/24/63	160 Cal.	5/20/63	Winter		96
Utica-Hobson	11.616	$283,918.43	& Dr.		Days		Shut.9/13/63		
F 235 (25) & F 235 (31	11.467	S.Birch, Inc. &	Gr.,Agg.Surf.,PMS	12/19/62	240 Cal.	3/18/63	Fair	20	72
Armington-Lewistown		S.Birch & Son	& 81.5' Br.		Days			
		$835,388.26						
SMP 2399-63	-----	F.Tindall	Cr. & Stockpiling	5/22/63	275 Cal.	9/24/63	Fair	--	18
Fergus, Judith Basin, Meagher,		$223,454.00			Days			
Musselshell, Petroleum & Wheatland Cos.								
SMP 208-3211-02	----	Palmer Const.	Office & Shop	6/18/63	12/20/63	8/21/63	Fair	37	45
Lewistown		$195,255.00						

D MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	OCT.31,1963 % WORK COMPLETED AND EST.COMPLETION DATE	PERCENT TIME USED	CONTRACTOR & CONTRACT AMOUNT
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	90 Oct./63 (Work suspended-awaiting burning season)	70	N. D. Robinson Const. $ 117,528.00
11-1(1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct.U.S. 93 at Lolo	32.5	Gr.Base, Prime	94 Oct/63	143	Weaver Construction Co. $ 1,230,511.50
13-3(1) Columbia Fall s Glacier Park	On U.S. 2, Bear Crk.Section 6 Mi. Southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr.Base,B.S.T.	90 July/64 (Shutdown for winter on October 18-Traffic over base course)	97	N. D. Robinson Const. $ 288,703.00
20-1(1) Bitterroot-Big Hole	Jct/US 93 in Idaho, easterly to 9 miles west of Wisdom on State Route 43	17.1	Base, Plant Mix Paving	90 July/64	80	Curtis Construction Co. $ 704,566.70
ERFO 42(1)	On State Rte,499 from Jct/ State Route 287-Easterly through Quake Slide area	7.1	Grade, Base,Plt. Mix Paving	100 Completed Oct.18/63	116	Zook Brothers Const.Co. $ 496,251.50
59-2(1) Red Lodge-Cooke City	Wyoming Line - southerly on U.S. 212	8.7	Grade, Base,Plt. Mix Paving	57 Oct/64	72	McLaughlin, Inc. $ 982,628.00
55-1(1) Ekalaka S347(11)	On State Secondary Rte.323 4.5 Mi. S.E. of Ekalaka-SE	2.5	Grade, Base, Bit. Plt. Mix Paving (Contract awarded by State 8-28-63)	14 Spt/64	12	Wickens Brothers $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total contract

B.S.T. - Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (17) 75 U-1 & I 90-2 (13) 78 U-1 Alberton-East & West	4.958	Nilson-Smith $1,304,345.01	Gr.,Agg.Surf.,PMS & 17.25' Jr.Gr.Sep.	8/29/62	350 Cal. Days	9/18/62	Good	7	99
I 90-1 (17) 75 U-3 & I 90-2 (13) 78 U-3 Alberton-East & West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Fair	1	99
I 90-1 (20) 75 & I 90-2 (19) 78, Alberton-E. & W. & Alberton-E.	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal. Days	9/17/63	Good	3	99
I 90-1 (21) 67 Tarkio-East	0.152	Sletten Const. $527,753.01	806.6' S. & C. Br.	8/28/63	6/30/65	9/19/63	Fair	9	4
I 90-1 (22) 71 Tarkio-East	-----	Schultz & Lindsay $471,284.13	762.22' Steel Struct.	10/30/63	7/31/65	11/25/63	--	3	0
I-IG 90-2 (10) 110 U-1 Bonner-Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	450 Cal. Days	10/31/62	Winter Shut.	11/6/63	72
I-IG 90-2 (10) 110 U-2 Bonner-Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Fair	1	35
I-IG 90-2 (10) 110 U-3 Bonner-Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Fair	5	75
I-IG 90-2 (10) 110 U-4 Bonner-Piltzville-East	-----	Pew Const. Co. Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/63	Fair	2	99
I 90-2 (11) 114 U-1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr.,Agg.Surf.,PMS &	11/28/62	400 Cal. Days	12/10/62	Fair	38	77
I 90-2 (11) 114 U-2 Piltzville-E. to Clinton-W.	4.799	Strandberg & Senecal & Mininger $23,741.70	Fencing	11/28/62	200 Cal. Days	9/19/63	Fair	2	33
I 90-2 (14) 105 U-3 F 219 (18) & S 218 (7) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr.,Agg.Surf.,PMS, Dr. Signing, Signals, 65.0' Br. & Storm Sewer	Subj. to BPR Concurrence	6/15/64				
I 90-2 (16) 81 Huson-West	-----	N.A.Nelson Co. $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Good	20	34
I-IG 90-2 (18) 82 Huson-West	-----	Sletten Const. $1,147,263.95	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	26	18
I-IG 90-2 (21) 80 U-1 Huson-West	4.328	King & McLaughlin $1,666,471.77	Gr.,Agg.Surf.,PMS, Dr. & Signing	3/27/63	350 Cal. Days	4/10/63	Good	50	56

Division 11-30 - Continued									
I-IG 90-2 (21) 80 U-2 Huson-West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	7
I 90-2 (22) 108 Van Buren St.	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Good	11	8
I 90-2 (23) 110 Bonner Interchange	-----	Hightower & Lubrecht $68,112.40	244.5' UP	7/24/63	5/31/64	8/26/63	Fair	8	75
F-FG 219 (16) U-1 Missoula-Arlee	9.781	S.Birch, Inc. & S.Birch & Sons $997,286.53	Gr.,Agg.Surf.,PMS & Dr.	7/25/62	300 Cal. Days	8/14/62	Winter Shut. 11/7/63		89
S 407 (2) Alberton-Lolo Hot Springs	0.263	H.Flechsing $252,393.70	Gr.,Agg.Surf.,Dr. & 456.9' St. Br.	8/28/63	10/31/64	9/10/63	Fair	14	12
F 9999 (1) Missoula-Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	Fair	5	0
Division 11-30 - Kalispell									
S 58 (6) Perma-Hot Springs	1.056	A & B Const. $720,860.41	Gr.,Agg.Surf.,RMS, Dr. & Structures	8/28/63	8/31/65	9/16/63	Fair	10	10
S 65 (6) Clearwater-Bigfork	4.864	Bud King Const. $608,969.45	Gr. & Dr.	12/19/62	250 Cal. Days	1/15/63	Fair	16	96
F 191 (24) Pablo-Kalispell	5.930	Zook Bros. $1,377,696.54	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	350 Cal. Days	11/11/63	Good	31	5
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
I 15-1 (17) 46 U-1 Pipe Organ-No. & So.	5.337	Peter Kiewit $789,267.64	Gr.,Agg.Surf.,PMS, Dr. Signing & 17.25'Jr.Gr.Sep.	5/23/63	330 Cal. Days	7/25/63	Fair	--	40
I 15-1 (17) 46 U-2 Pipe Organ-No. & So.	----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Good	6	35
I 15-1 (17) 46 U-3 Pipe Organ-No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shut.10/29/63		56
I 15-2 (14) 127 U-1 F 207 (8) & F 279 (4) Butte Streets	3.361	Bud King Const. $1,726,608.52	Gr.,Surf.,Conc.Pave., PMS, Seal Coat & Dr.	8/30/61	400 Cal. Days	9/26/61	Completed 11/20/63		
I 15-2 (14) 127 U-2 Butte-Urban	2.708	U.S.Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/63	Good	6	99
I-IG 15-2 (16) 126 U-1 & I 115-2 (2) 126 U-1 Butte Streets	2.554	Kiely Const. $1,826,707.87	Gr.,Agg.Surf.,PMS, Conc.Pave. & Dr.	5/23/62	400 Cal. Days	6/18/62	Fair	7	92
I-IG 15-2 (16) 126 U-2 & I 115-2 (2) 126 U-2 Butte-Urban	-----	W.R.Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	Fair	9	93
I-IG 15-2 (16) 126 U-3 & I 115-2 (2) 126 U-3 Butte-Urban	2.554	U.S.Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	Good	6	53

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1963

Division 21-30 - Continued									
I-IG 15-2 (16) 126 U-4 Butte-Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' Steel OP	5/23/62	9/30/63	7/10/62	Good	9	77
I-IG 15-2 (17) 130 U-1 & S 213 (4), Butte Sts.	1.296	King & McLaughlin $732,528.92	Gr.,Agg.Surf.,Cem. Stab.Base,Conc.Pave.,PMS & Dr.	4/25/62	300 Cal. Days	5/7/63	Completed 11/20/63		
I-IG 15-2 (17) 130 U-3 E.Butte Interchange	1.470	U.S.Steel Corp. $18,124.79	Fencing	4/25/62	150 Cal. Days	7/9/62	Completed 11/20/63		
I 15-2 (19) 126 Butte-E. & W.	5.751	Lewis Const. $154,155.80	Lighting,Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	Good	10	26
I 15-4 (11) 182 & I 90-6 (12) 309 Jeff.Co.Line-Sieben-No. & So. & Rocky Canyon	28.239 5.275	N.D.Robinson $25,186.30	Seeding	7/24/63	4/30/64	Not Started			
ROW F-FG 68 (8) Anaconda-East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	--	--	80
F-FG 68 (12) U-2 Anaconda-East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	Good	5	89
I-IG 90-4 (7) 205 U-1 & F-FG 68 (12) U-1 Opportunity-Junc.-E. & W.	4.493 2.684	Peter Kiewit $1,988,113.75	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr.	12/27/62	400 Cal. Days	3/11/63	Fair	70	49
I-IG 90-4 (7) 205 U-2 Opportunity-Junc. E. & W.	-----	Cahill-Mooney $313,870.00	Structures	12/19/62	5/31/64	3/11/63	Fair	8	72
I-IG 90-4 (7) 205 U-3 Opportunity Junc.-E. & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	83
I-IG 90-6 (5) 276 U-1 Three Forks-Logan	5.495	Earl McNutt $1,202,853.72	Gr.,Dr. & 234.5' UP	9/25/62	400 Cal. Days	10/15/62	Completed 11/13/63		
I-IG 90-6 (5) 276 U-2 Three Forks-Logan	5.495	J.C.Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Good	6	81
I-IG 90-6 (9) 276 Three Forks-Logan	-----	A & B Const. $472,077.63	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	Fair	16	68
I-IG 90-6 (15) 276 Three Forks-Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg.Surf.,Cem.Stab. Base,Conc.Pave. & Signing	7/24/63	250 Cal. Days	10/22/63	Fair	50	3
U-F 242 (16) Butte-Boulder	0.816	Kiely Const. $132,105.51	Gr.,Agg.Surf.,PMS & Dr.	5/22/63	130 Cal. Days	7/22/63	Completed 11/6/63		
F 249 (15) Garrison-Helena	0.552	Winslow Const. $56,463.75	Gr.,Dr. & Slide Area Stabilization	10/30/63	100 Cal. Days	Not Started			
F 264 (8) Townsend-W.S.Springs	6.394	Hilde Const. $697,672.86	Gr.,Agg.Surf.,PMS & Dr.	7/24/63	320 Cal. Days	8/20/63	Fair	14	32
Division 22-30 - Bozeman									
S 28 (7) & S 28 (8) McLeod-Big Timber	8.843	Peter Kiewit $490,254.34	Gr.,Agg.Surf. & Dr.	3/27/63	320 Cal. Days	5/13/63	Completed 11/4/63		
I-IG 90-6 (2) 309 U-1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr.,Agg.Surf.,PMS, Dr. & 3 Structures	5/24/61	420 Cal. Days	6/15/62	--	--	99

Division 22-30 - Continued									
I-IG 90-6 (2) 309 U-2 Rocky Canyon Road	5.275	Tschache Bros. $39,885.60	Fencing	6/5/61	150 Cal. Days	6/22/61	Completed 10/23/63		
I 90-6 (6) 309 Rocky Canyon Road	5.275	Elec.Prod.Corp. $20,838.81	Signing & Delineation	6/25/62	90 Cal. Days	6/17/63	Completed 10/24/63		
I-IG 90-6 (10) 282 U-1 Logan-Manhattan	4.971	Zook Bros. $1,244,468.61	Gr.,Dr. & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	Good	62	75
I-IG 90-6 (10) 282 U-2 Logan-Manhattan	4.971	R.J.Sundling & Son-Fencing $30,287.25		4/24/63	200 Cal. Days	5/31/63	--	--	60
IG 90-6 (11) 287 Logan=Manhattan	----	Strandberg & Assoc.-163.0' Conc. OP $116,568.21		11/20/63	7/31/64	Not Started			
F 209 (4) G.Gateway-Bozeman	5.455	R.J.Sundling & Son-Gr.,Agg.Surf.,PMS, $471,102.29	Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	Fair	44	42
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Fair	21	2
S 370 (15) Bozeman-Wilsall	6.736	R.J.Sundling $386,262.07	Gr.,Cem.Stab.Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut. 9/23/63		80
SMP 3499-63 Park,Sweetgrass & Gallatin	-----	R.J.Sundling & Son-Cr. & Stockpiling $96,300.00		4/24/63	120 Cal. Days	5/24/63	Fair	7	90
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	--	--	99
I 15-4 (6) o86 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut.12/10/62		99
I 15-4 (9) 194 U-1 Helena Hill-Sieben	12.663	McNutt & Baulne $3,788,848.75	Gr.,Surf.,PMS, Dr. & Dual 118.0' Str.	6/14/61	400 Cal. Days	7/19/63	Completed 11/15/63		
I 15-4 (9) 194 U-2 Helena Hill-Sieben	12.663	Tschache Bros. $79,149.25	Fencing & Cattle Gd.	6/14/61	150 Cal. Days	6/28/61	Completed 11/16/63		
I 15-4 (15) 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	Fair	1	90
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Cont. Co. $2,388,727.75	Gr.,Agg.Surf.,PMS & Signing	1/31/63	450 Cal. Days	2/21/63	Good	55	60
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut. 11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	Good	5	85

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1963

Division 31-30 - Continued									
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. Co. $2,539,164.27	Gr.,Agg.Sur.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Good	--	21
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Poor	1	10
I 15-4 (22) 210 Lyons Creek-South	-----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/30/64	8/26/63	Fair	5	5
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Fair	5	76
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-2 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	--	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-N.& S.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	Not Started			
I 15-7 (3) 312 U-2 Brady-No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Winter Shut. 11/1/63		69
F 67 (9) Conrad-Shelby	1.615	Robertson & Cave $48,194.42	Gr.,Agg.Surf.,Stab. Base,PMS & Dr.	10/24/62	140 Cal. Days	12/4/62	Completed 11/15/63		
U 149 (15) & U-FG 395 (6) Gt. Falls-Ft. Benton & 14th & 15th Sts. Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base,PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	--	--	99
F 149 (19) & F 252 (15) Gt.Falls-Ft.Benton	9.438	Robertson & Blossom $523,233.62	Gt.,Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	Fair	25	45
F 149 (20), F 395 (3) & F 353 (5), Gt.Falls-Ft.Benton & Gt. Falls Streets	0.361	Cascade Elec. $52,069.99	Signing, Delineation, & Traffic Devices	Subj. to BPR Conc.	120 Cal. Days				
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	5	11
U 277 (6) & U 388 (6) Gt.Falls Sts.	2.416 0.175	Cascade Elec. $179,611.09	Traffic Signs, Sign., Curbs, St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	Winter Shut.11/15/63		49
S 307 (14) Stanford-Geraldine	6.073	Cave Const.Inc. $337,957.73	Gr.,Agg.Surf.,PMS, Dr. Widen. of 3 Brs.	Subj. to R/W Clear.	220 Cal. Days				
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.Line-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Fair	4	59
I 15-8 (11) 383 U-2 Pondera Co.Line-Can.Line	4.483	P.& D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	--	--	72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Fair	--	56

Division 32-30 - Continued

I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/30/63	6/17/63	Fair	5	96
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Fair	--	73
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	Not Started			
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	--	--	70
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal. Days	5/28/63	--	8	74
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	Not Started			
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Poor	10	8
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	Not Started			
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Fair	9	93

DISTRICT FOUR - GLENDIVE

Division 41-30 - Glendive

I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.184 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Good	58	6
I 94-6 (8) 221 U-2 Wibaux Co.Line-W.	12.764	J.C.Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	Not Started			
I 94-7 (6) 233 Wibaux-East & West	15.220	N.D.Robinson $15,334.70	Seeding	7/24/63	4/30/64	Not Started			
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 111.5' Br.	11/20/63	220 Cal. Days	Not Started			
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Good	13	3
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $9,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Fair	2	70
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Good	31	36

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1963

Division 41-30 - Continued									
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T.T. Br.	8/28/63	200 Cal. Days	9/16/63	Good	28	54
S 361 (12) Presserville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut. 11/5/63		96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Fair	11	62
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198.904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Good	26	62
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Fair	6	15
Division 42-30 - Wolf Point									
F 144 (8), Glasgow-Nashua F 153 (9), Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17) & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seecind	8/28/63	4/30/64	9/29/63	Good	2	70
F 153 (8) Dodson-Malta	8.990	Baltrusch & Aff. $647,911.87	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	270 Cal. Days	10/9/62	Completed 11/15/63		
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut.9/11/63		88
S 368 (17) Glasgow-Opheim-Can.Line	8.673	Gus M. Albert $279,870.50	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Fair	15	54
S 417 (3) Antelope-Coalridge	7.292	Hilling Const. $352,565.66	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	200 Cal. Days	Not Started			
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
S 26 (10) St. Xavier-Hardin	0.056	Walter Mackin $55,143.88	101.5' Br. & App.	7/24/63	11/30/63	8/22/63	Good	7	56
F 46 (6) Hardin-Custer	11.309	Schultz & Lindsay $163,882.56	PMS	7/24/63	150 Cal. Days	9/24/63	Completed 11/15/63		
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1	5.915	S.Arkwright $1,004,665.33	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	Poor	20	61
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4 Reed Point-East & West	10.547	Clair Boulet $81,017.00	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	46
I 90-7 (11) 387 U I 90-8 (18) 388 Reed Point-East & West	10.547	Tschache Bros. $16,936.62	Sign. & Delineation	4/24/63	150 Cal. Days	Not Started			
I 90-8 (11) 444 West Billings Interchange	0.071	W.P.Roscoe $249,092.12	Structures	9/25/62	11/30/63	11/6/62	Poor	--	18
I-IG 90-8 (12) 388 U-2 Reed Point-East	4.633	S.Arkwright $1,046,792.32	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	Poor	20	75
I-IG 90-8 (17) 433 U-1 & F 134 (6), Laurel-Mossmain	5.282 0.664	Schultz & Lindsay $1,975,465.46	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	Fair	42	48

Division 51-30 - Continued

I-IG 90-8 (17) 433 U-2 Laurel-Mossmain	-----	Cop Const. $525,214.15	Structure	1/31/63	6/30/64	2/25/63	Fair	15	45
I-IG 90-8 (17) 433 U-3 Laurel-Mossmain	5.252	Grand Fence Co. $38,985.00	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	44
I 90-8 (19) 443 U-1 West Billings Interchange	1.168	Long Const. Co. $1,347,355.79	Sign. & Delineation, Gr.,Agg.Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	Good	24	5
I 90-8 (25) 438, Laurel-NE,	6.137								
F 228 (19) U-1, W.Blgs.Inter.	0.422								
& S-SG 192 (4) U-1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2, West Billings Interchange,	1.168	U.S.Steel Corp. $28,124.13	Fencing	9/25/63	180 Cal. Days	Not Started			
F 228 (19) U-2, Laurel-Blgs. &	0.522								
S-SG 192 (4) U-2, Kings Ave.	0.958								
I 94-1 (6) 50 U-1 & I 94-2 (4) 51 U-1 Custer-E.,Big Horn-E. & W.	5.477	S.Arkwright $1,034,576.96	Gr.,Agg.Surf.,PMS & Dr.	6/25/62	350 Cal. Days	7/10/62	Completed 11/1/63		
I 94-1 (6) 50 U-2 & I 94-2 (4) 51 U-3 Custer-E.,Big Horn-E. & W.	5.477	Bohleen Const. $35,843.50	Fencing	6/25/62	200 Cal. Days	7/27/62	Completed 11/14/63		
I 94-2 (5) 55 U-1 Big Horn East	6.434	S.Arkwright $1,663,818.19	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	--	--	53
I 94-2 (5) 55 U-2 Big Horn East	6.434	W.Mackin $40,494.50	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
I 94-2 (6) 61 U-1 & F 114 (5), Hysham-W.	5.638	Richardson Const. $1,060,329.51	Gr.,Agg.Surf.,PMS, Dr. & 143.0' OP	1/31/63	400 Cal. Days	3/13/63	Fair	13	71
I 94-2 (6) 61 U-2 Hysham-West	5.638	Bohleen Const. $40,997.50	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	68
S 129 (8) Columbus-Rapelje	7.003	Empire Sand & Grav. $485,225.69	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	380 Cal. Days	4/15/63	Winter Shut.	10/24/63	96
F 187 (13), F 230 (7) & U 296 (14), Billings-E.	0.100	Midland Elec. $16,017.92	Lighting & Signing	6/26/63	10 Cal. Days	9/25/63	Good	--	85
S 192 (3) Kings Ave. Road-West	0.033	W.P.Roscoe $90,768.90	Dual 174.5' Struc.	9/25/62	9/30/63	11/2/62	Fair	5	24
U-F 228 (16) Laurel-Billings	1.446	Schultz & Lindsay $1,043,348.05	Gr.,Agg.Surf.,C.S. Base,Conc.Pave.,PMS & Dr.	11/29/62	11/30/63	1/29/62	Completed 11/5/63		
F 228 (21) West Urban-Billings	1.466	Yellowstone Elec. $68,224.92	Traffic Signs,Signals & Lighting	10/30/63	5/31/64	Not Started			
S 236 (8) Custer-Musselshell	1.156	W.P.Roscoe $374,088.35	Gr.,Agg.Surf.,Dr. & 562.0' Br.	11/28/62	6/30/64	1/8/63	--	--	70
U-F 296 (15) U-1 Billings-Lavina	4.181	NW Engr. Co. $1,333,453.44	Gr.,Agg.Surf.,PMS & Dr.	8/25/62	300 Cal. Days	10/1/62	--	--	99

MONTHLY CONSTRUCTION REPORT

Month Ending November 30, 1963

Division 51-30 - Continued									
S 322 (7)	6.308	Maronick Const.	Gr.,Agg.Surf.,PMS	5/22/63	270 Cal.	6/7/63	--	--	92
Hardin-Sarpy		$417,699.92	& Dr.		Days				
SMP 0299-63, Big Horn,	-----	Empire Sand & Grav.-Cr. & Stockpiling		10/30/63	4/30/64	11/15/63	Good	8	8
Stillwater & Yellowstone		$108,250.00							
Division 52-30 - Miles City									
I 94-3 (8) 114	35.116	N.D.Robinson	Seeding Projects	7/24/63	4/30/64	Not Started			
Hathaway-East & West									
I 94-4 (11) 119, Miles City-E. & W.									
F 135 (8), Forsyth-Miles City & F 86 (22),Miles City-No. Dak. Line									
F 157 (19(	10.937	Peter Kiewit	Gr.,Agg.Surf.,PMS,	5/29/63	300 Cal.	6/17/63	Winter		86
Miles City-Jordan		$717,294.53	Dr. & Structures		Days		Shut.11/16/63		
SMP 0699-63	----	Empire Sand & Grav.-Cr. & Stockpiling		11/20/63	200 Cal.	Not Started			
Custer, Powder River & Rosebud		$230,458.00			Days				
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Continued									
ROW F 28 (3)	5.833	Senecal & Mininger=Fencing		11/28/62	150 Cal.	4/29/63	--	--	97
Roundup-Grass Range		$13,031.18			Days				
F 28 (4)	5.833	S.Arkwright	Gr.,Agg.Surf.,PMS	9/25/62	250 Cal.	10/12/62	Completed		
Roundup-Grass Range		$551,587.84	& Dr.		Days		11/18/63		
F 33 (6) & F 108 (9)	8.039	S.Arkwright	Gr.,Agg.Surf.,PMS	8/28/63	350 Cal.	9/20/63	Poor	--	14
Billings-Roundup & Roundup-So.		$1,228,482.56	& Dr.		Days				
S 121 (4)	1.027	F.Tindall	Gr.,Agg.Surf.,PMS	4/24/63	160 Cal.	5/20/63	Winter		96
Utica-Hobson	11.616	$283,918.43	& Dr.		Days		Shut.9/13/63		
F 235 (25) & F 235 (31)	11.467	S.Birch,Inc. &	Gr.,Agg.Surf.,PMS	12/19/62	240 Cal.	3/18/63	Winter		73
Armington=Lewistown		S.Birch & Son	& 81.5' Br.		Days		Shut.11/3/63		
		$835,388.26							
SMP 2399-63	-----	F.Tindall	Cr. & Stockpiling	5/22/63	275 Cal.	9/24/63	Fair	--	28
Fergus, Judith Basin, Meagher,		$223,454.00			Days				
Musselshell, Petroleum & Wheatland Cos.									
SMP 208-3211-02	----	Palmer Const.	Office & Shop	6/18/63	12/20/63	8/21/63	Good	16	65
Lewistown		$195,255.00							

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	NOV.30, 1963 & WORK COMPLETED AND EST. COMPLETION DATE	PERCENT TIME USED	CONTRACTOR & CONTRACT AMOUNT
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	98 Dec/63	92	N. D. Robinson Const. $ 117,528.00
11-1(1) Lewis &Clark	On U.S. 12 from Idaho Line to Jct.U.S. 93 at Lolo	32.5	Gr.Base, Prime	99 July/64	133	Weaver Construction Co. $1,230,511.50
			Completed except for final cleanup. Suspended for winter.			
13-3(1) Columbia Falls Glacier Park	On U.S. 2, Bear Crk.Section 6 Mi. Southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr.Base,B.S.T.	90	97	N. D. Robinson Const. $ 228,703.00
			Shutdown for winter on October 18-Traffic over base course.			
59-2(1) Red Lodge-Cooke City	Wyoming Line - southerly on U.S. 212	8.7	Grade, Base,Plt. Mix Paving	58 Oct/64	73	McLaughlin, Inc. $ 982,628.00
			Winter shutdown Oct.29, 1963.			
55-1(1) Ekalaka S 347(11)	On State Secondary Rte.323 4.5 Mi. SE of Ekalaka-SE	2.5	Grade,Base,Bit. Plt.Mix Paving	35 Sept./64	24	Wickens Brothers $ 486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
			(Contract awarded by State 8-28-63)			
ERFO 41(1)	On St. Rte.499, 7.1 mi. easterly from Jct.with St.Rte.287, easterly 15.3 mi. to Jct. with St.Rte.191 thence southerly 1.2 mi. on US 191 toward W. Yellowstone.	16.5	Grade Base, Bit.Plt.Mix Paving	0 July/65	0	Earl L.McNutt Co. $ 1,301,453.28
			Contract Award Date-November 6,1963			

B.S.T. - Bituminous Surface Treatment

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

OCLC 22722994 WF

Project Number and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Comp.	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 11-30 - Missoula									
I 90-1 (17) 75 Unit 1 and I 90-2 (13) 78 Unit 1 Alberton - East & West	4.958	Nilson - Smith $1,304,345.01	Gr., Agg. Surf., PMS & 17.25' Jr. Gr. Sep.	8/29/62	350 Cal. Days	9/18/62	Completed 12/8/63		
I 90-1 (17) 75 Unit 3 and I 90-2 (13) 78 Unit 3 Alberton - East and West	4.958	Tschache Bros. $47,093.50	Fencing	8/29/62	200 Cal. Days	10/2/62	Completed 12/10/63		
I 90-1 (20) 75 and I 90-2 (19) 78 - Alberton E & W and Alberton-East	4.958	Tschache Bros. $14,082.97	Signing & Delineation	6/26/63	150 Cal. Days	9/17/63	Completed 12/6/63		
I 90-1 (21) 67 Tarkio - East	0.152	Sletten Const. $527,753.01	806.6' S & C Struct.	8/28/63	6/30/65	9/19/63	Fair	14	6
I 90-1 (22) 71 Tarkio - East	-----	Schultz & Lindasy $471,248.13	762.22' S & C Structure	10/30/63	7/31/65	11/25/63	Fair	12	0
I 90-1 (23) 75, I 90-2 (26) 78 and F 219 (19) Alberton - East and West Alberton - East and Missoula - Arlee	2.802 2.156 9.781	Huseby and Smith $3,625.90	Seeding	12/18/63	5/15/64	Not Started			
I 90-1 (25) 59 Superior - East	-----	N. A. Nelson $507,566.85	825.75' S & C Struct.	12/18/63	10/31/65	Not Started			
I-IG 90-2 (10) 110 Unit 1 Bonner - Piltzville-East	4.291	Murphy Bros. $1,519,876.19	Gr., Agg. Surf., PMS & Drain	10/24/62	450 Cal. Days	10/31/62	Winter Shutdown 11/6/63		75
I-IG 90-2 (10) 110 Unit 2 Bonner - Piltzville-East	4.291	Boulet Const. $41,234.55	Fencing	10/24/62	250 Cal. Days	3/25/63	Winter Shutdown 12/21/63		49
I-IG 90-2 (10) 110 Unit 3 Bonner - Piltzville-East	-----	Sletten Const. $572,720.04	8 Structures	10/24/62	7/31/64	11/20/62	Poor	4	75
I-IG 90-2 (10) 110 Unit 4 Bonner - Piltzville-East	----	Pew Const. Co. & Pew Bridge Co. $217,461.95	Dual 341.5' Steel OP	12/19/62	5/31/64	1/9/62	Completed 12/4/63		
I 90-2 (11) 114 Unit 1 Piltzville-E. to Clinton-W.	4.799	King & McLaughlin $2,017,291.61	Gr., Agg. Surf. PMS &	11/28/62	400 Cal. Days	12/10/62	--	--	79
I 90-2 (11) 114 Unit 2 Piltzville-E. to Clinton-W.	4.799	Strandberg and Senecal & Mininger $23,741.71	Fencing	11/28/62	200 Cal. Days	9/19/63	--	--	40
I 90-2 (14) 105 Unit 3 F 219 (18) & F 218 (17) Missoula Streets	0.234 0.982	King & McLaughlin $251,304.12	Gr., Agg. Surf., PMS., Dr., Signing, Signals, 65.0' Br. & Storm Sewer	11/27/63	6/15/64	Not Started			
I 90-2 (16) 81 Huson - West	-----	N. A. Nelson $655,716.64	Structures	2/20/63	9/30/64	5/14/63	Good	23	75
I-IG 90-2 (18) 82	-----	Sletten Const.	981.46' Structure	2/20/63	11/30/64	3/27/63	Good	23	28

MONTHLY CONSTRUCTION REPORT

Month Ending December 31, 1963

Division 11-30 - Missoula (Continued)									
I-IG 90-2 (21) 80 Unit 1 Huson - West	4.328	King & McLaughlin $1,666,471.77	Gr., Agg. Surf., PMS, Dr. and Signing	3/27/63	350 Cal. Days	4/10/63	--	--	58
I-IG 90-2 (21) 80 Unit 2 Huson - West	4.328	Tschache Bros. $32,394.00	Fencing	3/27/63	200 Cal. Days	5/6/63	--	--	11
I 90-2 (22) 108 Van Buren St.-Missoula	-----	Pew Const. Co. & Pew Bridge Co. $767,908.24	2 Dual Steel Struct.	6/26/63	5/31/65	7/9/63	Fair	12	10
I 90-2 (23) 110 Bonner - Interchange	-----	Hightower & Lubrecht $68,112.40	244.5' Underpass	7/24/63	5/31/64	8/26/63	Winter Shutdown		75
F-FG 219 (16) Unit 1 Missoula - Arlee	9.781	S. Birch, Inc. & S. Birch & Sons $997,286.53	Gr., Agg. Surf., PMS, and Drain	7/25/62	300 Cal. Days	8/14/62	Winter Shutdown 11/7/63		89
S 407 (2) Alberton - Lolo - Hot Spgs.	0.263	H. Flechsing $252,393.70	Gr., Agg. Surf., Dr., and 456.9' S & C Str.	8/28/63	10/31/64	9/10/63	Fair	9	21
S 413 (3) & S 414 (3) Hall - East and West	4.361	Maronick Const. $333,208.93	Gr., Agg. Surf., PMS, & 101.5' S & C Str.	Subj. to R/W Clear.	200 Cal. Days	Not Started			
F 9999 (1) Missoula - Kalispell	118.989	Skinner Enter. $29,355.53	Signing	8/28/63	150 Cal. Days	10/16/63	--	--	5
Division 12-30 - Kalispell									
S 58 (6) Perma - Hot Springs	1.056	A & B Const. $720,860.41	Gr., Agg. Surf., RMS, Dr., and Structures	8/28/63	8/31/65	9/16/63	--	4	14
S 65 (6) Clearwater - Bigfork	4.864	Bud King Const. $608,969.45	Grade and Drain	12/19/62	250 Cal. Days	1/15/63	--	15	97
F 191 (24) Pablo - Kalispell	5.930	Zook Bros. $1,377,696.54	Gr., Agg. Surf., PMS, and Drain	10/30/63	350 Cal. Days	11/11/63	Fair	105	20
DISTRICT TWO - BUTTE									
Division 21-30 - Butte									
I 15-1 (17) 46 Unit 1 Pipe Organ - No. & So.	5.337	Peter Kiewit $789,267.64	Gr., Agg. Surf., PMS, Signing & 17.25' Jr. Gr. Sep.	5/22/63	330 Cal. Days	7/25/63	Winter Shutdown 12/26/63		43
I 15-1 (17) 46 Unit 2 Pipe Organ - No. & So.	-----	Waddell Const. $227,643.48	Structures	5/22/63	7/31/64	7/15/63	Fair	5	43
I 15-1 (17) 46 Unit 3 Pipe Organ - No. & So.	5.337	Belgrade Enter. $31,920.15	Fencing	5/22/63	220 Cal. Days	7/16/63	Winter Shutdown 10/29/63		56
I 15-2 (14) 127 Unit 2 Butte - Urban	2.708	U. S. Steel Corp. $62,087.38	Fencing	8/30/61	200 Cal. Days	7/6/63	Completed 11/27/63		
I-IG 15-2 (16) 126 Unit 1 & I 115-2 (2) 126 U-1 Butte - Urban	2.554	Kiely Const. $1,826,707.87	Gr., Agg. Surf., PMS, Conc. Pave. & Drain	5/23/62	400 Cal. Days	6/18/62	Winter Shutdown 12/9/63		92
I-IG 15-2 (16) 126 Unit 2 & I 115-2 (2) 126 Unit 2 Butte - Urban	-----	W. R. Cahoon $446,921.56	5 Structures	5/23/62	9/30/63	7/12/62	--	--	93
I-IG 15-2 (16) 126 Unit 3 & I 115-2 (2) 126 Unit 3 Butte - Urban	2.554	U. S. Steel Corp. $26,008.46	Fencing	5/23/62	200 Cal. Days	9/4/63	--	--	85
I-IG 15-2 (16) 126 Unit 4 Butte - Urban	-----	W. R. Cahoon $345,958.00	Dual 462.5' S & C OP	5/23/62	9/30/63	7/10/62	--	--	77

MONTHLY CONSTRUCTION REPORT
Month Ended December 31, 1963

Division 21-30 - Butte (Continued)									
I 15-2 (19) 126 Butte - East & West	5.751	Lewis Const. $154,155.80	Lighting, Signing & Delineation	7/24/63	10 Cal. Days	9/24/63	Poor	1	45
I 15-4 (11) 182 and I 90-6 (12) 309 Jeff. Co. Line & Sieben - No. & So. and Rocky Canyon	28.239 5.275	N. D. Robinson $25,186.30	Seeding	7/24/63	4/30/64	12/2/63	--	--	2
ROW F-FG 68 (8) Anaconda - East	2.684	Skinner Enter. $6,411.71	Fencing	4/24/63	100 Cal. Days	7/18/63	--	--	80
F-FG 68 (12) Unit 2 Anaconda - East	-----	Cahill-Mooney $158,716.79	Structures	12/19/62	10/31/63	3/11/63	--	--	89
I-IG 90-4 (7) 205 Unit 1 & F-FG 68 (12) Unit 1 Opportunity Junct.-E & W.	4.493 2.684	Peter Kiewit $1,988,113.75	Gr., Agg. Surf., Cem. Stab. Base, PMS & Dr.	12/27/62	400 Cal. Days	3/11/63	--	--	52
I-IG 90-4 (7) 205 Unit 2 Opportunity Junct.-E & W.	-----	Cahill-Mooney $313,870.00	Structures	12/19/62	5/31/64	3/11/63	Fair	3	72
I-IG 90-4 (7) 205 Unit 3 Opportunity Junct.-E & W.	4.493	Skinner Enter. $24,711.48	Fencing	12/19/62	200 Cal. Days	4/4/63	--	--	83
I 90-4 (8) 226 Unit 1 Butte - East	2.837	Kiely Const. $1,059,830.39	Gr., Agg. Surf., Cem. Stab. Base, Conc. Pave., PMS, Dr. and Signing	12/18/63	400 Cal. Days	Not Started			
I 90-4 (8) 226 Unit 2 Butte - East	2.837	Bohleen Const. $20,215.50	Fencing	12/18/63	250 Cal. Days	Not Started			
I 90-4 (8) 226 Unit 3 Butte - East	-----	Cahill-Mooney $63,662.39	254.5' Conc. UP	12/18/63	7/31/64	Not Started			
I-IG 90-6 (5) 276 Unit 2 Three Forks - Logan	5.495	J. C. Denton $31,899.35	Fencing	9/25/62	200 Cal. Days	10/29/62	Completed 12/9/63		
I-IG 90-6 (9) 276 Three Forks - Logan	-----	A & B Const. $472,077.63	679.25' Conc. OP	11/28/62	5/31/64	1/7/63	--	--	76
I-IG 90-6 (15) 276 Three Forks - Manhattan	10.437	Peter Kiewit $2,148,762.96	Agg. Surf., Cem. Stab. Base, Conc. Pave., & Signing	7/24/63	250 Cal. Days	10/22/63	--	--	3
F 249 (15) Garrison - Helena	0.552	Winslow Const. $56,463.75	Gr., Dr. & Slide Area Stabilization	10/30/63	100 Cal. Days	12/16/63	--	--	6
F 264 (8) Townsend - W. S. Springs	6.394	Hilde Const. $697,672.86	Gr., Agg. Surf., PMS, and Drain	7/24/63	320 Cal. Days	8/20/63	--	--	38
Division 22-30 - Bozeman									
I-IG 90-6 (2) 309 Unit 1 Rocky Canyon Road	5.275	Goodfellow Bros. $4,058,435.93	Gr., Agg. Surf., PMS, Dr., and 3 Structures	5/24/61	420 Cal. Days	6/15/62	Completed 12/4/63		
I-IG 90-6 (10) 282 Unit 1 Logan - Manhattan	4.971	Zook Bros. $1,244,468.61	Gr., Dr., & Dual 158' OP & 234.5' Interch.	4/24/63	300 Cal. Days	5/31/63	--	3	79
I-IG 90-6 (10) 282 Unit 2 Logan - Manhattan	4.971	R.J.Sundling & Son $30,287.25	Fencing	4/24/63	200 Cal. Days	5/31/63	--	--	60
IG 90-6 (11) 287 Logan - Manhattan	-----	Strandberg & Assoc. $116,568.21	163.0' Conc. OP	11/20/63	7/31/64	Not Started			
F 209 (4) Gallatin Gateway-Bozeman	5.455	R.J.Sundling & Son $471,102.29	Gr., Agg. Surf., PMS, Dr. & 4-20.0' Brs.	6/26/63	240 Cal. Days	7/30/63	--	--	53

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

Division 22-30 - Continued									
F 217 (11) Gardiner-Livingston	9.177	Hilde Const. $1,025,000.00	Gr.,Agg.Surf.,Dr. & relocate NP tracks	9/25/63	350 Cal. Days	10/21/63	Winter Shut. 12/6/63		4
S 370 (15) Bozeman-Wilsall	6.736	R. J. Sundling $386,262.07	Gr.,Cem.Stab. Base, PMS & Dr.	10/24/62	220 Cal. Days	3/26/63	Winter Shut. 9/23/63		80
SMP 3499-63 Park,Sweetgrass & Gallatin	-----	R.J.Sundling & Son $96,300.00	Cr. & Stockpiling	4/24/63	120 Cal. Days	5/24/63	Completed 12/4/63		
DISTRICT THREE - GREAT FALLS									
Division 31-30 - Great Falls									
I 15-4 (6) 186 U-1 & S 2 (15) U-1, Helena-No. & Lake Helena-West	9.994	Zook Bros. $1,924,473.59	Gr.,Agg.Surf.,PMS & Dr.	4/25/62	400 Cal. Days	5/16/62	Completed 12/5/63		
I 15-4 (6) 186 U-4 Helena-No.	8.170	Strandberg & Senecal & Mininger $40,106.15	Fencing	4/25/62	250 Cal. Days	5/16/62	Winter Shut. 12/10/62		99
I 15-4 (15_ 186, I 15-4 (16) 194 & I 15-4 (17) 207, Helena-No., Helena Hill-Sieben & Sieben-No. & So.	24.221	Skinner Enter. $36,576.63	Signing	1/31/63	180 Cal. Days	5/1/63	--	2	97
I 15-4 (18) 210 U-1 & I 15-4 (21) 210, Lyons Cr.-So.	2.088	F & S Cont. Co. $2,388,727.75	Gr.,Agg.Surf.,PMS & Sign ng	1/31/63	450 Cal. Days	2/21/63	--	--	66
I 15-4 (18) 210 U-2 Lyons Creek-So.	2.088	Grand Fence Co. $19,297.00	Fencing	3/27/63	250 Cal. Days	8/19/63	Winter Shut. 11/20/63		31
I-IG 15-4 (19) 211 Lyons Creek-So.	-----	Sletten Const. $407,524.68	Structures	1/31/63	7/31/64	3/14/63	--	--	85
I 15-4 (20) 212 U-1 Lyons Creek-Wolf Creek	5.841	F & S Cont. Co. $2,539,164.27	Gr.,Agg.Surf.,PMS, Dr. & Signing	8/1/63	420 Cal. Days	8/19/63	Poor	30	29
I 15-4 (20) 212 U-2 Lyons Creek-Wolf Creek	5.841	Tschache Bros. $40,932.30	Fencing	8/1/63	250 Cal. Days	10/1/63	Fair	1	18
I 15-4 (22) 210 Lyons Creek-South	----	Sletten Const. $521,470.02	Dual 519.49' St. Br.	7/24/63	11/3o/64	8/26/63	Fair	6	6
I 15-6 (5) 311 U-1 & I 15-7 (3) 312 U-1 Brady-So. & Pershing-So.	11.565	Hilde Const. $1,299,692.36	Gr.,Agg.Surf.,PMS & Dr.	10/24/62	350 Cal. Days	11/9/62	Winter Shut. 11/19/63		76
I 15-6 (5) 311 U-2 & I 15-7 (3) 312 U-3 Brady-No. & Pershing-So.	11.565	Joseph Yurek $51,803.10	Fencing	10/24/62	250 Cal. Days	12/15/62	--	--	56
I 15-6 (6) 311 & I 15-7 (4) 312 Brady-No. & Pershing-So.	11.565	Tschache Bros. $15,186.25	Signing & Delineation	4/24/63	200 Cal. Days	Not Started			
I 15-6 (7) 311 & I 15-7 (5) 312 Pershing-So. & Brady-N. & S.	1.030 10.535	Clark & Son $16,474.30	Seeding	11/20/63	5/15/64	Not Started			
I 15-7 (3) 312 U-2 Brady No. & So.	-----	Lewis Const. $86,002.71	Structure	10/24/62	9/30/63	6/19/63	Winter Shut. 11/1/63		69

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

Division 31-30 - Continued									
U 149 (15) & U-FG 395 (6) Gt.Falls-Ft.Benton & 14th & 15th Sts. Gt.Falls	0.361 1.495	Sletten Const. Robertson & Cave $891,230.63	Gr.,Agg.Surf.,Cem. Stab.Base, PMS, Dr. & Structures	11/28/62	350 Cal. Days	12/5/62	Completed 12/4/63		
F 149 (19) & F 252 (15) Gt.Falls-Ft.Benton	9.438	Robertson & Blossom $523,233.62	Gr., Agg.Surf.,PMS & Dr.	5/22/63	300 Cal. Days	7/1/63	--	--	51
F 149 (20), F 395 (3) & F 353 (5),Gt.Falls-Ft. Benton & Gt.Falls Streets	0.361	Cascade Elec. $52,069.99	Signing, Delineation & Traffic Devices	12/13/63	120 Cal. Days	Not Started			
F 176 (7) Augusta-Sun River	5.275	Zook Bros. $351,487.89	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	200 Cal. Days	6/4/63	--	2	12
U 277 (6) & U 388 (6) Gt.Falls Streets	2.416	Cascade Elec. $179,611.09	Traffic Signs, Sign., Curbs, St.Widening & PMS	7/24/63	150 Cal. Days	8/21/63	--	--	53
F 388 (7) 10th Ave.So.-Gt.Falls	0.556	Rainbow Elec. $7,342.20	Lighting	12/30/63	6/30/64	Not Started			
Division 32-30 - Havre									
I 15-8 (11) 383 U-1 Pondera Co.-Can.Line	4.483	Nilson-Smith $1,136,043.93	Gr.,Agg.Surf.,PMS, Dr.,Sign. & 256.0' OP	4/24/63	340 Cal. Days	6/10/63	Winter Shut. 12/3/63		59
I 15-8 (11) 383 U-2 Pondera Co.-Can.Line	4.483	P.&D. Pitsch $33,448.60	Fencing	2/20/63	200 Cal. Days	4/8/63	Winter Shut. 10/7/63		72
I 15-8 (14) 357 U-1 Shelby-Oilmont	12.008	Zook Bros. $1,404,811.20	Gr.,Agg.Surf.,PMS, Dr. & Signing	5/22/63	400 Cal. Days	6/13/63	Poor	30	57
I 15-8 (14) 357 U-2 Shelby-Oilmont	-----	Waddell Const. $102,583.93	Structures	5/22/63	11/31/63	6/17/63	Winter Shut. 12/5/63		96
I 15-8 (14) 357 U-3 Shelby-Oilmont	12.008	Grand Fence Co. $82,714.00	Fencing	5/22/63	200 Cal. Days	7/8/63	Winter Shut. 12/5/63		85
I 15-8 (15) & I 15-8 (16) 383 Shelby-Oilmont	12.008 4.483	Tschache Bros. $33,068.50	Seeding	12/18/63	5/15/64	Not Started			
F 152 (7) U-2 Harlem-Dodson	-----	Riklin Const. $153,340.08	213.0' Br. & SPP	10/30/63	8/31/64	12/4/63	Poor	4	0
F 210 (3), F 227 (5) & F 227 (6), Babb-So. & Kiowa Junction-Babb	18.572	Schultz & Lindsay $615,929.12	Gr.,Agg.Surf.,PMS & Dr.	10/12/62	250 Cal. Days	11/8/62	Winter 12/3/63		70
S 290 (16) & S 307 (12) Geraldine-Ft. Benton & Stanford-Geraldine	4.935 5.317	Naranche & Konda $653,026.61	Gr.,Agg.Surf.,PMS, Dr. & Widen Bridges	3/27/63	260 Cal.	5/28/63	Winter Shut. 11/19/63		76
S 301 (13) Havre-Simpson-Can.Line	4.990	Robertson & Blossom $212,845.72	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	160 Cal. Days	Not Started			
S 307 (14) Stanford-Geraldine	6.073	Cave Const.Inc. $337,957.73	Gr., Agg.Surf.,PMS, Dr. & Widen. of 3 Brs.	12/16/63	220 Cal. Days	Not Started			
S 311 (5) Chinook-Cleveland-Hays	0.891	Schye Co. $220,722.97	213.0' Conc.Br.,Gr., Agg.Surf.,RMS & Dr.	9/25/63	8/31/64	10/29/63	Fair	7	13

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

Division 32-30 - Continued								
S 316 (11) Cut Bank-No.	7.559	Nilson-Smith $416,917.31	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	200 Cal. Days	11/26/63	Winter Shut. 12/3/63	1
SMP 1899-62, Blaine, Choteau,Glacier,Hill & Toole	-----	Schultz & Lindsay $110,702.00	Cr. & Stockpiling	11/28/62	250 Cal. Days	5/2/63	Winter Shut. 12/8/63	97
DISTRICT FOUR - GLENDIVE								
Division 31-30 - Glendive								
I 94-6 (7) 216 & I 94-6 (8) 221 U-1 Glendive-East & Wibaux Co. Line-West	4.184 12.764	S.Birch & Nilson-Smith $2,246,117.54	Signing,Gr.,Agg.Surf., PMS, Dr.,Widen 106.0' Br. & one 123.0' OP	9/25/63	400 Cal. Days	10/16/63	Winter Shut. 12/9/63	9
I 94-6 (8) 221 U-2 Wibaux Co. Line-West	12.764	J. C. Denton $76,267.30	Fencing	9/25/63	250 Cal. Days	Not Started		
I 94-7 (6) 233 Wibaux East & West	15.220	N. D. Robinson $14,334.70	Seeding	7/24/63	4/30/64	Not Started		
F 245 (16) Glendive-Sidney	5.272	Gus M. Albert $455,184.04	Gr.,Agg.Surf.,PMS, Dr. & 111.5' Br.	11/20/63	220 Cal. Days	Not Started		
F 246 (13) Circle-Glendive	9.203	Peter Kiewit $703,810.52	Gr.,Agg.Surf.,PMS & Dr.	10/30/63	250 Cal. Days	11/14/63	Winter Shut. 11/14/63	8
ROW S 318 (3) & ROW S 347 (10) Alzada-Ekalaka	8.195	Bohleen Const. $9,991.00	Fencing	8/28/63	150 Cal. Days	10/2/63	Winter Shut. 11/21/63	70
S 318 (4), S 347 (11) & FHP 55-1 (1) Alzada-Ekalaka	8.195	Wickens Bros. $746,575.80	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	300 Cal. Days	9/19/63	Winter Shut. 12/6/63	41
S 359 (7) Marsh-Glendive	2.959	O'Neil Const. $276,754.54	Gr.,Agg.Surf.,PMS, Dr. & 50.0' T. T. Br.	8/28/63	200 Cal. Days	9/16/63	Winter Shut. 12/10/63	62
S 361 (12) Pressarville-Girard-Fairview	6.565	Gus M. Albert $406,497.56	Gr.,Agg.Surf.,PMS & Dr.	3/27/63	250 Cal. Days	6/13/63	Winter Shut. 11/5/63	96
S 389 (3) Sidney Loop Road	2.677	Schultz & Lindsay $257,407.23	Gr.,Bit.Stab.Base, Agg.Surf.,PMS & Dr.	7/24/63	180 Cal. Days	8/16/63	Winter Shut. 11/20/63	67
S 401 (3) U-1 Plevna-Willard	8.231	Billings Const. $198,904.96	Gr.,Agg.Surf. & Dr.	7/24/63	250 Cal. Days	8/9/63	Poor --	62
S 401 (3) U-2 Plevna-Willard	-----	Walter Mackin $82,961.72	2-131.5' Brs.	7/24/63	6/30/64	10/2/63	Good 5	23
Division 42-30 - Wolf Point								
F 144 (8), Glasgow-Nashua F 153 (9), Dodson-Malta F 193 (13), Medicine Lake-Antelope F 315 (17) & F 315 (18), Van Norman-Glasgow	48.746	Tschache Bros. $21,098.15	Seeding	8/28/63	4/30/64	9/29/63	Winter Shut. 12/9/63	79
S 200 (5) Froid-West	13.153	Hilling Const. $224,581.28	Agg.Surf. & PMS	6/26/63	200 Cal. Days	7/15/63	Winter Shut. 9/11/63	88

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

Division 42-30 - Continued									
S 368 (17)	8.673	Gus M. Albert	Agg.Surf.,PMS & Seal	6/26/63	250 Cal. Days	9/11/63	Fair	10	63
Glasgow-Opheim-Can.Line		$279,870.50							
S 417 (3)	7.292	Hilling Const.	Gr.,Agg.Surf.,PMS & Dr.	11/20/63	200 Cal. Days	Not Started			
Antelope-Coalridge		$352,565.66							
S 418 (3)	0.747	F. L. Flynn	244.5' Br.,Gr.,Agg. Surf. & Dr.	12/18/63	8/31/64	Not Started			
Poplar-No. & East		$149,403.62							
DISTRICT FIVE - BILLINGS									
Division 51-30 - Billings									
S 26 (10)	0.056	Walter Mackin	101.5' Br. & App.	7/24/63	11/30/63	8/22/63	Completed 12/10/63		
St. Xavier-Hardin		$55,143.88							
I 90-7 (8) 387 U-1 & I 90-8 (12) 388 U-1	5.915	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	380 Cal. Days	5/21/62	--	--	63
Reed Point-East & West		$1,004,665.33							
I 90-7 (8) 387 U-3 & I-IG 90-8 (12) 388 U-4	10.547	Clair Boulet	Fencing	4/6/62	300 Cal. Days	5/8/62	--	--	46
Reed Point-East & West		$81,017.00							
I 90-7 (11) 387 & I 90-8 (18) 388	10.547	Tschache Bros.	Sign. & Delineation	4/24/63	150 Cal. Days	Not Started			
Reed Point-East & West		$16,936.62							
I 90-8 (11) 444	0.071	W. P. Roscoe	Structures	9/25/62	11/30/63	11/6/62	Good	7	20
West Billings Interchange		$249,092.12							
I-IG 90-8 (12) 388 U-2	4.633	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	4/6/62	200 Cal. Days	6/4/62	--	--	75
Reed Point-East		$1,046,792.32							
I-IG 90-8 (17) 433 U-1 &	5.282	Schultz & Lindsay	Gr.,Agg.Surf.,PMS & Dr.	1/31/63	400 Cal. Days	3/12/63	--	--	50
F 134 (6), Laurel-Mossmain	0.664	$1,975,465.46							
I-IG 90-8 (17) 433 U-2	-----	Cop Const.	Structure	1/31/63	6/30/64	2/25/63	Fair	5	49
Laurel-Mossmain		$525,214.15							
I-IG 90-8 (17) 433 U-3	5.252	Grand Fence Co.	Fencing	1/31/63	200 Cal. Days	4/15/63	--	--	44
Laurel-Mossmain		$38,985.00							
I 90-8 (19) 443 U-1	1.168	Long Const. Co.	Sign. & Delineation, Gr.,Agg.Surf. & PMS	9/25/63	350 Cal. Days	10/21/63	--	3	7
West Billings Interchange		$1,347,355.79							
I 90-8 (25) 438,Laurel-NE	6.137								
F 228 (19) U1,W.Blgs.-Inter	0.422								
& S-SG 192(4)U1,Kings Ave.	0.958								
I 90-8 (19) 443 U-2, West Billings Interchange,	1.168	U.S.Steel Corp.	Fencing	9/25/63	180 Cal. Days	Not Started			
F 228 (19) U-2, Laurel-	0.522	$28,124.13							
Blgs. & S-SG 192 (4) U-2,	0.958								
Kings Ave.									
I 94-2 (5) 55 U-1	6.434	S.Arkwright	Gr.,Agg.Surf.,PMS & Dr.	9/25/62	400 Cal. Days	10/27/62	--	--	53
Big Horn East		$1,663,818.19							

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

Division 51-30 - Continued									
I 94-2 (5) 55 U-2	6.434	W. Mackin	Fencing	9/25/62	250 Cal. Days	10/26/62	--	--	96
Big Horn East		$40,494.50							
I 94-2 (6) 61 U-1 &	5.638	Richardson Const.	Gr.,Agg.Surf.,PMS,	1/31/63	400 Cal. Days	3/13/63	--	--	73
F 114 (5), Hysham-West		$1,060,329.51	Dr. & 143.0' OP						
I 94-2 (6) 61 U-2	5.638	Bohleen Const.	Fencing	1/31/63	200 Cal. Days	4/4/63	--	--	69
Hysham-West		$40,997.50							
S 129 (8)	7.003	Empire Sand & Grav.	-Gr.,Agg.Surf.,PMS	3/27/63	380 Cal. Days	4/15/63	Winter Shut. 10/24/63		96
Columbus-Rapelje		$485,225.69	& Dr.						
F 187 (13), F 230 (7) &	0.100	Midland Electric	Lighting & Signing	6/26/63	10 Cal. Days	9/25/63	Fair	--	90
U 296 (14), Billings-E.		$16,017.92							
S 192 (3)	0.033	W. P. Roscoe	Dual 174.5' Structure	9/25/62	9/30/63	11/2/62	Fair	--	24
Kings Ave. Road-West		$90,768.90							
S 192 (7)	3.233	Schultz & Lindsay	Gr.,Agg.Surf.,PMS	12/18/63	180 Cal. Days	Not Started			
Kings Ave. Road-West		$147,458.93	& Dr.						
F 228 (21)	1.466	Yellowstone Elec.	Traffic Signs,Signals	10/30/63	5/31/64	Not Started			
West Urban-Billings		$68,224.92	& Lighting						
S 236 (8)	1.156	W. P. Roscoe	Gr.,Agg.Surf.,Dr. &	11/28/62	6/30/64	1/8/63	--	--	70
Custer-Musselshell		$374,088.35	562.0' Br.						
U-F 296 (15) U-1	4.181	NW Engr. Co.	Gr.,Agg.Surf.,PMS	8/25/62	300 Cal. Days	10/1/62	Completed 12/3/63		
Billings-Lavina		$1,333,453.44	& Dr.						
S 322 (7)	6.308	Maronick Const.	Gr.,Agg.Surf.,PMS	5/22/63	270 Cal. Days	6/7/63	--	--	96
Hardin-Sarpy		$417,699.92	& Dr.						
SMP 0299-63, Big Horn,	-----	Empire Sand & Grav.	-Cr. & Stockpiling	10/30/63	4/30/64	11/15/63	Fair	12	29
Stillwater & Yellowstone		$108,250.00							
Division 52-30 - Miles City									
I 94-3 (8) 114	35.116	N.D.Robinson	Seeding Projects	7/24/63	4/30/64	Not Started			
Hathaway-East & West		$24,603.00							
I 94-4 (11) 119, Miles City-E. & W.									
F 135 (18), Forsyth-Miles City & F 86 (22), Miles City-No. Dak. Line									
I 94-4 (13) 136	0.502	Peter Kiewit	Channel Change	12/18/63	90 Cal. Days	Not Started			
Miles City-E. & W.		$97,204.35							
F 157 (19)	10.937	Peter Kiewit	Gr.,Agg.Surf.,PMS,	5/29/63	300 Cal. Days	6/17/63	Winter Shut. 11/16/63		86
Miles City-Jordan		$717,294.53	Dr. & Structures						
SMP 0699-63	-----	Empire Sand & Grav.	-Cr. & Stockpiling	11/20/63	200 Cal. Days	Not Started			
Custer, Powder River & Rosebud		$230,458.00							
DISTRICT SIX - LEWISTOWN									
Division 61-30 - Lewistown									
S 18 (6)	7.341	Nilson-Smith	111.5' Br. & Gr.,Agg.	12/18/63	200 Cal. Days	Not Started			
Two Dot-So.		$343,720.62	Surf.,PMS & Dr.						
ROW F 28 (3)	5.833	Senecal & Mininger	-Fencing	11/28/62	150 Cal. Days	4/29/63	Completed 12/5/63		
Roundup-Grass Range		$13,031.18							

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1963

Division 61-30 - Continued

F 33 (6) & F 108 (9) Billings-Roundup & Roundup-So.	8.039	S.Arkwright $1,228,482.56	Gr.,Agg.Surf.,PMS & Dr.	8/28/63	350 Cal. Days	9/20/63	--	--	19
S 121 (4) Utica-Hobson	1.027 11.616	F. Tindall $284,918.43	Gr.,Agg.Surf.,PMS & Dr.	4/24/63	160 Cal. Days	5/20/63	Winter 9/13/63		96
F 235 (25) & F 235 (31) Armington-Lewistown	11.467	S.Birch, Inc. & S.Birch & Son $835,388.26	Gr.,Agg.Surf.,PMS & 81.5' Br.	12/19/62	240 Cal. Days	3/18/63	Winter Shut.11/3/63		73
SMP 2399-63 Fergus, Judith Basin, Meagher, Musselshell, Petroleum & Wheatland	-----	F. Tindall $233,454.00 Counties	Cr. & Stockpiling	5/22/63	275 Cal. Days	9/24/63	--	--	32
SMP 208-3211-02 Lewistown	-----	Palmer Const. $195,255.00	Office & Shop	6/18/63	12/20/63	8/21/63	Good	25	90

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	DEC. 30, 1963 % WORK COMPLETED AND EST. COMPLETION DATE	PERCENT TIME USED	CONTRACTOR & CONTRACT AMOUNT
8-A3 International Park Road	Apgar-West in Glacier Park	10.9	Advance Clearing	97 June/64	88	N.D. Robinson Const. $117,528.00
			Winter shutdown Nov.15/63			
11-1(1) Lewis & Clark	On U.S. 12 from Idaho Line to Jct. U.S. 93 at Lolo	32.5	Gr. Base, Prime	99 July/64	133	Weaver Const. Co. $1,230,511.50
			Completed except for final cleanup. Suspended for winter Nov. 7, 1963			
13-3(1) Columbia Falls Glacier Park	On U.S. 2, Bear Crk. Section 6 Mi. southeast of Glacier Co. Line, southwesterly toward Essex	4.1	Gr. Base, B.S.T.	90	97	N.D. Robinson Const. $228,703.00
			Shutdown for winter on October 18-traffic over base course.			
59-2(1) Red Lodge-Cooke City	Wyoming Line-southerly on U.S. 212	8.7	Grade, Base, Plt. Mix Paving	71 Oct/64	73	McLaughlin, Inc. $982,628.00
			Winter shutdown Oct.29,1963			
55-1(1) Ekalaka S 347(11)	On State Secondary Rte.323 4.5 Mi. SE of Ekalaka-SE	2.5	Grade, Base, Bit. Plt. Mix Paving	41	27	Wickens Bros. $486,018.00 ($250,000 FH Funds) $746,575.80 Total Contract
			(Contract awarded by State 8-28-63) Winter shutdown Dec.9, 1963			
ERFO 41(1)	On St. Rte.499, 7.1 mi. easterly from Jct.with St.Rte.287,easterly 15.3 mi. to Jct.with US Rte.191 thence southerly 1.2 mi. on US 191 toward W. Yellowstone.	16.5	Grade Base, Bit. Plt. Mix Paving	1 July/65	3	Earl McNutt Co. $1,301,453.28
			Contract award date-November 6, 1963 Clearing operations only. 2 week shutdown through holidays until Jan. 6 - will resume only if weather permits.			

B.S.T. - Bituminous Surface Treatment